

एन टी पी सी लिमिटेड (भारत सरकार का उद्यम) NTPC Limited (A Govt. of India Enterprise) (Formerly National Thermal Power Corporation Ltd.) (केंद्रीय कार्यालय नोएडा) Corporate Center NOIDA

Reference: CC-ENGG-9587-001-110-QVM-Q-162 Date: 09/04/2024

From: NAMRATA ZANAKRAJ NAYEK

ENGINEER

To: BHARAT HEAVY ELECTRICALS LTD

NEW DELHI 110049 IN

Cc: singhjp@bhel.in

Subject: EPC Package

Please find enclosed following drawings/ documents for necessary action at your end.

Vendor Drg. No.: HW-QAP-115

Orgn. Drg. No. : 9587-001-110-QVM-Q-162

Revision No. : 01

Drg. Title : LP TURBINE OUTER CASING (CASING UPPER PART, CASING SIDE

WALL (L&R), FRONT WALL (TS&GS)) - ENDORSEMENT'

App. Category : CAT-I

Release Date : 09/04/2024

Comments : Approved in Cat-I.



NTPC (Reviewed /Approved by/ Date & Seal)



	ENDORSEMENT SHEET I	FOR QP					
REFER	ENCE / <u>STANDARD / FIELD</u> QUALITY PL	AN (RQP / SQP/RF	(QP/SFQP)				
TO BE FILLED IN BY SUPPLIER AT TI	एनवैवीती NTPC To be filled in by NTPC						
PROJECT NAME	REVIEW & ENDORSEMENT BY NTPC						
CONTRACT NO.:							
MAIN SUPPLIER	QP NO.: 9587-001-110-QVM-Q-162						
MANUFACTURER WORKS & ADDRESS	M/S BHEL HEEP HARIDWAR		DOC TITLE: LP TURBINE OUTER CASING				
ITEM /EQUIPMENT / SYSTEM/	LP TURBINE OUTER CASING (CASING	BHEL QP NO.:	(CASING UPPER PART, CASING SIDE WALL				
SUB-SYSTEM DETAILS i.e. MODEL	UPPER PART, CASING SIDE WALL (L&R),	1.03.01	(L&R), FRONT WALL (TS&GS))-				
TYPE/SIZE/RATING etc.	FRONT WALL (TS&GS))		ENDORSEMENT				
APPROVED QP NO.: RQP/ SQP/RFQP/SFQP	9915-371-110-HWR-QVM-Q-106 REV. NO.: 02	DATE: 18.01.2020	REV. NO.: DATE:				
Confirmation by Main Supplier (TICK WHICHEV			(TICK APPLICABLE)				
I. That the item/ component is identical to that con			The QP is endorsed for this project without any				
II. That there are minor changes in the item/com, not affect the contents of QP. OR	change						
 III. That there are minor changes in the item/c affect the QP slightly, as indicated below / in attac For cl. no. 1.000, characteristic (under chemical, heat treatment, mechanical, U for AA10401". For cl. no. 2.100 to 2.700, remark under NTPC agreed sub-contractors. The same Cl. no. 2.100, S and B to be read as "P* & Legend: B=BHEL 	changes as indicated. DISTRIBUTION OF ENDORSEMENT OF A) RQP/SQP: 1. MAIN SUPPLIER (WITH A COPY OF QP) 2. MANUFACTURER						
- Cl. no. 2.700, column 10C to be read as " Despite hingh	W/V*"		B) RFQP/SFQP: 1. MAIN SUPPLIER (with a copy of QP) 2. MANUFACTURER 3. NTPC FQA (with a copy of QP) 4. NTPC Erection (with a copy of QP) 5. EQA-SPL 6. CQA-O/C				

DATE:

SIGN.: (Main Supplier)

DATE:06.04.2024

SIGN.: (Manufacturer)

9587-001-110-QVM-Q-162/01/CAT-I/Page: 2 of 2

CAT-I

MANUFACTURING QUALITY PLAN

ITEM: LP TURBINE OUTER CASING (CASING UPPER PART, CASING SIDE WALL (L&R), FRONT WALL (TS&GS))

PROJECT: KHURJA STPP (2 X 660 MW) QP NO.: 1.03.01 PACKAGE: MAIN PLANT PACKAGE REV. 02 DATE: 18-JAN-2020

CONTRACT NO. 9915-371 MAIN SUPPLIER: BHEL, Haridwa

SL. NO	COMPONENT & OPERATIONS 2	CHARACTERISTICS 3	CLASS 4	TYPE OF CHECK	QUANTUM OF CHECK		ACCEPTANCE NORMS 8	FORMAT		AGENO	REMARKS		
								RECORDS		S	В	С	REMARKS
								9	D	10	10		11
000.	Material receiving inspection.	Verification of supplier's Certificates of plates > 40 mm thickness.	Major	Certificate review	100%	Test Certificate	AA10119/ AA10401	List of Q. Nos.	~	-	р	V	Refer Note-1
2.000	In process inspection	1	1	I.	I								1
2.100	Visual inspection	Visual inspection of welds	Major	Visual	100%	Drawing	Drawing	Obs. Sheet		-	P	-	
.200	Stress relieving	Stress relieving Records	Major	Record Review of SR Graph	100%	Drawing	Drawing	SR Graph	~	P*	P/ V*	V	* in case of su contracting on BHEL approve
2.300	NDT	RT of butt welds (if applicable)	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	P*	P/ V*	V	sub-contractor List attached
2.400		UT of butt welds (if applicable)	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	P*	P/ W*	W/ V*	
.500		DPT of welds	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	P*	P/ W*	V	
2.600		DPT of welds for lifting lugs	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	P*	P/ W*	V	
.700	Dimensions	Verification of machined dimensions & visual inspection after Machining	Major	Measurement	Random	Drawing	Drawing	Obs. Sheet/ Logsheet	~	P*	P/ W*	W/ - V*	
3.000	Final inspection	-											
3.100		Predespatch inspection	Major	Visual	100%	Drawing	Drawing	COC		-	P	-	

Note: 1) BHEL approved source of original plate manufacturer. Q number is to be verified by NTPC as per MOM dated: 17.10.07 pt. n

SONKAR Date: 2020.01.22 :32:19 IST

Reason: CAT | Location: NTPCEOC DOC. NO. 9915-371-110-HWR-QVM-Q-106 Legend: Records identified with "tick" shall be submitted to customer as a QA REV 02 CAT. Documentation package. (I B Kumar) S= sub-vendor, B= BHEL/ BHEL nominated inspection agency, C= Customer/ customer representative, P= Perform, V= Review of records W= Customer witness (not hold, BHEL to give advance notice and customer to Associate but work will not stop. Approved By: (A K Swa CHP= Customer Hold Point (work will not proceed unless the clearance from customer) MANUFACTURER/ SUB-CONTRACTOR FOR CUSTOMER USE REVIEWED APPROVED APPROVAL SEAL BY SIGNATURE