

एन टी पी सी लिमिटेड (भारत सरकार का उद्यम) NTPC Limited (A Govt. of India Enterprise) (Formerly National Thermal Power Corporation Ltd.) (केंद्रीय कार्यालय नोएडा) Corporate Center NOIDA

Reference: CC-ENGG-4540-001-110-QVM-Q-111 **Date**: 26/12/2022

From: CHANDEKAR PRADEEP GOPAL

DY. GENERAL MANAGER

To: BHARAT HEAVY ELECTRICALS LTD

NEW DELHI 110049 IN

Cc: sisodia@bhel.in

Subject: EPC TTPP3 (2x660MW)

Please find enclosed following drawings/ documents for necessary action at your end.

Vendor Drg. No.: 1.06.01

Orgn. Drg. No. : 4540-001-110-QVM-Q-111

Revision No. : 00

Drg. Title : ESV & CV CASING (HP VALVES) M/C-ENDORSEMENT

App. Category : CAT-I


Comments

Release Date : 26/12/2022

Endorsed in Cat-I.



Scan to verfiy



REFERI	ENDORSEMENT SHEET : ENCE / <u>STANDARD / FIELD</u> QUALITY PL	•	QP/SFQP)							
TO BE FILLED IN BY SUPPLIER AT TI	ान्यक्षी NTPC To be filled in by NTPC									
PROJECT NAME	REVIEW & ENDORSEMENT BY NTPC									
CONTRACT NO.:										
MAIN SUPPLIER	SUPPLIER BHEL									
MANUFACTURER WORKS & ADDRESS	CTURER WORKS & ADDRESS M/S BHEL HEEP HARIDWAR									
ITEM /EQUIPMENT / SYSTEM/	ESV & CV CASING, IV & CV CASING AND	BHEL QP NO.:	REV. NO.: DATE:							
SUB-SYSTEM DETAILS i.e. MODEL	OVERLOAD VALVE CASING	Doc Title: ESV & CV CASING (HP VALVES)								
TYPE/SIZE/RATING etc.		1.06.01	M/C-ENDORS							
APPROVED QP NO.: RQP/ SQP/RFQP/SFQP	9915-371-110-HWR-QVM-Q-115 REV. NO.: 0	1 DATE: 18.01.2020								
Confirmation by Main Supplier (TICK WHICHEV	·		(TICK APPLICA	BLE)						
I. That the item/ component is identical to that con-	,		The OP is ea	ndorsed for this project without any						
II. That there are minor changes in the item/com	change	project without any								
not affect the contents of QP. OR	poneni mini respect to inim considered for £1 approva	in, no wever the same do	g							
	component with respect to that considered for QP appr		√The OD	is and award for this musical with						
affect the QP slightly, as indicated below / in attack	changes as indicated.									
NOTE: "*in case of offloading on BHEL approved sub-contractors" may be read as "* in case of sub-contracting on BHEL accepted sub-contractors" accepted sub-contractors" accepted DISTRIBUTION OF ENDORSEMENT OF A RQP/SQP: 1. MAIN SUPPLIER (WITH A COPY OF QP) 2. MANUFACTURER 3. RIO 4. CQA-SPL 5. CQA-O/C										
Despite Singh SIGN.: (Main Supplier) DATE:24.12.2022	SIGN · (Manufacturer) DATE ·		3. NTPC FQA 4. NTPC Erec 5. CQA-SPL 6. CQA-O/C	A (with a copy of QP) ction (with a copy of QP)						
SIGN.: (Main Suppuer) DAIE:24.12.2022	SIGN.: (Manufacturer) DATE:		NTPC (Revie	ewed /Approved by/ Date & Seal)						

Project: Talcher Thermal Power Project St-III (2x660MW) NTPC Doc No: 4540-001-110-QVM-Q-111, Rev-0 Doc Title: ESV & CV CASING (HP VALVES) M/C-ENDORSEMENT 4540-001-110-QVM-Q-111/00/CAT-I/Page: 2 of 2



SL. NO

MANUFACTURING QUALITY PLAN

ITEM: ESV & CV CASING, IV & CV CASING AND OVERLOAD VALVE CASING

PROJECT: KHURJA STPP (2 X 660 MW) QP NO.: 1.06.01 PACKAGE: MAIN PLANT PACKAGE **REV. 01**

DATE: 18-JAN-2020

CONTRACT NO. 9915-371

MAIN SUPPLIER: BHEL, Haridwar

					PAGE	1 OF 1			,		
MPONENT & ERATIONS	CHARACTERISTICS	CLASS	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENT	ACCEPTANCE NORMS	FORMAT OF RECORDS	S	ENCY B (C	REMARKS

1	2	3	4	5	6	7	8	9	D:	*	10)	11
1.000	Receiving Inspect	ion											
1.110		Verification of supplier's certificates for casing	Major	Certificate review	100%	As per drg./spec.	As per drg./spec.	Receiving inspection record	•	-	P	V	From customer approved sources
2.000	In process inspect	ion											
2.100		Check for all bores for instrument connections, drains, etc.	Major	Visual	100%	Drawing	Drawing	Obs. Sheet		-	P	-	
2.200		Stress relieving (except overload valve)	Major	Stress relieving	100%	Drawing	Drawing	SR Graph		-	P	-	
2.300	NDT	RT/UT and SCE of mfr. Welds (except overload valve)	Major	NDT	As per Drg.	Drawing	Drawing	Report	*	-	P	V/W	RT-Film review UT & SCE- Witness
2.400	Hardness survey	Hardness survey (except overload valve)	Major	Mechanical	100%	Drawing	Drawing	Report	~	-	P	W	
2.500	Dimensions	Verification of machined dimensions and visual inspection after machining	Major	Visual & Measurement	100%/ Random	Drawing	Drawing	Logsheet	~	P*	P/ W*	V	
2.600	NDT	SCE examination of stub connection, if applicable	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	-	P	V	
2.700	Pressure & leak test.	Pressure & leak test.	Major	Hydraulic	100%	Drawing	Drawing	Hyd. TC	~	-	P	W	
2.800	NDT	MPI of welds ends after finish machining	Major	NDT	As per Drg.	Drawing	Drawing	Report	~	-	P	V	
3.000	Final inspection	•	•	•	•	•	. 5: "	- 1b				•	·
3.100	Cleanliness check	Check for cleanliness & completeness	Major	Visual	100%	Drawing	Signature North	KAR	*	-	P	V	
In case	of offloading on BI	HEL approved sub-contractors.						: 2020.01.22)				

Approved By: (A K Swami) MANUFACTURER/ MAIN-SUPPLIER SUB-CONTRACTOR

SIGNATURE

* Records identified with "tick" shall be submitted to customer as a QA Documentation package.

S= sub-vendor, B= BHEL/ BHEL nominated inspection agency, C= Customer/ customer representative, P= Perform, V= Review of records

W= Customer witness (not hold, BHEL to give advance notice and customer to Associate but work will not stop.

CHP= Customer Hold Point (work will not proceed unless the clearance from customer)

:34:18 IST

DOC. NO. 9915-371-110-HWR-QVM-Q-115 Location: **REV 01** NTPCEOC CAT REVIEWED APPROVED APPROVAL FOR CUSTOMER BYBYSEAL USE