

Annexure -I (A)

BUNKER SEGMENT PETAL LOADING AND UNLOADING PROCEDURE

Doc no:66-102-Handling-001 Rev.2 Dt.16-10-25


Background:

With a view to accelerate the despatch of bunker items by maximising the loading of vehicles and optimise the handling durations, following procedure has been conceptualised.


As part of this procedure, It is proposed to stack 4 quadrant petals of bunker cylindrical portion as a stack tying them together to avoid transportation damages:

LOADING PROCEDURE:


A1) Place the bed support frame channels (2 numbers) on plain ground




A2) Place rubber pad /wood cushion on top of channels (This is required to avoid damage to petal edges)




A3) Stack the petals in vertical position on top of structural bed members straddle to centre with wood block in between them to have transport jerk dampening.



A4) Secure the stacked petals with tie angles/lapped tie plates at free edges.




A5) Frame build the petals for lifting (2 numbers at locations of bed channels)




Note that the lug position on top beam matches the CG of the total stacked frame and stopper steel will be envisaged on outer most petal to avoid relative movement of stacked petal with respect to the build frames. Wood chunk to be inserted on web of vertical post to avoid metal to metal contact.


Note1: The connection between post(ISMC150) and bed channel(ISMC200) as follows




Note 2: The connection between post(ISMC150) and lifting beam (ISMB200) as follows



Note3: Stopper plates of vertical post connection as follows:




Note4: Lifting lug on top beam (Location matching CG of petal assembly .CG falls near in line with inner vertical post)



Lifting lug
(16mmx150mmx150mm with
hole at its centre 75mm min.
dia)



Strong weld between lug
and beam).Yellow paint
the lugs

Please note that in case of height restriction during transportation, bolting connection can be adopted as follows:



M16-4.6XOX grade 4 no.s at
each connection

A6) Load the total stacked petal assembly by hooking at two lug positions on to the trailer. (Total weight of stacked petals vary from 6 to 8 tons)



UNLOADING PROCEDURE: (For Information)

B1) Follow Step A5) for unloading the petal stack and place it on relatively plain ground.

B2) Before forming the petal ring for erection, cut the tie angle and frame build.

B3) Make use of lugs which were already welded on individual petals

For handling individual petals.

STACKED PETAL BUNCHING Criterion:

- While keeping one after another segments as per proposed procedure, care shall be taken to club/bunch the respective and relevant applicable Bunker no, Course no with all its respective DUs (Example: Bunker no 1, Course no 1 and respective DU no and description of course petals) which are match marked during trail assy / during fabrication and alignment of 4 segments with fixture and then match marked and dismantled) for ease of fabrication and then erection at site.


Reference documents:

1.1-66-102-U0038 rev 2 → Transport arrangement style-2.


Revision history:

S no	Rev no	Date	Revision summary
1	0	05-08-25	Fresh submission for customer concurrence
2	1	09-08-25	Customer comments incorporated intimated vide email dated 06-08-25
3	2	16-10-25	Lug position is altered


80007-201-99-1




GRID @Y2(ELEVATION)
SCALE: 1:25





GRID @X2(SIDE VIEW)
SCALE: 1:25



3D VIEW OF ONE SET OF STACKED PETALS
SCALE: 1:25




PLAN @0.00(AT TRAILER BED LEVEL)
SCALE: 1:25



BILL OF MATERIAL FOR ONE BUILD FRAME OF PETALS

S.No	Item No./Assembly	Profile Size	Wt./Meter	Length	Wt./Item	Total	Total Wt.	Material
ASSEMBLY MKD: 119PS PLT1075 ASSY QTY: 1 Weigt: 21.820								
1	119a	PL110*75	18.50	100	1.85	1	1.85	21000
2	119b	PL110*75	18.50	100	1.85	3	5.55	21000
3	119c	PL110*75	18.50	100	1.85	3	5.55	21000
4	119d	PL110*75	18.50	100	1.85	1	1.85	21000
5	119e	PL110*75	18.50	100	1.85	1	1.85	21000
6	119f	PL110*75	18.50	100	1.85	1	1.85	21000
7	119g	PL110*75	18.50	100	1.85	2	3.70	21000
8	119h	PL110*75	18.50	100	1.85	1	1.85	21000
Total Weight: 21.820								



A - A (SECURE THE WOOD BLOCKS BETWEEN PETALS TO MAKE THE STACK TIGHT AND SOUND)
SCALE: 1:25

TRANSPORT MATERIAL SUMMARY PER STACK OF CYLINDRICAL PETALS					
S NO	material	Grade	Weight(Kg)/length(m)	PURPOSE	COMMENT
1	ISA75X75X6	IS2062	17/2.5	Petal end ties (4 nos per stack)	Higher size angle is also acceptable
2	PL12/16/20	IS2062/SA516	22/0.5	Lifting lugs(2 nos per petal)	Weight & length of lug varies depending on location of top covered stiffener
3	NB50H	IS1161/IS1239/SA106	215/35	Spider for one petal of stacked petals	Min.Dia of 60mm to be ensured
Total weight of transportation steel			254 (Refer note No-08)	Kgs	

NOTE:
 I) The weights are for cylindrical petals whose radius is between 4.6 to 4.8m and 4 petals are stacked in one set.
 II) 2 SETS OF stacked petals can be shipped in one normal trailer.
 III) Depending on trailer and petal condition, more than 4 petals can be stacked in one set.
 IV) The wood chunk MTO is not included in the above table. However wood chunk is must between trailer bed and petals bottom edges.
 V) Tie angles to be welded with curved stiffeners without damaging the edge preparation of the petals.
 VI) All transport material to be distinguished with yellow paints/strips

- NOTE:
 1. ALL WELDS ARE 4MM FILLET UNLESS NOTED OTHERWISE.
 2. REFER DRG NO:4-66-102-U0037 FOR STYLE-1 OF TRANSPORTATION PHILOSOPHY. DEPENDING ON SHOP FEASIBILITY EITHER STYLE-1 OR -2 CAN BE ADOPTED WITH PRIOR INTIMATION TO ENGINEERING.
 3. AVOID METAL TO METAL CONTACT OF THE CONSIGNMENT
 I) WOOD CHUNK CAN BE ADOPTED BETWEEN PETALS
 II) RUBBER SHEET OR ANY PROTECTIVE SHEET TO BE USED BETWEEN PETALS AND LASHING.
 4. WOOD BETWEEN THE PETALS TO BE SECURED TIGHTLY TO AVOID ANY LOOSE STACKING.
 5. IF STEP 4 IS NOT VIABLE SUITABLE TIGHT PACKING TO BE ENSURED TO AVOID ANY TRANSIT DAMAGES.
 6. THE DOCUMENT CAN BE USED FOR OTHER PROJECTS WITH PRIOR INTIMATION TO HPVP-ENGINEERING.
 7. FOR BUNCH LIFTING OF STACKED PETALS REFER DOCUMENT NO: 66-102-Handling-001 rev 1.
 8. ADDITIONAL 244 KGS IS TO BE CONSIDERED FOR STACK FRAMES (2 FRAMES PER ONE STACKED PETALS).

PRINCIPLE: Petals with spider arrangement give shape in position for other parallelly placed petals with tie members.


STEPS TO BE FOLLOWED:

- 1) Prepare one petal with spider sturdy arrangement.
- 2) Other petals which will be placed parallel to step-1 petal need not to have spider arrangement.
- 3) Place bed wood sleepers on trailer to protect the L-seam edge preparation of petals.
- 4) Load the step-1 petal on trailer in such a way that the ring stiffener is close to bed.
- 5) Place step-2 petals parallel to step-1 petal & secure the petals with wood chunk in between.
- 6) Tie the unsipder petals with spidered petals with tie members as shown. (2 Locations on each end of petals)
- 7) Individual petals to have lug arrangement for handling (At least two numbers to match CG of petals).
- 8) Lash tighten the entire consignment with trailer.


PROJECT	8032/8043/8044/8045/8047 TO 8050		
		BHARAT HEAVY ELECTRICALS LTD., PLATES & VESSELS PLANT UNIT, VISAKHAPATNAM-530012	
DRAWN	CHECKED	TITLE	
APPROVED	DATE	COAL BUNKER CYLINDRICAL PORTION TRANSPORT ARRANGMENT STYLE-2 FOR ADANI 800MW	
ALL DIMENSIONS ARE IN MILLIMETRES		DRG No.	1-66-102-U0038
SCALE: 1:25 N.T.S.		REV.	02

Task Structures


FORM NO. 042/2/2




SECTION A-A




SECTION D-D




SECTION J-J




SECTION B-B
SECTION K-K




SECTION F-F
SECTION H-H



SECTION C-C
SECTION E-E
SECTION G-G




TYP. TRANSPORT STIFFENER ARRANGEMENT DETAIL OF BUNKER PART



DETAIL 1

SECTION Z-Z



ASSEMBLY GA OF SILO BUNKER SHELL AS MARKED (ELEVATION)

GENERAL NOTES:-

- ALL DIMENSIONS ARE IN MM & ELEVATIONS IN METERS UNLESS STATED OTHERWISE.
- THIS DRAWING SHALL BE READ IN CONJUNCTION WITH CONTRACT TERMS AND CONDITIONS, TECHNICAL SPECIFICATIONS AND SCHEDULE OF ITEMS.
- FOR OTHER NOTES AND STD. DETAILS REF. DRG. PE-004-600-0002
- ALL ELEVATIONS ARE TO THE TOP OF STEEL (U.N.C.)
- ALL BOLTED FIELD CONNECTIONS ARE TO BE DONE WITH HSFG BOLTS OF PROPERTY CLASS 8.8 (U.N.)
- PROPER CARE SHALL BE TAKEN IN WELDING OF BUNKER PLATES, HORIZONTAL & VERTICAL JOINTS IN BUNKER & HOPPER SHALL BE SUBJECT TO NOT AS PER FOP.
- VERTICAL JOINTS IN BUNKER PL. SHALL BE STAGGERED.
- PLATE SHALL BE CUT TO MAX WIDTH TO REDUCE NUMBER OF JOINTS.
- BEFORE COMMENCING REGULAR FABRICATION OF THE BUNKER TRAIL ASSEMBLY AT SHOP OF THE BUNKER INCLUDING HOPPER SHALL BE MADE ATLEAST FOR ONE BUNKER.
- SIZE OF INCLINED MEMBERS/PLATE TO BE VERIFIED BY FULL SCALE SHOP LAYOUT BEFORE FABRICATION.
- THIS DRAWING IS NOT TO BE SCALED, ONLY WRITTEN DIMENSIONS ARE TO BE FOLLOWED.
- STAINLESS STEEL LINER IN THE COAL HOPPER & SILO SHALL BE OF 5.0MM THICKNESS OF GRADE SS 304 AND SHALL BE PROVIDED ON THE INNER FACE OF INCLINED PORTION OF HOPPERS UP TO BOTTOM 300 MM OF VERTICAL PORTION OF SILO, WITHOUT ALLOWING ANY PROJECTIONS IN COAL FLOW PATH.
- PLUG WELD IN SST LINER SHALL BE GROUND SMOOTH TO MATCH WITH PLATE PROFILE.
- ALL BUTT WELD OF BUNKER SUPPORTING STRUCTURE SHALL BE 100% RADIOGRAPHED, ELECTRODE E308L FOR WELD JOINTS BET SST PLATES & E309L FOR WELD JOINTS BETWEEN SST PL & MS PLATE.
- SPOT RADIOGRAPHY FOR BUTT WELDS SHALL BE CARRIED OUT IN TENSION ZONE AND IN COMPRESSION ZONE AS PER FOP.
- ALL SITE FILLET WELDS OF BUNKER AND BUNKER SUPPORTING GIRDERS/BEAMS AS PER FOP.
- ADAPTED TEMPORARY STIFFENER TO BE PROVIDED TO AVOID BUCKLING DISTORTION OF BUNKER STRUCTURE DURING FABRICATION, HANDLING AND ERECTION STAGE.
- 100% TESTING OF SITE BUTT WELDS REQUIRED.
- FOR SINGLE V WELDING REFER RELEVANT QUALITY PROCEDURE FOR BACK GROUTING&FINISH WELDING DETAIL.

NOTES FOR TRANSPORT ARRANGEMENT

- NECESSARY CUTTING AND WELDING ON TRANSPORT STIFFENERS ARE TO BE AT SHOP.
- THE LOOSE ERECTION MEMBERS ARE TO BE SUPPLIED IN A BUNDLED MANNER. THE NECESSARY BOX ARRANGEMENTS ARE TO BE DONE AT SHOP.
- LOOSE ITEMS TO BE PROPERLY TIED BEFORE DESPATCH.
- WHILE SHIPPING, IF REQUIRED ADDITIONAL TRANSPORT STIFFENER / SPIDER SHALL BE PROVIDED.

ITEM NO.	DESCRIPTION	ITEM NO.	MATERIAL CODE	UNIT WEIGHT	QTY	ZONE
18	B-118	3-66-102-A0018 / 3-66-102-U0004		3.372	24	
17	B-117	3-66-102-A0020 / 3-66-102-U0003		9.286	24	
16	B-116	3-66-102-A0019 / 3-66-102-U0002		9.202	60	
15	B-115	3-66-102-A0017 / 3-66-102-U0001		9.286	60	
14	B-114	2-66-102-A0016 / 2-66-102-U0007		1328.872	2	
13	B-113	2-66-102-A0015 / 2-66-102-U0008		1300.840	2	
12	B-112	2-66-102-A0014 / 2-66-102-U0005		2032.592	2	
11	B-111	2-66-102-A0013 / 2-66-102-U0004		1863.640	2	
10	B-110	2-66-102-A0012 / 2-66-102-U0003		1863.640	2	
9	B-109	2-66-102-A0011 / 2-66-102-U0002		1654.654	2	
8	B-108	2-66-102-A0010 / 2-66-102-U0001		1788.067	2	
7	B-107	2-66-102-A0009 / 2-66-102-U0000		1788.063	2	
6	B-106	2-66-102-A0008 / 2-66-102-U0009		1863.653	2	
5	B-105	2-66-102-A0007 / 2-66-102-U0008		1863.666	2	
4	B-104	2-66-102-A0006 / 2-66-102-U0007		1863.666	2	
3	B-103	2-66-102-A0005 / 2-66-102-U0006		1858.214	2	
2	B-102	2-66-102-A0004 / 2-66-102-U0005		1863.737	2	
1	B-101	2-66-102-A0003 / 2-66-102-U0004		1858.214	2	

Bharat Heavy Electricals Ltd POWER SECTOR PROJECT ENGINEERING MANAGEMENT, NEW DELHI		CUSTOMER NO: ADANI POWER LIMITED PROJECT NAME: 2x800MW ULTRA SUPERCRITICAL (PH-3)	
Bharat Heavy Electricals Ltd HIGH PRESSURE BOILER PLANT, TRICHY		LTH: PFC CFC: LPSD APC: TNERB	SIGNATURE: 14.05.2024 DATE: 14.05.2024 DATE: 14.05.2024
ST 122 GA OF SILO BUNKER SHELL ABOVE HOPPER	NTS 51378.579	REF TO APP: 103.0393 FEM DRAWING NO: 0-66-102-A0002 REV DRAWING NO: 0-66-102-U0028 02	

REV.	DATE	ALTD	CHD	APPD	REV.	DATE	ALTD	CHD	APPD	REV.	DATE	ALTD	CHD	APPD	REV.	DATE	ALTD	CHD	APPD	
1	22-08-24		GOWTHAM	NY REDDY	2	19-09-2024		RAVEENKUMAR	NY REDDY											

FILLET SIZE 6. CORRECTED FROM 8MM TO 6MM INLINE WITH DETAIL DRAWINGS
SECTION A-A IS CORRECTED

ANNEXURE –II (A)

Check list to be submitted for every bunching cleared by QC (BHEL) and Engineer-in-charge for processing of bill with reference to the following documents.

- 1) Drawing Number: 1-66-102-U0038, Rev -02
- 2) BUNKER SEGMENT PETAL LOADING AND UNLOADING PROCEDURE Doc
No: 66-102-Handling-001 Rev.2 Dt 16-10-25

CHECK LIST

SL NO	Activities to be completed	Put tick (✓) mark in the box
1	Bunching of segments having same bunker no, same course no and respective DU no	
2	Placing rubber / Wood cushion on the top of channels	
3	Lifting lugs on top of lifting beam (2 no's) and maintain CG of the total stacked frame	
4	Wood chunk to be inserted on web of vertical post to avoid metal to metal contact	
5	Connection between post (ISMC 150) and lifting beam (ISMB 200)	
6	Stopper plates of vertical post connections	
7	Placing wood block in between petals to have transport jerk dampering	
8	Stacking petals with tie angles / lapped tie plates at free edges	
9	Individual petals with two no of lug arrangements.	
10	Touch up paintings	
11	All welds having 4mm fillet	
12	surface free from tack welds / temporary supports	

**Signature of the Contractor /
In-charge**

Authorized representative

BHEL Engineer

QC (BHEL)