



UT PUMPS & SYSTEMS PVT. LTD.
14/7, Mathura Road,
Faridabad- 121 003

PERFORMANCE CURVE
10 m³/hr. @ 2 bar
PUMP MODEL : EH 600

| REV. | DATE |
|------|------------|
| 0 | 29-11-2018 |

Guaranteed parameters are with tolerances as per VDMA 24284 Gr -II CL II on plotted value

n : 350 RPM



Made By
UT Pumps System Pvt. Ltd.
29-11-2018

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|--------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Madan Lal, DGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919425080823 Email : mlal@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.130/19 dt.03.09.2019 | | | | |
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.'14 | | | |
| BHEL REF. | 1.BHEL Emails Dt.20.08.'19,24.08.'19. 2.DESEIN REF:D6953,D6954,D6962 dt.21.08.'19,D6968 dt.26.08.'19. | | | |
| Subject | TANGEDCO –Approval on ETP drawings-submitted by M/s BHEL/PEM - Reg | | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A003 | 1 | Data sheet for Metering Pumps for ETP | 04 |
| 2 | PE-V0-412-164-A007 | 2 | Technical data sheet for Screw Pumps for ETP | 04 |
| 3 | PE-V0-412-164-A012 | 2 | QAP for Screw pumps with motor for ETP | 04 |
| 4 | PE-V0-412-164-A016 | 1 | QAP for Metering pumps with motor for ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.03.09.2019 Superintending Engineer/E/PrI | | | | |

2X660 MW ENNORE SEZ COAL BASED STPP AT ASH DYKE OF NTPS, CHENNAI
CUSTOMER: TAMILNADU GENERATION AND DISTRIBUTION CORPORATION LTD. (TANGEDCO)
MINUTES OF MEETING FOR MAUX PACKAGES DURING ERM DATED 30-31 July 2019 AT PSSR HQ CHENNAI


| S. No. | Clear Water Doc. No. | Title of Document |
|--------|---------------------------------------------------------------------------------------------------|-----------------------------------------------------|
| 1. | I) PE-V0-412-164-A016 Rev 01 II) Milton Roy QAP Doc. No. QAP /EMAG /04 REV.08 DT. 01.10.2015 | QAP for Metering Pumps for Effluent Treatment Plant |


Compliance Report


| S.No. | Desein Comments | BHEL Reply | Resolution |
|-------|-----------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Indicate standard title block | Attached | Noted |
| 2. | Make of pumps shall be subject to approval of TANGEDCO. Please confirm that sub vendor approval for package has been taken. | i) We have offered Accudyne (Milton Roy) Make Pumps ii) Sub Vender Doc. has been forwarded , approval to which is still awaited | Sub-vendor list is under approval of TANGEDCO. Sub-vendor shall be revised in case Accudyne (Milton Roy) Make Pumps is not approved by TANGECO. TANGEDCO Noted. |

Based on the above Revised document will be submitted to TANGEDCO for formal approval.

Sub-vendor list doc no. PE-V0-412-164-A034 is approved by TSGENCO on 08-08-2019. M/s Accudyne (formally Milton Roy) is approved. Data sheet of metering pump is also submitted for approval after sub-vendor list approval.


(BHEL) 31/7/19



(DESEIN)


(TANGEDCO) 108
112

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|------------------------------------------------------------|
| | | | | QAP FOR METERING PUMPS FOR EFFLUENT TREATMENT PLANT |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

DOC APPROVED VIDE Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.130/19 dt.03.09.2019

**FALGUNI
SAHA**
2020.02.0
5 13:54:25
+05'30'



**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**

PACKAGE: EFFLUENT TREATMENT PLANT


| | | |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|
| ORGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. Milton Roy QAP Doc. No. QAP / EMAG /04 DT. 02.10.2015 Rev 08 Dt. 01.10.2015 |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------------|------|------------|---------------------------|------------------------|
| | | | | PE-V0-412-164-A016 | 1 |
| 1 | R.R.Bagari | | 24.07.2019 | | |
| 0 | R.R.Bagari | | 02.04,2019 | NO. OF SHEETS | 1 EXCLUDING COVER PAGE |

QUALITY ASSURANCE PLAN

| M/S.ACCUDYNE INDUSTRIES INDIA PVT.LTD., (Formerly Milton Roy India Pvt.Ltd.,) P45/1, EIGHT AVENUE, DOMESTIC TARIFF AREA MAHINDRA WORLD CITY, KANCHEEPURAM DISTRICT, CHENGALPET-603 002 Telephone : (044) 474381132 | | | | PRODUCT: E-MAG PUMPS MODELS: A,B,D,UC,V | | | CWL QAP No. QAP-01/17-04M(84) QAP NO : QAP/EMAG/04 DATE : 02.12.10 REV.NO : 08 REV DATE : 01.10.15 | | |  | | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|--------------------------------------------|-------------------|-----------------------------------|----------------------------------------------------------------------------------------------------------------|------------------|-------------------|-------------------------------------------------------------------------------------|---|---------------------------------------------------------------------------------------------------------|--|
| S.NO | COMPONENTS | CHARECTERESTICS | CLASS | TYPE OF CHECK | QUANTITY OF CHECK | REFERENCE DOCUMENT | ACCEPTANCE NORM | FORMAT OF RECORD | INSPECTION AGENCY | | | REMARKS | |
| | | | | | | | | | P | W | R | | |
| 1 | <u>Raw material:</u> Head,Housing,Diaphragm | chemical Composition | Major | Chemical analysis | 1/model | appd.Drawing appd.datasheet | as per stadard material specification | TC/MCC | 2 | | | For Plastic/rubber materials MCC of MRIPL will be provided Internal tests will be conducted 100% | |
| 2 | <u>Final testing of pump assy:</u> | | | | | | | | | | | | |
| 2.1 | Dimension | Dimensions(Foundation details) | Critical | Measure | 100% | appd.Drawing | appd.Drawing | DR | 2 | | 1 | | |
| 2.2 | Performance flow test with water and test bed | Performance test at 100 % of strokes / speed with required pressure Only | Critical | Measurement | 1no/model | appd.datasheet | 0/+25% of rated capacity | PTR | 2 | 1 | | | |
| 2.3 | Hydro test | Hydro test | Critical | Leak test | 1no/model | 1.5 times of max.working pressure | No leak for 10 minutes | HTR | 2 | 1 | | | |
| Legends: | | P-Perform,W-Witness,R-Review,1-Customer/Third party inspection,2-MRIPL,3 -Supplier,MCC-Material compliance certificate of MRIPL,TC-Test certificateof supplier,PTR-Performance test report ,HTR -Hydro test report,DR-Dimension report | | | | | | | | | | | |
| Note : | | When Pressure decreases flow will increase | | | | | | | | | | | |
| Prepared by: | | K.BALASUBRAMANIUM | | | | | Approved by: | | | | | | |
| Date: | | 01.10.15 | | | | | Date: | | | | | | |

**RAM
RATAN
BAGRI**

Digitally signed by
RAM RATAN BAGRI
Date: 2019.04.02
15:22:36 +05'30'




TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnnet.org | | To Shri Madan Lal, DGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919425080823 Email : mlal@bhel.in) | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|--------|
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.130/19 dt.03.09.2019 | | | | |
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.'14 | | | |
| BHEL REF. | 1.BHEL Emails Dt.20.08.'19,24.08.'19. 2.DESEIN REF:D6953,D6954,D6962 dt.21.08.'19,D6968 dt.26.08.'19. | | | |
| Subject | TANGEDCO –Approval on ETP drawings-submitted by M/s BHEL/PEM - Reg | | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A003 | 1 | Data sheet for Metering Pumps for ETP | 04 |
| 2 | PE-V0-412-164-A007 | 2 | Technical data sheet for Screw Pumps for ETP | 04 |
| 3 | PE-V0-412-164-A012 | 2 | QAP for Screw pumps with motor for ETP | 04 |
| 4 | PE-V0-412-164-A016 | 1 | QAP for Metering pumps with motor for ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.03.09.2019 Superintending Engineer/E/PrI | | | | |

**2X660 MW ENNORE SEZ COAL BASED STPP AT ASH DYKE OF NTPS, CHENNAI
CUSTOMER: TAMILNADU GENERATION AND DISTRIBUTION CORPORATION LTD. (TANGEDCO)
MINUTES OF MEETING FOR MAUX PACKAGES DURING ERM DATED 30-31 July 2019 AT PSSR HQ CHENNAI**

| S. No. | Clear Water Doc. No. | Title of Document |
|--------|--------------------------------------------------------------------------------|------------------------------------------------------------|
| 1. | DS-01/17-04(84) Rev 01 dt. 02.05.2019 (Sh 1 to 3) <i>PE-V0-412-164-A003</i> | Data Sheet for Metering Pumps for Effluent Treatment Plant |

Compliance Report is as under:

| S.No. | Desein Comments | BHEL Reply | Resolution in Meeting |
|-------|--------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | Indicate standard Title block applicable for the project. | Attached | Noted |
| 2. | S. No. 5 – Mandatory spares shall be supplied as contract specification. Please correct the same. | No mandatory spares are required for metering pumps as per mandatory spares list attached with specification. | Noted |
| 3 | Please indicate MOC of selected model. It is not marked in the catalogue | i) It is already indicated in Data Sheet. ii) Please refer to details under Sr. No. 18. | Noted |
| 8. | Make shall be subject to approval of TANGEDCO. Please confirm that sub vendor approval for package has been taken. | i) Accudyne (Milton Roy) make Pumps have been offered. ii) Sub Vendor list document already submitted by us but approval is still awaited. | Sub-vendor list is under approval of TANGEDCO. Sub-vendor shall be revised in case Accudyne (Milton Roy) Make Pumps is not approved by TANGECO. TANGEDCO Noted. |

Based on the above Revised document will be submitted to TANGEDCO for formal approval.

Sub-vendor list doc no. PE-V0-412-164-A034 is approved by TSGENCO on 08-08-2019.
M/s Accudyne (formally Milton Roy) is approved.


[Signature]
(BHEL) 31/7/19

[Signature]
(DESEIN)

[Signature]
(TANGEDCO) 107
112

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|-----------------------------------------------------------------------|
| | | | | DATA SHEET FOR METERING PUMPS FOR EFFLUENT TREATMENT PLANT |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

FALGUNI
SAHA
2020.02.0
5 13:52:16
+05'30'



**DOC APPROVED VIDE Lr.No.:SE/E/PrI/EE-7/M/
AEE/M/F.En SEZ STPP/D.130/19 dt.03.09.2019**

**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. DS-01/17-04M(84) Dtd. 24.07.2019 |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|--------------|------|------------|---------------------------|-----------|
| | | | | PE-V0-412-164-A003 | 01 |
| 01 | R. R. BAGARI | | 02.05.2019 | | |
| 00 | R. R. BAGARI | | 02.04.2019 | NO. OF SHEETS | 7 |
| | | | | EXCLUDING COVER PAGE | |

| BHEL Doc. No. PE-V0-412-164-A003 | | | | | |
|------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------|-------------------------------------------------------|-------------------------------------------------------|-------------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase – II New Delhi – 110 020 | | DATA SHEET Metering Pumps for Effluent Treatment Plant | | CWL Doc. No. | DS-01/17-04M(84) |
| | | | | Sheet | 1 of 3 |
| | | | | Rev | 01 |
| 1 | P&I Drg. Ref. | Clear Water : 17-04 / A012 ; BHEL : PE-V0-412-164-A004 ; Sh 2 of 3 | | | |
| 2 | Make | Milton Roy | | | |
| 3A | Application | Hydrochloric Acid Dosing Pump | | Alkali Dosing Pump | |
| | | To CMB | To Guard pond | To CMB | To Guard Pond |
| | Pump Tag No. | 90GNN04/AP-001 & 2 | 90GNN06/AP-001 & 2 | 90GNN05/AP-001 & 2 | 90GNN07/AP-001 & 2 |
| | Location | Chemical House / Ground Floor / Indoor ; Intermittent | | Chemical House / Ground Floor / Indoor ; Intermittent | |
| | Numbers | 1W+1SB | 1W+1SB | 1W+1SB | 1W+1SB |
| | Fluid to be handled | 38 % (w/w) | 38 % (w/w) | 48 % (w/w) | 48 % (w/w) |
| | Type | Electronically operated mechanically actuated Diaphragm ; Solid state encapsulated electronics | | | |
| | Model | D-14 | D-14 | D-14 | D-14 |
| | Maximum Capacity available of selected pump (lph) | 0-90 | 0-90 | 0-90 | 0-90 |
| | Minimum Flow (LPH) | 0.6 | 0.6 | 0.6 | 0.6 |
| 3B | Application | Alum Dosing | Polyelectrolyte Dosing | | |
| | | Pump Tag No. | 90GNN01 / AP001 &2 | 90GNN03/AP001 &2 | |
| | Location | Chemical House / Ground Floor / Indoor ; Intermittent | Chemical House / Ground Floor / Indoor ; Intermittent | | |
| | Numbers | 1W+1SB | 1W+1SB | | |
| | Fluid to be handled | 10 % (w/w) solution | 0.5 % (w/w) PE solution | | |
| | Type | Electronically operated mechanically actuated Diaphragm ; Solid state encapsulated electronics | | | |
| | Model | D-14 | D-14 | | |
| | Maximum Capacity available of selected pump (lph) | 0-90 | 0-90 | | |
| | Maximum Flow (LPH) | 0.6 | 0.6 | | |
| | Minimum Pressure (Kg/ Sq. cu.m) | 1.5 | 1.5 | | |
| 4 | For Typical details of Pump , MOC; Performance details please refer to Catalogue attached | | | | |

| | | | |
|------------|--------------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Sub. for Approval | 02.05.2019 | Project: 2x660 MW Ennore Sez STPP Owner: Tamil Nadu Generation & Distribution Corporation Ltd Consultant: Desein Pvt Ltd |
| 00 | Sub. for Approval | 02.04.2019 | |
| Rev | Description | Date | |






| BHEL Doc. No. PE-V0-412-164-A003 | | | |
|--------------------------------------------------------------------------------------------|---------------------------------------------------------------------|-----------------------------------------------------------------|------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase – II New Delhi – 110 020 | DATA SHEET Metering Pumps for Effluent Treatment Plant | CWL Doc. No. | DS-01/17-04M(84) |
| | | Sheet | 2 of 3 |
| | | Rev | 01 |
| | General | | |
| 1 | Diaphragm Size (SI) | 6 | |
| 2 | Stroke Length (mm; Appx.) | 4 | |
| 3 | Volumetric Efficiency (%) | > 90 | |
| 4 | Tolerance for Flow (%) | 0 to 25 | |
| 5 | Repeatability (%) | +/- 5 | |
| 6 | Steady State Accuracy (%) | +/- 2 | |
| 7 | Flow Adjustment | a) By Manual Stroke adjustment b) By Manual Speed Adjustment | |
| 8 | Speed Range (SPM) | 0-100 | |
| 9 | Input | 230V, 1 Phase, 50 HZ AC ; Separate for each Pump | |
| 10 | Power (Watt ; Appx) | 100 | |
| 11 | Drive | Electrical Power Unit , Class "F Insulation" | |
| 12 | Suction Lift (Max.) | 1.5 M of Water Column | |
| 13 | Liquid End Temperature (deg C Max). | 50 | |
| 14 | Differential Pressure (Kg/Sq. cm Max) | 0.7 | |
| 15 | Suction Pressure (Kg/Sq.cm Max) | 1 | |
| 16 | Ambient Temperature (deg C Max) | 50 | |
| 17 | ON / OFF provision | Power ON / OFF from PLC thru LT | |
| 18 | MOC | | |
| a) | Housing | 30% Glass Filled PP | |
| b) | Spacer | 30% Glass Filled PP | |
| c) | Diaphragm | Teflon Faced Hypalon | |
| d) | Ball | Ceramic | |
| e) | Liquifram Shaft | SS | |
| f) | Head | PP, | |
| g) | Valve Seat | PVC | |
| h) | Valve Housing | PVC | |
| i) | Ring Seal | Teflon | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |

| | | | |
|------------|--------------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Sub. for Approval | 02.05.2019 | Project: 2x660 MW Ennore Sez STPP Owner: Tamil Nadu Generation & Distribution Corporation Ltd Consultant: Desein Pvt Ltd |
| 00 | Sub. for Approval | 02.04.2019 | |
| Rev | Description | Date | |

| BHEL Doc. No. PE-V0-412-164-A003 | | | | |
|--------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------|----------|------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase – II New Delhi – 110 020 | DATA SHEET Metering Pumps for Effluent Treatment Plant | CWL Doc. No. | | DS-01/17-04M(84) |
| | | Sheet | | 3 of 3 |
| | | Rev | | 00 |
| | ANCILLARY | Undernoted accessories not supplied along with Pump shall be procured from other approved vendors as these are pipe accessories and not supplied by Pump vendor | | |
| | External Pressure Relief Valve (PVC) | Supplied along with Pump | | |
| | Suction Strainer (Y- Type) (PVC) ; Scd | Provided as pipe accessories | | |
| | Anti syphon Valve (NRV) D/F; PVC | Provided as pipe accessories | | |
| | Interconnecting LDPE tubing | Pump shall be connected to Suction and discharge piping thru LDPE tubing supplied along with Pump | | |
| | DOCCUMENTS: | | | |
| | Catalogue | Enclosed | Enclosed | Enclosed |
| | Performance Curve | Enclosed | Enclosed | Enclosed |
| | Typical GA Drg. | Enclosed | Enclosed | Enclosed |
| | Typical X-Sectional Details | Enclosed | Enclosed | Enclosed |
| | | | | |
| | | | | |
| | | | | |
| | QAP | Please refer to Doc. No. i) Clear Water Doc. No. QAP-01/17-04M(84) / BHEL Doc. No. PE-V0-412-164-A016 | | |
| 5 | MANDATORY SPARES | | | |
| | i) No Pump mandatory spares are to be provided as per Spec. Doc. No. PE-TS-412-164-A001 ; page 78 to 80 | | | |
| | ii) Stand by Pumps have been offered as per Spec.; Data Sheet and approved P & I Drg. | | | |
| 6 | PERFORMANCE TEST | | | |
| | i) Inspection shall be carried out as per Approved QAP | | | |
| | ii) Test Tolerance shall be as per Milton Roy standard. | | | |
| | iii) Performance Test Report shall be reviewed. | | | |
| | Inspection Status | Cat-III | | |
| 7 | PACKING | | | |
| | i) Pumps shall be packed as per manufacturer's Standard Engineering practices | | | |

| | | | |
|------------|--------------------|-------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Sub. for Approval | 02.05.2019 | Project: 2x660 MW Ennore Sez STPP Owner: Tamil Nadu Generation & Distribution Corporation Ltd Consultant: Desein Pvt Ltd |
| 00 | Sub. for Approval | 02.04.2019 | |
| Rev | Description | Date | |

ELECTRONIC DOSING PUMPS



KEY SPECIFICATION FEATURES


- Electronically operated Mechanically Actuated Diaphragm
- Solid state encapsulated electronics
- Compact Size
- Light Weight
- Low Maintenance
- High Precision ball and seats for reliable sealing
- Manual stroke length control adjustable while running .
- Manual/Automatic speed control adjustable while running or stopped.
- Steady State Accuracy of $\pm 2\%$
- Tolerance on Max.capacity 0 to +25%
- Repeatability $\pm 5\%$
- Composite PTFE faced Hypalon Diaphragm for longer life.
- Electro Magnetic Drive: Less moving parts.
- Low Power Consumption
- Liquid End Material of construction in PP, PVC, PVDF, SS-316
- Suction Lift 1.5 mwc max.



MILTON ROY INDIA






SERIES B



TYPICAL PERFORMANCE



| PUMP MODEL | CAPACITY | | MAX. INJ. PRESS KG/CM ² | DIAPHRAGM SIZE (Sq.Inch) | DIMENSION DETAILS A | SIZE OF TUBING OD x ID | NET WEIGHT | |
|-----------------|-----------|---------|---------------------------------------|-----------------------------|------------------------|---------------------------|----------------------------|---------------------|
| | MIN CC/HR | MAX LPH | | | | | Plastic Liquid end | Metallic Liquid end |
| B-11, B-71, B91 | 60 | 6.0 | 10.0 | 0.9 | 210 | 3/8"X1/4" | Plastic Liquid end 5.5 kg | |
| B-12, B-72, B92 | 95 | 9.5 | 7.0 | 0.9 | | | Metallic Liquid end 6.0 kg | |
| B-13, B-73, B93 | 170 | 17.0 | 3.5 | 1.8 | 210 | 1/2"x3/8 | Metallic Liquid end 6.0 kg | |



SERIES D

TYPICAL PERFORMANCE

| PUMP MODEL | CAPACITY | | MAX. INJ. PRESS KG/CM ² | DIAPHRAGM SIZE (Sq.Inch) | DIMENSION DETAILS | | SIZE OF TUBING OD x ID | NET WEIGHT | |
|----------------|-----------|---------|---------------------------------------|-----------------------------|-------------------|-----|---------------------------|------------|----------|
| | MIN CC/HR | MAX LPH | | | A | B | | Plastic | Metallic |
| D-10/D-70/D-90 | 50 | 5.0 | 18.0 | 0.9 | 210 | 278 | 3/8"x1/4" | 8.5 kg | 9.0 Kg |
| D-11/D-71/D-91 | 100 | 12.0 | 9.0 | 1.8 | | | | | |
| D-12/D-72/D-92 | 150 | 17.0 | 7.0 | 1.8 | | | | | |
| D-13/D-73/D-93 | 250 | 35.0 | 4.0 | 3.0 | | | | | |
| D-14/D-74/D-94 | 600 | 90.0 | 1.5 | 6.0 | 235 | 295 | 1/2"x3/8 | 9.0 kg | 10.5 kg |




MATERIAL OF CONSTRUCTION

| PART | MATERIAL | | | |
|---------------------------|----------------------|----------------------|----------------------|----------------------|
| | PP | PVC | PVDF | CF8M |
| HEAD | PP | PVC | PVDF | CF8M |
| DIAPHRAGM | TEFLON FACED HYPALON | TEFLON FACED HYPALON | TEFLON FACED HYPALON | TEFLON FACED HYPALON |
| BALL | CERAMIC | CERAMIC | CERAMIC | CERAMIC |
| RING SEAL | TEFLON | TEFLON | TEFLON | TEFLON |
| SUCTION / DISCHARGE VALVE | PVC | PVC | PVC | SS - 316 |
| ANTISYPHON VALVE | PVC | PVC | PVC | SS - 316 |
| FOOT VALVE | PVC | PVC | PVC | SS - 316 |
| TUBING | LDPE | LDPE | LDPE | LDPE |



SERIES E






KEY SPECIFICATION FEATURES

- Rugged, Urethane coated cast housing for applications in hazardous environment.
- Manual stroke control.
- Explosion proof enclosure.
- UL Listed for Class - I, Group - C&D:Class-II, Group - E, F&G.
- CCOE Approved for Gas Group 2, Zone II A & II B.
- Pumps will accept modulated frequency signal.
- Explosion proof Junction Box is provided as a standard.

TYPICAL PERFORMANCE

| PUMP MODEL | CAPACITY | | MAX. INJ. PRESS KG/CM ² | DIAPHRAGM (Sq.Inch) | NET WEIGHT | |
|------------|-----------|---------|------------------------------------|---------------------|------------|----------|
| | MIN CC/HR | MAX LPH | | | Plastic | Metallic |
| E-70 | 0.024 | 4.9 | 20.7 | 0.9 | 22.0kg | 22.5 kg |
| E-71 | 0.047 | 9.5 | 10.3 | 1.8 | | |
| E-72 | 0.047 | 5.2 | 6.9 | 1.8 | | |
| E-73 | 0.150 | 30. | 4.1 | 3.0 | | |
| E-74 | 0.038 | 76.0 | 1.4 | 6.0 | 23.0 kg | 24.0 kg |



Notes (For all models)

- Drive Details : Electromagnetic Power Unit (EPU) 230V, 50Hz. Single Phase AC.
- MAX SPEED 100 SPM
- Discharge End Connection 1/2" NPT(M)
- Model Suffix 'L' comes with Milton Roy Standard Float Type Level Switch with in-built pump trip Eg: A13L.
- Optional : Unique Four Function Valve(FFV) for Positive Anti-syphon, Priming Aid, Back Pressure, Pressure Relief. Available on all pumps except 'V' Series and D -14 models and pumps with rated pressure 2 Kg /cm²
- A-79 to A-73/B-71 to B-73/D-70 to D-74: Instrument responsive pumps will accept modulated frequency signal.
- A-99 to A-93/B-91 to B-93/D-90 to D-94: Instrument responsive pumps will accept 4-20 mA signal.
- Pumps are provided with Foot Valve, Anti-syphon Valve and 3M LDPE tubing. Y strainer optional instead of Foot Valve.
- Power Consumption Approx.40 Watts for A&V models
Approx.75 Watts for B models.
Approx.100 Watts for D models
- For 'V' Series pumps speed control is not available.
- 'V' Series pump is available in 'PP' (Liquid End MOC) only.
- Foundation Details : For A, V, B, D use four numbers 5mm screws in slots provided.



ISO 9001 : 2000
Certified

MILTON ROY INDIA (P)LTD

SUBSIDIARY - HAMILTON SUNDSTRAND CORPN.,USA
A United Technologies Company

4,Rajarajan Street, Visalakshi Nagar,
Ekkaduthangal, Chennai - 600097,India.

Phone : 91 - 44 - 22254000 - 3

Fax : 91 - 44 - 22254004

e-mail : info@miltonroyindia.com

Web site : www.miltonroyindia.com



Represented By :

| MILTON ROY INDIA (P) LTD | | | | | |
|----------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------|--------------------------|--------------------------|--------------------------|
| DOCUMENT NAME | DATA SHEET FOR D-SERIES PUMPS | | | REV NO. | 2 |
| DOCUMENT NUMBER | DS-DS | | | DATE | 14.01.04 |
| APPROVED BY | C.RAMESH | | | PAGE | 1 OF 2 |
| TYPE | ELECTRONICALLY ACTUATED DIAPHRAGM TYPE | | | | |
| MODEL | D-10/D-70/ D-90/D-10L | D-11/D-71/ D-91/D-11L | D-12/D-72/ D-92/D-12L | D-13/D-73/ D-93/D-13L | D-14/D-74/ D-94/D-14L |
| MAX FLOW (IN LPH) | 5 | 12 | 17 | 35 | 90 |
| MIN FLOW (IN LPH) | 0.5 | 0.1 | 0.15 | 0.25 | 0.6 |
| MAX PRESSURE(KG/SQCM) | 18 | 9 | 7 | 4 | 1.5 |
| DIAPHRAGM SIZE | 0.9 SI | 1.8 SI | 1.8 SI | 3 SI | 6 SI |
| STROKE LENGTH | 3mm (apx) | 3mm (apx) | 4mm (apx) | 4mm (apx) | 4mm (apx) |
| VOLUMETRIC EFFICIENCY | >45% | >55% | >60% | >75% | >90% |
| TOLERANCE FOR FLOW REPEATABILITY | 0 to +25 % | | | | |
| STEADY STATE ACCURACY | + / - 5% | | | | |
| FLOW ADJUSTMENT | +/- 2% | | | | |
| SPEED RANGE | a) BY MANUAL STROKE ADJUSTMENT, b) BY MANUAL SPEED ADJUSTMENT c) BY EXTERNAL PULSE (ONLY FOR D-7 SERIES PUMPS), d) BY EXTERNAL 4-20 m A (ONLY FOR D-9 SERIES PUMPS) | | | | |
| INPUT | 0 - 100 SPM | | | | |
| POWER | 230V,1PHASE,50HZ AC | | | | |
| DRIVE | 100 WATTS (APPX) | | | | |
| SUCTION LIFT | ELECTRICAL POWER UNIT, CLASS "F" INSULATION | | | | |
| LIQUID END TEMPERATURE | 1.5 M OF WATER COLUMN | | | | |
| DIFFERENTIAL PRESSURE | 50 DEG C MAXIMUM | | | | |
| SUCTION PRESSURE | 0.7 KG/SQ.CM MINIMUM | | | | |
| AMBIENT TEMPERATURE | 1 KG/SQ.CM MAX | | | | |
| OPTIONS | 50' C MAX | | | | |
| M O C | a) BUILT-IN LOW LEVEL TRIP OPTION AVAILABLE IN ALL D-7, D-9 AND D-**L SERIES PUMPS | | | | |
| 1.HOUSING | 30 % GLASS FILLED PP | | | | |
| 2.SPACER | 30 % GLASS FILLED PP | | | | |
| 3.DIAPHRAGM | TEFLON FACED HYPALON | | | | |
| 4.BALL | CERAMIC | | | | |
| 5.LIQUIFRAM SHAFT | SS | | | | |
| 6.HEAD | PP, CF8M, PVC, PVDF | | | | |
| 7.VALVE SEAT | PVC, SS 316 | | | | |
| 8.VALVE HOUSING | PVC, SS 316 | | | | |
| 9.RING SEAL | TEFLON | | | | |
| 10.ANTISYPHON VALVE | PVC, SS 316 | | | | |
| 11.FOOT VALVE | PVC, SS 316 | | | | |
| 12.SUCTION STRAINER-Y TYPE | PP,CF8M | | | | |
| END CONNECTION | SUCTION - 1/2" BSP(F) FOR Y-STRAINER DISCHARGE - 1/2" NPT(M) | | | | |



TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------|---------|---------------------------------------------------------------------------------------------------|
| Er. K.SUBASH CHANDRA BOSE .,M.E ., Chief Engineer/Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRRMaaligai, Anna salai, Chennai-2 Tel: 044-28520878, Mobile:+919445857543.Email: cepr@tnebnet.org. | | To Bharat Heavy Electricals Limited, POWER PROJECT ENGINEERING INSTITUTE HRD & ESI COMPLEX NOIDA - 201301(U.P) | | | |
| Lr.No.CE/Pr-I/SE/E/Pr-I/EE2/AEE/F. PESD / D. 817 /19 dtd. 19 .09.2019 | | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF No. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW Ennore SESTPP/D.60/14, dt.27.09.2014 | | | |
| BHEL Reference No: | | 1. Lr.No.SE/E/THPro./EE2/AEE/F.BHEL/PEM/ D.385/19 dtd.2 .04.2019 2. BHEL Email Dt .13.09.2019 3. M/s. Desein Pvt.Ltd. Comments ref:D-4027/TANGEDCO/2301 Dt.10/13.09.2019 received by E-Mail | | | |
| Subject | | TANGEDCO – Approval QAP/ Inspection Checklist for Instruments for ETP drawing / document submitted by M/s BHEL - Reg | | | |
| Sir, The Approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | | |
| Sl. No | DRG/DOC.No: | DESCRIPTION | Rev No. | Stat us | Remarks |
| 01 | PE-V0-412-164-A043 | QAP/ Inspection Checklist for Instruments for ETP | 01 | 04 | M/s. BHEL is requested to submit Six sets of drawings and documents for stamping and distribution |
| Status : Category 1- Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1. Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | | |
| Yours faithfully, ...Sd.19.09.2019... Chief Engineer/Projects-I | | | | | |
| Copy to Shri E.V. Anand/DESEIN Consultants India Pvt. Ltd., DESEIN HOUSE, Greater Kailash-II New Delhi-48(by E-mail) Copy submitted to The Chief Engineer/Civil/Ennore SEZ/Chennai 600120.(by E-mail) | | | | | |

| S.No. | TANGEDCO Comments | BHEL reply | TANGEDCO Comments |
|--------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|--------------------------|
| 1. | Complete test shall be included as per contract specification, Vol. V, Chapter 14, cl. No. 14.02.04.21 for each type of instrument. | Incorporated in revised document | Noted. |
| 2. | Type test report for protection class shall be furnished by BHEL as per specification, Vol. V, Chapter 14, Cl. No. 17.02.05. QAP shall be revised accordingly. | Incorporated in revised document | Noted. |
| 3. | Word "TSGENCO" shall be corrected as "TANGEDCO". | Incorporated in revised document | Noted. |
| 4. | Complete test reports shall be verified by TANGEDCO. | Incorporated in revised document | Noted. |


...Sd.19.09.2019...

Chief Engineer/Projects-I

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|-------------------------------------------------------------------------------|
| | | | | QUALITY ASSURANCE PLAN / INSPECTION CHECK LIST FOR INSTRUMENTS |
| | | | | |
| | | | | |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

DOC APPROVED VIDE Lr.No.CE/Pr-I/SE/E/Pr-I/EE2/AEE/F. PESD / D. 817 /19 dtd. 19 .09.2019.

**FALGUNI
SAHA**
2020.02.0
5 13:55:19
+05'30'



**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. QAP-01/17-04M(92) Dtd. 01.05.2019 |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|

| | |
|--|--------------------------------------------------------------------------------------|
| | BHARAT HEAVY ELECTRICALS LIMITED PROJECT ENGINEERING MANAGEMENT, NEW DELHI |
|--|--------------------------------------------------------------------------------------|

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|--------------|------|------------|---------------------------|-----------|
| | | | | PE-VO-412-164-A043 | 01 |
| 01 | R. R. BAGARI | | 01.05.2019 | | |
| 00 | R. R. BAGARI | | 03.04.2019 | NO. OF SHEETS | 1 |
| | | | | EXCLUDING COVER PAGE | |

QUALITY ASSURANCE PLAN / INSPECTION CHECK LIST FOR INSTRUMENTS

CLEAR WATER LTD.

Regd. Office :
CLEAWAT HOUSE
B-14/1, OKHLA INDUSTRIAL AREA,
PHASE -II, NEW DELHI -110 020

cwl

ITEM: **instruments**
BHEL Doc. No.:

QAP No: QAP-01/17-04M(92)

DATE: 01.05.2019

REV - 01

PE-VO-412-164-A043

PAGE NO: 1 OF 1

PROJECT : 2X660 MW EnnoreSEZ STPP

PACKAGE : EFFLUENT TREATMENT PLANT

PO. No.: PW/PE/PG/EN1/P-215/17 dt. 16 Nov 2017

| SR. NO. | OPERATION | CHARACTERISTIC | CLASS | TYPE OF CHECK | QUANTUM OF CHECK | REFERENCE DOCUMENTS | ACCEPTANCE NORM | FORMAT OF RECORD | | INSP AGENCY | | | REMARKS |
|----------|------------------------------|-------------------------------------------|-------|-----------------|----------------------|---------------------|-----------------|------------------|---|-------------|---|-----|---------|
| | | | | | | | | | | P | W | V | |
| 1 | 2 | 3 | 4 | 5 | 6 | 7 | 8 | 9 | D | 10 | | | 11 |
| A | INSTRUMENTS | | | ed | | | | | | | | | |
| 1. | Pressure Gauges | a) Make , Model ; Range & Type | Major | Visual | 100% by Manufacturer | Data Sheet | Data sheet | Mfr. TC | v | 1 | - | 2,3 | |
| 2. | Differential Pressure Gauge | b) Overall Dimension / Process connection | Major | Measurement | 1 per type | Data Sheet | Data sheet | Mfr. TC | v | 1 | - | 2,3 | |
| 3. | Pressure Transmitter | c) Calibration & Accuracy | Major | Document Review | 1 per type | Data Sheet | Data sheet | Mfr. TC | v | 1 | - | 2,3 | |
| 4. | Differential Pressure Switch | d) Degree of Protection | Major | Document Review | 1 per type | Data Sheet | Data sheet | Mfr. TC | v | 1 | - | 2,3 | |
| 5. | Level Gauges | e) Over range Test (as applicable) | Major | Measurement | 1 per type | Data Sheet | Data sheet | Mfr. TC | v | 1 | - | 2,3 | |
| 6. | Flow Transmitter | | | | | | | | | | | | |
| 7. | Pressure Switch | | | | | | | | | | | | |
| 8. | Level Transmitter | | | | | | | | | | | | |
| 9. | Temp. Transmitter | | | | | | | | | | | | |
| 10. | Turbidity Meter | | | | | | | | | | | | |
| 11. | pH Meter | | | | | | | | | | | | |

NOTE:-i) Records , Identified with tick (v) shall be essentially included by supplier in QA Documentation ii) Test Reports shall be reviewed by TANGEDCO.iii) Type Test Report for Protection Class as per manufacturer standard shall besubmitted for TANGEDCO review; iv) Calibration of Field Instruments shall be done following Contract Specification , Vol. V , Chapter 14, CIno. 14.02.04.21 for each type of instruments; v) Standard Check List as applicable for C&I Instruments as per Specification for Quality Assurance & Testing forming part of Specification shall be followed [1]

LEGENDS:- 1: Manufacturer (CWL)/Subcontractor, 2: BHEL, 3: TANGEDCO
P: Performed by, W: Witnessed by, V: Verification by, IR: Internal Inspection Report
MTC: Material Test Certificate, TC: Test Certificate

| | | | | | |
|------------------------------------|-------------------------------------------------------|-----------|--------|----------------|---------------------------------------|
| SUBCONTRACTOR : Clear Water Ltd | CONTRACTOR : BHEL SECTOR-16A NOIDA 201301 | SIGNATURE | WED BY | FOR CLIENT USE | NAME & SEAL OF APPROVING AUTHORITY |
|------------------------------------|-------------------------------------------------------|-----------|--------|----------------|---------------------------------------|



| Clear Water Limited B-14/1, Okhla Industrial Area, Phase-II, New Delhi- 110 020 | | <u>MOTOR LOAD SCHEDULE FOR ETP Plant</u> | | | | | CLEAWAT DOC. NO. | | | DS-01/17-04 E (72) REV-01 | |
|---------------------------------------------------------------------------------------------|--------------------|----------------------------------------------|-------------------|------------|-----------------|--------------------|------------------|----------|-------|------------------------------|-----------|
| | | | | | | | SHEET | | | 1 OF 4 | |
| S. No. | Tag No. | Description | Motor Rating (KW) | RPM (Pole) | Controlled From | Voltage Rating (V) | Qty | | | Duty (Cont/ Int.) | Ref. Note |
| | | | | | | | Working | Stand by | Spare | | |
| A ETP Area | | | | | | | | | | | |
| 1 | 90GMA01/AE003 & 4 | CMB Pump Guard Pond Pump | 125 | 4 | | 415 | 1 | 1 | -- | Int. | IE-2; |
| 2 | 90GMA21/AE001 & 2 | Guard Pond Pump CMB Pump | 75 KW | 4 | | 415 | 1 | 1 | -- | C | IE-3; |
| 3 | 90GMA01/AE001 & 2 | Gardening Pump | 2.2 | 8 | | 415 | 1 | 1 | -- | Int. | IE-2; |
| 4 | 90GNS01/AE001 & 2 | Sludge Transfer Pump | 3.7 | 4 | | 415 | 1 | 1 | -- | Int | IE-2; |
| 5 | 90GNC01/AE001 & 2 | Air Blower for Sludge Sump | 5.5 | 4 | | 415 | 1 | 1 | | Int | IE-2; |
| 6 | 900GMA21/AE001 & 2 | TPI Inlet Water Transfer Pumps | 2.2 | 4 | | 415 | 1 | 1 | - | Int | IE-2; |
| 7 | 90GMA11/AA001 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | - |
| 8 | 90GMA11/AA002 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | - |
| 9 | 90GMA11/AA003 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | - |
| 10 | 90GMA12/AA002 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | - |
| 11 | 90GMA301/AA001 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | - |

FALGUNI SAHA
2020.02.0
5 13:51:33
+05'30'

| |
|----------------------------------------------------------------------------------------------------------------------------------------|
| BIHAR HEAVY ELECTRICALS LTD PROJECT ENGINEERING MANAGEMENT |
| This report shall not be interpreted as part of the contract and it shall not release the contractor from the contractual obligations. |
| APPROVAL CATEGORIES |
| CAI - Approved by Committee as Noted |
| CAI - Not Approved |
| CAI - Rejected/On Hold |
| DEPARTMENT |
| NAME |
| FALGUNI SAHA |

| Rev | Description | Date | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi |
|-----|-----------------------------------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Revised to include actuators and hoists | 30.09.2019 | APPROVED ON 22-05-2019 |
| 0A | Revised as per approved P & I | 02.04.2019 | |
| 00 | Submitted for approval | 15.10.2018 | |

| | | | | | | | | | | | | |
|----------|-------------------------------------------------------|-----------------------------------------------------------|------|---|--|-----|---|---|----|------|--|------------------------------------|
| 12 | 90GMA 301/AA002 | Motorized Valve Actuator | 1.5 | 4 | | 415 | 1 | - | - | Int. | | - |
| 13 | 90GMA 301/AA003 | Motorized Valve Actuator | 0.75 | 4 | | 415 | 1 | - | - | Int. | | - |
| 14 | 90GMA 01/A001 | 3 Ton Electrically operated Mono rail Hoist at CMB | 2.50 | 4 | | 415 | 1 | 0 | - | Int | | Hoist Motor ; IE-2: |
| | | | 0.25 | 4 | | 415 | 1 | 0 | - | Int | | Trolley Motor ; IE-2: |
| 15 | 90GMA 01/A002 | 3 Ton Electrically operated Mono rail Hoist at Guard Pond | 2.50 | 4 | | 415 | 1 | 0 | - | Int | | Hoist motor ; IE-2: |
| | | | 0.25 | 4 | | 415 | 1 | 0 | - | Int | | Trolley Motor ; IE-2: |
| B | Chemical House Located in ETP Area | | | | | | | | | | | |
| 6.1 | 90GNN01/ AE001 | Alum Solution Preparation Tank Agitator | 1.5 | 4 | | 415 | 1 | 0 | -- | Int | | IE-2; |
| 6.2 | 90 GNN01 CP501/502 | Alum Dosing Pump | - | | | | 1 | 1 | | | | Electronic Model 220V-AC supply |
| 6.3 | 90GNN02/ AE001 | Lime Solution preparation Tank Agitator | 2.2 | 4 | | 415 | 1 | 0 | -- | Int | | IE-2; |
| 6.4 | 90GNN02/AE 002 &3 | Lime Dosing Pump | 0.75 | 4 | | 415 | 1 | 1 | -- | Int | | IE-2; |
| 6.5 | 90GNN0 3 / AE001 | Polyelectrolyte Tank Agitator | 1.5 | 4 | | 415 | 1 | 0 | -- | Int | | IE-2; |
| 6.6 | 90GNN03CP 501/502 | Polyelectrolyte Dosing Pumps | - | | | | 1 | 1 | | | | Electronic Mode l220V-AC supply |
| 9 | Chemical Dosing system for Guard Pond& CMB | | | | | | | | | | | |
| 9.1 | 90GNN01AP 001 | Hydrochloric Acid Dosing pumps to CMB | - | | | | 1 | 1 | | Int | | Electronic Model 220V-AC supply |
| 9.2 | 90GNN01AP 002 | Hydrochloric Acid Dosing pumps to Guard Pond | - | | | | 1 | 1 | | Int | | Electronic Model 220V-AC supply |
| 9.3 | 90GNN01AP 003 | Alkali Dosing pumps to CMB | - | | | | 1 | 1 | | Int | | Electronic Model 220V-AC supply |
| 9.4 | 90GNN01AP 004 | Alkali Dosing pumps to Guard Pond | - | | | | 1 | 1 | | Int | | Electronic Model 220V-AC supply |
| 9.5 | 90GNN07 AE001 | ALKALI Tank Agitator | 1.5 | 4 | | 415 | 1 | 0 | -- | Int | | IE-2; |

| Rev | Description | Date | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi |
|-----|-----------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Revised to include actuators and hoists | 30.09.2019 | |
| 0A | Revised as per approved P & I | 02.04.2019 | |
| 00 | Submitted for approval | 15.10.2018 | |

1. At any given time, only one motor per system shall operate.
2. Data sheets for Motors forming integral part of equipment such as MOV / Dosing Pumps / Electric Hoist shall be as per mfr. Standard. Details shall be furnished along with particular equipment.
3. All motors located in ETP area shall be controlled thru dedicated DDCMIS . REFER DOC NO. PE-V0-412-164-A039
4. All motors located in field (outside ETP area). Shall be controlled thru near by Control Stations/MAIN PLANT DDCMIS .

| Rev | Description | Date | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi |
|-----|-----------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 01 | Revised to include actuators and hoists | 30.09.2019 | |
| 0A | Revised as per approved P & I | 02.04.2019 | |
| 00 | Submitted for approval | 15.10.2018 | |
| | | | |

TAMIL NADU GENERATION AND DISTRIBUTION CORPORATION LIMITED

From
Er.K.Subash Chandra Bose.,M.E.,
Chief Engineer/Projects I,
V Floor, Western Wing,
144, Anna Salai,
Chennai-600 002.
Fax No : 044- 28520878
Cell No: 9445857543
Email ID: cepr@tnebn.net.org

To
M/s. Bharat Heavy Electrical Limited,
Project Engineering Management
PPEI Building, HRDI & ESI Complex,
Plot No.25, Sector-16A, Noida-201301(U.P)
Fax : 0120-423522
E mail: permindersingh@bhhelpem.co.in,
jd@bhel.in, rajivb@bhel.in
pmgsalil@bhel.in, akashverma@bhel.in

Lr.No.CE/E/P.I/SE/E/Proj. I/AEE/E/P/F.Ennore SEZ Drg Appl./D. 369 /19 Dt.19 .09.2019

Sir.

Sub: TANGEDCO - Setting up of 2x660 MW Ennore SEZ Coal based super critical thermal power project at ash dyke of North Chennai Thermal Power Station (Kattupalli) –EPC cum Debt Finance Contract awarded to M/s BHEL – Document on QAP Motors Vertical/Horizontal Pumps for ETP (PE-V0-412-164-A014/Rev.02) submitted by M/s.BHEL/PEM - Approval accorded under **Category 1-** Reg.

- Ref: 1)Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW Ennore SEZ STPP/
D.60/ 14 Dt.27.09.2014
2)Your letter Ref: MS-1-13-E-0005 dated 27.09.2014.
3) Your Doc Ref No.: Downloaded from CDF/PEDM on 04.05.2019.
4) M/s Desein Pvt. Ltd. Comments ref: D-4027/TANGEDCO/5975
Dt.17.04.2019 received on 22.04.2019.
5) Lr.No.SE/E/T&H(P)/EE-6/AEE/E/P/F.Ennore SEZ Drg Appl./D.83/19
Dt.10.05.2019
6) M/s Desein Pvt. Ltd. Comments ref: D-4027/TANGEDCO/6861
Dt.05.08.2019 received on 08.08.2019. (for R01)
7)Your Doc sub ref.: Downloaded from CDF/PEDM on 12.09.2019.
8) M/s Desein Pvt. Ltd. Comments ref: D-4027/TANGEDCO/6967
Dt.26.08.2019 received on 27.08.2019. (for R02)

Please refer to the letters cited above.

The revised document received from M/s.BHEL/PEM vide ref.(7), the following approval accorded under Cat 1.

| Sl. No. | Drawing/Document No. | Rev | Description | TANGEDCO's Approval |
|---------|----------------------|-----|-----------------------------------------------------------------------------------------|---------------------|
| 1. | PE-V0-412-164-A014 | 02 | QAP Motors Vertical/Horizontal Pumps for ETP Vendor: M/s.FlowMore Limited, Ghaziabad | Cat 1 |

It is requested that eight copies of hard copy of the above document shall be submitted immediately for according stamped approval.


Yours faithfully,

19/09/2019
CHIEF ENGINEER/PROJECTS-I

- Copy to the Chief Engineer/Civil/Ennore SEZ/Chennai-120 (by E-mail)
Copy to the Superintending Engineer/Electrical/Ennore SEZ/Chennai-120 (by E-mail)
Copy to the Superintending Engineer/Civil/Ennore SEZ/Chennai-120 (by E-mail)
Copy to M/s.Desein Pvt Ltd, New Delhi.

APPROVED

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|-------------------------------------------------------------------|
| | | | | QAP FOR VERTICAL/ HORIZONTAL PUMPS WITH MOTOR FOR EFFLUENT |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |



FALGUNI SAHA
2020.07.3
1 12:11:05
+05'30'

DOC APPROVED VIDE Lr.No.:CE/E/P.I/SE/E/Proj.I/AEE/E/P/R.Ennore SEZ Drg Appl./D.369/19 dT.12.09.2019.

**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**


PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|
| ORGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. Flowmore QAP Doc. No. QAP / |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------|








BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI





| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV | |
|------|------------|------|------------|---------------------------|-----|----------------------|
| 1 | R.R.Bagari | | 21-08.2019 | PE-V0-412-164-A014 | 2 | |
| 1 | R.R.Bagari | | 24.07.2019 | | | |
| 0 | R.R.Bagari | | 02.04,2019 | NO. OF SHEETS | 1 | EXCLUDING COVER PAGE |

| | | | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|
|  | MANUFACTURER'S NAME & ADDRESS FLOWMORE LIMITED (UNIT - I) 9 th Mile Stone, G.T. Road Mohan Nagar, Ghaziabad (U.P.) | MANUFACTURING QUALITY PLAN (Vertical Turbine Pump Set) BHEL PE-V0-412-164-A014 | QAP NO. - 3985 Rev-2 Dt. 23/02/2019 PAGE 1 OF 2 | Client: Clear Water Limited. Project : TANGEDCO-ENNORE STPP P.O NO.: 142/17-04M(82) Dated :- 23-Feb-2019 |
| | FLOWMORE LIMITED (UNIT - II) 28 A, Site IV, Sahibabad Industrial Area Ghaziabad (U.P.) | | | |


| SL. NO | COMPONENT & OPERATIONS | CHARACTERISTICS | CLASS | TYPE OF CHECK | QUATUM OF CHECK | | REFERENCE DOCUMENT | ACCEPTANCE NORMS | FORMAT OF RECORD | | AGENCY | | | REMARKS |
|--------|---------------------------------------------------------------|--------------------------------------------------------------------------------------------|----------|-----------------------------------------|-----------------|------------------|-------------------------------------------|-------------------------------------------|------------------|---|--------|---|---|------------------|
| | | | | | M | C / N | | | M | C | N | | | |
| 1. | 2. | 3. | 4. | 5. | 6 | | 7. | 8. | 9. | D | 10 | | | 11 |
| 1. | RAW MATERIAL | | | | | | | | | | | | | |
| 1.1 | Bowl, Impeller, Shaft & Shaft Sleeve | Chemical & Physical Properties | Major | Chemical Analysis & Mechanical Hardness | Each Heat | Each Heat | Approved C.S. Drawings & Relevant IS | Approved C.S. Drawings & Relevant IS | TR | ✓ | P | V | V | |
| 2. | IN PROCESS INSPECTION | | | | | | | | | | | | | |
| 2.1 | Bowl, Impeller, Shaft & Shaft Sleeve | Surface Defects | Major | DPT on Machined Surface | 100% | 100% | ASTME-165 & ASTM-388 | No Liner Indications | TR | ✓ | P | V | V | |
| 2.2 | Impeller | Balancing | Critical | Dynamic Balancing | 100% | 100% | ISO 1940 Gr. 6.3 | ISO 1940 Gr. 6.3 | TR | ✓ | P | V | V | |
| 2.3 | Bowls, Col. Assly. S.D Head | Soundness of Parts | Critical | Hydro Test | 100% | 100% | Relevant IS /HIS | No leakage | TR | ✓ | P | V | V | Refer Note 1 |
| 2.4 | Shaft > 50 mm dia. | Ultrasonic Test | Critical | Ultrasonic Test | 100% | 100% | SA-388 OF ASME | SA-388 OF ASME | TR | ✓ | P | V | V | |
| 3. | FINAL INSPECTION | | | | | | | | | | | | | |
| 3.1 | COMPLETE PUMP ASSEMBLY | Dimension Check | Major | Measurement | 100% | One of each Type | Approved G.A. Drawings | Approved G.A. Drawings | IR | ✓ | P | W | W | |
| 3.2 | PERFORMANCE TEST OF PUMP WITH SHOP MOTOR AT APP. SPEED | Discharge V/S Head Discharge V/S Eff. Discharge V/S Power Noise & Vibration Level | Critical | Performance Test | 100% | One of each Type | Approved G.A. Drawings & Relevant IS /HIS | Approved G.A. Drawings & Relevant IS /HIS | IR | ✓ | P | W | W | Refer Note 2 & 3 |
| 4 | Electric Motor | Routine Test | Major | Electrical | 100% | 100% | IS Std. & Spec. in P.O | IS Std. & Spec. in P.O | TR | ✓ | P | V | V | |

| | | | | | |
|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------|---------------|
|  |  | LEGEND: RECORDS, IDENTIFIED WITH "TICK" (✓) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. M: MANUFACTURER, C: CUSTOMER N: TPIA P: PERFORM W: WITNESS V: VERIFICATION TR: INTERNAL TEST REPORTS, IR: INSPECTION REPORTS |  | VED BY  | APPROVAL SEAL |
| MANUFACTURER / SUB-SUPPLIER | MAIN-SUPPLIER | | | | |

| | | | | | | | | | | | | | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------|--|--------------------------------------------------------------------------------------------------------------------|--------------------|-------|--------|----------------------------------------------------------------|------|-----------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|----|----|---|----|
|  | MANUFACTURER'S NAME & ADDRESS FLOWMORE LIMITED (UNIT - I) 9 th Mile Stone, G.T. Road Mohan Nagar, Ghaziabad (U.P.) | | MANUFACTURING QUALITY PLAN (Vertical Turbine Pump Set) BHEL PE-V0-412-164-A014 | | | | QAP NO - 3985 Rev-2 Dt. 23-02-2019 PAGE 1 OF 2 | | Client: Clear Water Limited. Project : TANGEDCO-ENNORE STPP P.O NO.: 142/17-04M(82) Dated :- 23-Feb-2019 | | | | | |
| | FLOWMORE LIMITED (UNIT - II) 28 A, Site IV, Sahibabad Industrial Area Ghaziabad (U.P.) | | 5 | Painting & Packing | Major | Visual | 100% | 100% | Manufacturing Std. | Manufacturing Std. | -- | -- | P | -- |
| NOTE: 1. TEST PRESSURE SHALL BE 1.5 TIMES THE SHUT OFF HEAD OR TWICE THE DUTY POINT HEAD WHICHEVER IS HIGHER 2. NOISE & VIBRATION LEVEL SHALL BE RECORDED DURING SHOP TEST FOR REFERENCE PURPOSE ONLY, HOWEVER VALUES AS PER HIS ARE GUARANTEED AT SITE ONLY. | | | | | | | | | | | | | | |

| | | | | | |
|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------|---------------|
|  |  | LEGEND: RECORDS, IDENTIFIED WITH "TICK" (✓) SHALL BE ESSENTIALLY INCLUDED BY SUPPLIER IN QA DOCUMENTATION. M: MANUFACTURER, C: CUSTOMER N: TPIA P: PERFORM W: WITNESS V: VERIFICATION TR: INTERNAL TEST REPORTS, IR: INSPECTION REPORTS |  | APPROVED BY  | APPROVAL SEAL |
| MANUFACTURER / SUB-SUPPLIER | MAIN-SUPPLIER | | | | |

APPROVED



BHARAT HEAVY ELECTRICALS LTD
 PROJECT ENGINEERING MANAGEMENT
 This approval shall be interpreted as laid down in the contract and it shall not release the contractor from the contractual obligations.
 APPROVAL CATEGORY AWARDED: 1
 CAT I: Approved
 CAT II: Approved With Comments as Noted
 CAT III: Not Approved
 CAT IV: Reference Drawing
 DEPARTMENT: MECHANICAL AUXILIARY
 NAME: FALGUNI SAHA
 26/11

FALGUNI SAHA
 2020.11.0
 2 16:02:15
 +05'30'

NOTES:-

1. ALL DIMENSIONS ARE IN mm AND ALL LEVELS ARE IN METER.
2. THIS DRG. SHOULD NOT BE SCALED.
3. ISMC OVER PEDESTAL TO SUPPORT PIPES BY PEDESTAL VENDER.

REFERENCE DRAWING:

- 1) PE-DG-412-100-M051 (YARD PIPING LAYOUT-1) MAIN PLANT AREA).
- 2) PE-DG-412-622-C001 (TRANSFORMER YARD) LAYOUT SHT-1).
- 3) PE-DG-412-622-C002 (TRANSFORMER YARD) LAYOUT SHT-1).

CAUTION
 THIS DRG. IS CONFIDENTIAL AND IS THE PROPERTY OF CLEAR WATER LTD. IT MUST NOT BE DISCLOSED, COPIED OR LENT TO A THIRD PARTY WITHOUT WRITTEN CONSENT OF CLEAR WATER LTD.
QUALITY POLICY
 IN ITS QUEST TO SATISFY THE CUSTOMER, CLEAR WATER LTD. PURSUES CONTINUAL IMPROVEMENT IN THE QUALITY OF ITS PRODUCTS, SERVICES AND PERFORMANCE LEADING TO TOTAL CUSTOMER SATISFACTION AND BUSINESS GROWTH THROUGH DEDICATION, COMMITMENT AND TEAM WORK OF ALL EMPLOYEES.
QUALITY OBJECTIVES
 • CUSTOMER SATISFACTION BY IMPROVING DELIVERY / COMPLETION PERIOD & RESPONSE.
 • QUALITY OF SUPPLIES BY IMPROVING SUB-VENDOR PERFORMANCE.
 • CAPABILITY OF HUMAN RESOURCES BY UPGRADING SKILL AND COMPETENCE.

| | | | |
|---------------------------------|----------------------------------------------------------------------------------------------------|------------------|--------|
| PROJECT | 2 x 660 MW ENNORE SEZ STPP (AT ASH DYKE OF NCTPS, CHENNAI) | | |
| OWNER | TAMILNADU GENERATION & DISTRIBUTION CORPORATION LIMITED | | |
| CONSULTANT | DSEIN PVT. LIMITED CONSULTING ENGINEERS NEW DELHI, HYDERABAD - INDIA | | |
| CONTRACTOR | BHARAT HEAVY ELECTRICALS LTD POWER SECTOR PROJECT ENGINEERING MANAGEMENT NOIDA, NEW DELHI | | |
| PACKAGE CONTRACTOR :- | CLEAR WATER LTD. | CLEAWAT DRG. NO. | VER 00 |
| PHASE-II, NEW DELHI-110020 | BHEL DRG.NO. | BHEL DRG.NO. | REV. 0 |
| PHONE :-26386695 | PE-V0-412-164A-A042 | (SH. 1 OF 1) | |
| E-mail :-clearwater@bhel.net.in | | | |
| TITLE:- | YARD PIPING LAYOUT | | SCALE |
| | EFFLUENT TREATMENT PLANT | | 1:400 |

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|--------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20 dt.07.12.2020 | | | | |
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | | |
| BHEL REF. | 1.BHEL Emails Dt.05.10.2020 & 04.11.2020. 2.DESEIN REF: D8516,D8517 & D8518 Dt.03.12.2020. | | | |
| Subject | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A024 | 0 | PG test procedure for ETP | 04 |
| 2 | PE-V0-412-164-A013 | 2 | Datasheet & GA for Valves for ETP | 04 |
| 3 | PE-V0-412-164-A023 | 1 | VALVE SCHEDULE FOR ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.07.12.2020 Superintending Engineer/E/PrI | | | | |


CRS FOR VALVE

| S.NO. | Desein Comment | BHEL/CWL/AV VALVE Reply |
|--------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | <p>Page No:4/10:</p> <p>(i) 2 nos 80NB NRV not available in VALVE SCHEDULE FOR ETP PE-V0-412-164-A023.</p> <p>(ii) MOC of Disc nut, etc., in Sr.No:9,11,12 are made of CS which is to be changed as SS 316.</p> | <p>i) In page number 4 of 10 please note that 2 Nos 80 NB NRV considered, but the application is wrongly indicated as process water, the same shall be for Air application (Blower Outlet) and the same is shifted to page number 5 of 10 in revised data sheet. Corrected in revised document. Also in page number 5 of 10 the 12 Nos 50 NB NRV was indicated in Rev-1 valve data sheet is shifted to page number 4 of 10 in revised valve data sheet (Rev-2). Please accept.</p> <p>ii) Noted and revised to SS 316.</p> |
| 2 | <p>Page No:6/10:</p> <p>(i) 2 nos 80NB BFV not available in VALVE SCHEDULE FOR ETP</p> <p>(ii) MOC of lever, etc., in Sr.No:5,6 are made of CS which is to be changed as SS 316.</p> | <p>i) 2 Nos 80 NB BFV considered, but the application is wrongly indicated as process water, the same shall be for Air application (Blower Outlet). Corrected in revised document.</p> <p>ii) Noted and revised to SS 316.</p> |
| 3 | <p>Page No:7/10:</p> <p>(i) 3 nos 65NB motorized BFV not available in VALVE SCHEDULE FOR ETP</p> | <p>i) Please note that the total 65 NB CF8M Butterfly valves is 3 nos. Among them 2 nos are manual (as per sl no 43 and 44 of valve schedule) and 1 is motorized (as per sl no 45 of valve schedule). Hence, the quantity indicated in valve schedule hold good.</p> |
| 4 | <p>Page No:10/10:</p> <p>(i) MOC of bolts, etc., in Sr.No:8,14 are made of CS which is to be changed as SS 316.</p> | <p>Noted and revised to SS 316.</p> |
| 5 | <p>Details of valve mentioned under S.No: 43 to 46,51, 63, 69 to 72 and 76 to 136 in VALVE SCHEDULE FOR ETP PE-V0-412-164-A023 are to be incorporated in this drawing.</p> | <p>Please note that for sl no 43, 44 and 46 indicated in page number 7 of 10 of valve data sheet. Sl no 45, 51, 63 and 77 to 136 are small size valve (below 50 NB) shall be indicated separately. sl no 69 to 70 covered in page number 4 of 10 of valve data sheet (the application has been updated in data sheet from process water to air). Sl no 71 to 72 covered in page number 6 of 10 of valve data sheet (the application has been updated in data sheet from process water to air). Sl no 76 covered in page number 6 of 10 of data sheet.</p> |

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|------------------------------------------------------------------|
| | | | | DATA SHEET AND GA FOR VALVES FOR EFFLUENT TREATMENT PLANT |
| | | | | |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

This document approved vide. Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20 dt.07.12.2020

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).



FALGUNI SAHA
2020.12.0
9 13:06:04
+05'30'


CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT


| | | |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| ORGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO.  FALGUNI SAHA 2020.10.2 2 15:48:38 +05'30' |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|

 **BHARAT HEAVY ELECTRICALS LIMITED**
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|---------------------------|----------------------|
| | | | | PE-V0-412-164-A013 | 02 |
| | | | | | |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |



ELEVATION



SECTION A—A


| Sr. No. | Description | Material | Specification |
|---------|----------------|------------------------------------|------------------------|
| 1. | Body | SS 316L. | ASTM A 351, Gr.- CF 3M |
| 2. | Disc | SS 316L. | ASTM A 351, Gr.- CF 3M |
| 3. | Seat | Rubber | Nitrile |
| 4. | Hinge Pin | SS 316L. | ASTM A 276, Type 316L |
| 5. | Springs | Inconel | |
| 6. | Bearing/Bushes | SS 316L. Δ | |
| 7. | Lifting Hook | Stainless Steel (SS 316L) Δ | |


| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

| Wt./ Pc. (Approx.) | APPLICATION | VALVE TAG No.s | SIZE ØNB | L | ØC (Approx.) | ØA | B | PCD | BOLT HOLES | | Qty. (Nos.) |
|--------------------|-------------|----------------------------|----------|-----------|--------------|-----------|--------------------|-----------|------------|------|------------------|
| | | | | | | | | | Dia. | Nos. | |
| 130 Kgs. | SEA WATER | CMB-NR-3 & CMB-NR-4 | 350(14") | 184.0 | 350.0 | 505.0 | 29.0 | 460.0 | 23.0 | 16 | Δ 02 |
| 158 Kgs. | SEA WATER | GP-NR-1, GP-NR-2 & GP-NR-3 | 400(16") | 191.0 | 400.0 | 565.0 | 30.0 | 515.0 | 28.0 | 16 | Δ 03 |
| | | | — | ± 2.0 | ± 5.0 | ± 2.0 | $+ 2.0$ $- 0.0$ | ± 1.0 | ± 0.5 | | TOLERANCE |

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).

- NOTES:—**
1. Ref. Design / Manufacturing Standard = API 594.
 2. All Dimensions are in mm, unless otherwise specified.
 3. Face-to-face dimension are as per API 594 (Class 150#)
 4. Flange drilling dimensions are as per IS : 1538 (Table-4), Flat Face, smooth finish.
 5. Testing & inspection shall be done as API 598.
 6. Valves shall be suitable for Horizontal / Vertical installation only.
 7. An arrow indicating Direction of Flow shall be marked on valve body.
 - Δ 8. All other internal & external hardware of valves shall be of SS 316L.

| | | | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  <p>Manufacturer :- A. V. VALVES LIMITED 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in</p> | <p>STAINLESS STEEL CHECK VALVE Class : PN-10 Rating, Flanged (FF) Ends - Dual Plate Type</p> <p>AV's DRG. NO. : RK/ 24131</p> | | DRN. : AMIT Kr. RANA |
| | | | CHD. : S. K. PATHAK |
| | | | APPD. : |
| | | | REV. : 02 |
| | | | DATED : 22 / 10 / 2020 |
| SCALE : NTS | | BHEL Doc No.: PE-V0-412-164-A013 | O. A. No. : 4758 |
| | | Doc. Rev.- 02 | SHEET NO.- 02 of 10 |




| Sr. No. | Description | Material | Specification |
|---------|------------------------|----------------------------------------|-------------------------|
| 1. | Body (Casting) | SS 316 L. | ASTM A 351, Gr.- CF 3M |
| 2. | Disc (Swing Flap Type) | SS 316 L. | ASTM A 351, Gr.- CF 3M |
| 3. | Body-seat ring | SS 316 L. | ASTM A 351, Gr.- CF 3M |
| 4. | Hinge / Lever | SS 316 L. | ASTM A 351, Gr.- CF 3M |
| 5. | Hinge Pin (No Casting) | SS 316 L. | ASTM A 276, Type 316 L. |
| 6. | Cover | SS 316 L. | ASTM A 351, Gr.- CF 3M |
| 7. | Cover Gasket | Spiral Wound SS 316L + Graphite Filler | |
| 8. | Disc Washer | SS 316 L. | ASTM A 276, Type 316 L. |
| 9. | Disc Nut | SS 316. | ASTM A 194, Gr.- 8M |
| 10. | Pin for Disc Nut | SS 316 L. | ASTM A 276, Type 316 L. |
| 11. | Studs / Bolts | SS 316. | ASTM A 193, Gr.- B8M |
| 12. | Nuts | SS 316. | ASTM A 194, Gr.- 8M |
| 13. | Name Plate | Aluminum | |


| Approx. Weight/pc | VALVE TAG No.s | APPLICATION | SIZE ØNB | ØMin. Bore | L | H (Approx) | ØA | B | PCD | Ø F | G | BOLT HOLES | | Qty. (Nos) |
|-------------------|---------------------|-------------|----------|------------|-------|------------|----------------|----------------|-------|-------|-------|------------|-----------|------------|
| | | | | | | | | | | | | Dia. | Nos. | |
| 17 Kgs. | CMB-NR-1 & CMB-NR-2 | SEA WATER | 65 (2½") | 64.0 | 216.0 | 130.0 | 177.8 | 17.5 | 139.7 | 104.8 | 2.0 | 19.1 | 4 | 02 |
| | | | — | ± 1.0 | ± 2.0 | ± 25.0 | + 2.0 - 1.0 | + 2.0 - 0.0 | ± 1.5 | ± 1.0 | ± 0.5 | ± 0.5 | TOLERANCE | |

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

NOTES:—

1. Ref. Design / Manufacturing Standard = BS 1868.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per ASME B16.10 (Class 150#)
4. Flanges and Drilling are as per ASME B16.5 (Class 150#) Raised Face, serrated finish.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. Valves shall be suitable for Horizontal / Vertical installation only.
7. An arrow indicating Direction of Flow shall be marked on valve body.
8. All other internal & external hardware of valves shall be of SS 316L.

| | | | |
|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- | STAINLESS STEEL CHECK VALVE Class : PN 10 Rating, Flange (Raised Face) Ends, (Bolted Cover – Swing Check Type) AV's DRG. NO. : RK/ 24132 | DRN. : AMIT Kr. RANA |
| | A. V. VALVES LIMITED | | CHD. : S. K. PATHAK |
| | 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | | APPD. : |
| | | | REV. : 02 |
| | | | DATED : 22 / 10 / 2020 |
| | | | O. A. No. : 4758 |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 03 of 10 |




| Sr. No. | Description | Material | Specification |
|---------|------------------------|-----------------|-------------------------------|
| 1. | Body (Casting) | Cast Iron | IS : 210, Gr.- FG 260 |
| 2. | Disc (Swing Flap Type) | Cast Iron | IS : 210, Gr.- FG 260 |
| 3. | Body-seat ring | 13% Cr. | ASTM A 217, Gr.- CA 15 |
| 4. | Disc Seat Ring | 13% Cr. | ASTM A 217, Gr.- CA 15 |
| 5. | Hinge/Lever | Cast Iron | IS : 210, Gr.- FG 260 |
| 6. | Hinge Pin (No Casting) | 13% Cr. | ASTM A 276, TP 410 |
| 7. | Cover (Bolted) | Cast Iron | IS : 210, Gr.- FG 260 |
| 8. | Cover Gasket | Rubber | IS : 638, Type 'B' |
| 9. | Disc Nut | SS 316 Δ | ASTM A 194, Gr.- 8M Δ |
| 10. | Pin for Disc Nut | SS 316 Δ | ASTM A 276, TP 316 Δ |
| 11. | Body-cover Bolt | SS 316 Δ | ASTM A 193, Gr.- B8M Δ |
| 12. | Body-cover Nuts | SS 316 Δ | ASTM A 194, Gr.- 8M Δ |
| 13. | Name Plate | Aluminum | |


| Approx. Weight/pc | VALVE TAG No.s | APPLICATION | SIZE ØNB | L | H (Approx) | Ø A | B | PCD | BOLT HOLES | | Qty. (Nos.) |
|-------------------|-------------------------------------------------------------------------------------------------------------|---------------|----------|-------|------------|-------|----------------|-------|------------|-----------|-------------|
| | | | | | | | | | Dia. | Nos. | |
| 17 Kgs. | E7-NR-1, E7-NR-2, E8-NR-1, E8-NR-2, E9-NR-1, E9-NR-2, E10-NR-1, E10-NR-2, SP-NR-1 & SP-NR-2 | Process Water | 65(2½") | 216.0 | 130.0 | 177.8 | 17.5 | 139.7 | 19.1 | 4 | 10 |
| 37 Kgs. | CCS-NR-1 & CCS-NR-2 | Process Water | 100 (4") | 292.0 | 175.0 | 228.6 | 23.8 | 190.5 | 19.1 | 8 | 02 |
| 12 Kgs | E1-NR-1, E1-NR-2, E2-NR-1, E2-NR-2, E3-NR-1, E3-NR-2, E4-NR-1, E4-NR-2, E5-NR-1, E5-NR-2, E6-NR-1 & E6-NR-2 | Process Water | 50 (2") | 203.0 | 110.0 | 150.0 | 16.0 | 120.7 | 19.1 | 4 | 12 |
| | | | — | ± 2.0 | ± 25.0 | ± 2.0 | + 2.0 - 0.0 | ± 1.5 | ± 0.5 | TOLERANCE | |

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

NOTES:—

1. Ref. Design / Manufacturing Standard = BS 5153.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per ASME B16.10 (Class 150#)
4. Flanges and Drilling are as per ASME B16.1 (Class 125#) Flat Face, smooth finish.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. Valves shall be suitable for Horizontal / Vertical installation only.
7. An arrow indicating Direction of Flow shall be marked on valve body.
8. Each Valve shall be supplied with a pair of companion flanges, nuts-bolts (A193,B7 & A194-2H) & gasket.
9. All other internal & external hardware of valves shall be of SS 316.

| | | | |
|-------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- A. V. VALVES LIMITED 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | CAST IRON CHECK VALVE Class : PN 10 Rating, Flange (Raised Face) Ends, (Bolted Cover – Swing Check Type) | DRN. : AMIT Kr. RANA CHD. : S. K. PATHAK APPD. : REV. : 02 DATED : 22 / 10 / 2020 O. A. No. : 4758 |
| | AV's DRG. NO. : RK/ 24947 | | |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 04 of 10 |




| Sr. No. | Description | Material | Specification |
|---------|------------------------|-----------------|-------------------------------|
| 1. | Body (Casting) | Cast Iron | IS : 210, Gr.- FG 260 |
| 2. | Disc (Swing Flap Type) | Cast Iron | IS : 210, Gr.- FG 260 |
| 3. | Body-seat ring | 13% Cr. | ASTM A 217, Gr.- CA 15 |
| 4. | Disc Seat | Rubber Δ | Nitrile Δ |
| 5. | Hinge/Lever | Cast Iron | IS : 210, Gr.- FG 260 |
| 6. | Hinge Pin (No Casting) | 13% Cr. | ASTM A 276, TP 410 |
| 7. | Cover (Bolted) | Cast Iron | IS : 210, Gr.- FG 260 |
| 8. | Cover Gasket | Rubber | IS : 638, Type 'B' |
| 9. | Disc Nut | SS 316 Δ | ASTM A 194, Gr.- 8M Δ |
| 10. | Pin for Disc Nut | SS 316 Δ | ASTM A 276, TP 316 Δ |
| 11. | Body-cover Bolt | SS 316 Δ | ASTM A 193, Gr.- B8M Δ |
| 12. | Body-cover Nuts | SS 316 Δ | ASTM A 194, Gr.- 8M Δ |
| 13. | Name Plate | Aluminum | |

| Approx. Weight/pc | VALVE TAG No.s | APPLICATION | SIZE ØNB | L | H (Approx) | Ø A | B | PCD | BOLT HOLES | | Qty. (Nos.) |
|-------------------|-------------------|-------------|----------|-------|------------|-------|----------------|-------|------------|-----------|-------------|
| | | | | | | | | | Dia. | Nos. | |
| 25 Kgs. | AB-NR-1 & AB-NR-2 | Air | 80 (3") | 241.0 | 143.0 | 190.5 | 19.1 | 152.4 | 19.1 | 4 | 02 |
| | | | — | ± 2.0 | ± 25.0 | ± 2.0 | + 2.0 - 0.0 | ± 1.5 | ± 0.5 | TOLERANCE | |

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

NOTES:—

1. Ref. Design / Manufacturing Standard = BS 5153.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per ASME B16.10 (Class 150#)
4. Flanges and Drilling are as per ASME B16.1 (Class 125#) Flat Face, smooth finish.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. Valves shall be suitable for Horizontal / Vertical installation only.
7. An arrow indicating Direction of Flow shall be marked on valve body.
8. Each Valve shall be supplied with a pair of companion flanges, nuts-bolts (A193,B7 & A194-2H) & gasket.
9. All other internal & external hardware of valves shall be of SS 316.

| | | | |
|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- | <p align="center">CAST IRON CHECK VALVE Class : PN 10 Rating, Flange (Raised Face) Ends, (Bolted Cover – Swing Check Type)</p> | DRN. : AMIT Kr. RANA |
| | A. V. VALVES LIMITED | | CHD. : S. K. PATHAK |
| | 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | | APPD. : |
| | | | REV. : 02 |
| | | AV's DRG. NO. : RK/ 24947-A | DATED : 22 / 10 / 2020 |
| | | | O. A. No. : 4758 |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 05 of 10 |


| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

| Approx. Wt./pc | Application | SIZE ØNB | L | H | P | QTY. (Nos.) |
|----------------|---------------|----------|-------|--------|--------|-------------|
| △ 2.40Kgs. | Process Water | 50 (2") | 43.0 | 230.0 | 170.0 | △ 12 |
| △ 2.90Kgs. | Process Water | 65(2½") | 46.0 | 260.0 | 170.0 | △ 12 |
| △ 3.10Kgs. | Air | 80 (3") | 46.0 | 270.0 | 200.0 | △ 02 |
| △ 4.50Kgs. | Process Water | 100 (4") | 52.0 | 310.0 | 200.0 | △ 02 |
| | | — | ± 2.0 | ± 25.0 | ± 25.0 | TOLE. |

| SIZE ØNB | VALVE TAG NOS. |
|----------|----------------|
|----------|----------------|


| | |
|------------|----------------------------------------------------------------------------------------------------------------|
| △ 50 (2") | E1-BF-1, E1-BF-2, E2-BF-1, E2-BF-2, E3-BF-1, E3-BF-2, E4-BF-1, E4-BF-2, E5-BF-1, E5-BF-2, E6-BF-1 & E6-BF-2 |
| △ 65(2½") | E7-BF-1, E7-BF-2, E8-BF-1, E8-BF-2, E9-BF-1, E9-BF-2, E10-BF-1, E10-BF-2, CMB-BF-1, CMB-BF-2, SP-BF-1, SP-BF-2 |
| △ 80 (3") | AB-BF-1 & AB-BF-2 |
| △ 100 (4") | CCS-BF-1 & CCS-BF-2 |



| Sr. No. | Description | Material | Specification |
|---------|---------------------|-----------------|------------------------------|
| 1. | Body | C.I.+2% Ni | IS : 210, Gr.- FG 260+ 2% Ni |
| 2. | Stem / Shaft | 13% Cr. | ASTMA 276, Type 410 |
| 3. | Seat (Liner) | Rubber | Nitrile |
| 4. | Disc | C.I.+2% Ni | IS : 210, Gr.- FG 260+ 2% Ni |
| 5. | Lever/Handle Assm. | C. S. | IS : 2062, Gr.- B |
| 6. | Latch Plate | C. S. | IS : 2062, Gr.- B |
| 7. | Fasteners | SS316 | △ |
| 8. | Shaft Bushing | Gunmetal / PTFE | |
| 9. | Shaft Seal 'O' ring | Nitrile Rubber | |



NOTES:—

1. Ref. Design / Manufacturing Standard = BS EN 593.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per BS EN 593.
4. Wafer Ends shall be suitable for fitment between IS-1538, Table-4, Flanges.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. An arrow indicating Direction of Flow shall be marked on valve body.
- △ 7. All other internal & external hardware of valves shall be of SS 316.


| | | | |
|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- | CAST IRON+2% NICKEL BUTTERFLY VALVE Class : PN 10 Rating, Wafer End Suit to IS-1538 Flange (Concentric Type, Lever Operated) | DRN. : AMIT Kr. RANA |
| | A. V. VALVES LIMITED | | CHD. : S. K. PATHAK |
| | 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) | | APPD. : |
| | Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | | REV. : 02 |
| | AV's DRG. NO. : RK/ 24134 | DATED : 22 / 10 / 2020 | O. A. No. : 4758 |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 06 of 10 |



| Sr. No. | Description | Material | Specification |
|---------|---------------------|-----------------------------------------|------------------------|
| 1. | Body | SS 316L | ASTM A 351, Gr.- CF 3M |
| 2. | Stem / Shaft | SS 316L | ASTM A 276, TP 316L |
| 3. | Seat (Liner) | Rubber | Nitrile |
| 4. | Disc | SS 316L | ASTM A 351, Gr.- CF 3M |
| 5. | Shaft Bushing | Gunmetal / PTFE | |
| 6. | Shaft Seal 'O' ring | Nitrile Rubber | |
| 7. | Elect. Actuator | 415V AC, 3phase, 50Hz, Rotork/Auma make | |
| 8. | Hand-wheel | Carbon Steel | |
| 9. | Name Plate | Aluminum | |


| Valve Tag Nos. | Application | Approx. Wt./pc | ØD | Size (NB) | L | H (Approx.) | ØK | ØC | Qty. (Nos.) |
|----------------|---------------|----------------|-------|-----------|-------|-------------|-------|--------|-------------|
| 90GMA12AA002 | Process Water | 65 Kgs. | 108.0 | 65(2½") | 46.0 | 325.0 | 64.0 | 229.0 | 03 |
| | | | ± 5.0 | — | ± 3.0 | ± 50.0 | ± 5.0 | ± 25.0 | Tole. |

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

| | | | | |
|-----------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | | |
|  ISO 9001:2008 CERTIFIED | Manufacturer :- A.V. VALVES LIMITED 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | | STAINLESS STEEL BUTTERFLY VALVE Class : PN 10 Rating, Wafer End Suit to IS-1538 Flange (Concentric Type, Motor Operated) AV's DRG. NO. : RK/ 24135 | DRN. : AMIT Kr. RANA CHD. : S. K. PATHAK APPD. : REV. : 02 DATED : 22 / 10 / 2020 O. A. No. : 4758 |
| | SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 07 of 10 |

NOTES:—

1. Ref. Design / Manufacturing Standard = BS EN 593.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per BS EN 593.
4. Wafer Ends shall be suitable for fitment between IS-1538, Table-4, Flanges.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. An arrow indicating Direction of Flow shall be marked on valve body.
7. All other internal & external hardware of valves shall be of SS 316L.




| Sr. No. | Description | Material | Specification |
|---------|---------------------|-----------------------------------------|------------------------|
| 1. | Body | SS 316L. | ASTM A 351, Gr.- CF 3M |
| 2. | Stem / Shaft | SS 316L | ASTM A 276, TP 316L |
| 3. | Seat (Liner) | Rubber | Nitrile |
| 4. | Disc | SS 316L | ASTM A 351, Gr.- CF 3M |
| 5. | Shaft Bushing | Gunmetal / PTFE | |
| 6. | Shaft Seal 'O' ring | Nitrile Rubber | |
| 7. | Elect. Actuator | 415V AC, 3phase, 50Hz, Rotork/Auma make | |
| 8. | Hand-wheel | Carbon Steel | |
| 9. | Name Plate | Aluminum | |

| Valve Tag Nos. | Approx. Wt./pc | Application | Size (NB) | L | H | ØK | ØD | PCD | Tapped Holes | Qty. (Nos.) |
|-------------------------------------------|----------------|-------------|-----------|-------|--------|-------|-------|-------|--------------|-------------|
| 90GMA11AA001 | 95 Kgs. | Sea Water | 300(12") | 78.0 | 530.0 | 298.0 | 375.0 | 400.0 | M20 | 01 |
| 90GMA11AA002, 90GMA11AA003 & 90GMA30AA003 | 105Kgs. | Sea Water | 350(14") | 92.0 | 590.0 | 348.0 | 437.0 | 460.0 | M20 | 03 |
| 90GMA30AA002 | 140Kgs. | Sea Water | 400(16") | 102.0 | 685.0 | 394.0 | 488.0 | 515.0 | M24 | 01 |
| — | — | — | — | ± 3.0 | ± 50.0 | ± 5.0 | ± 5.0 | ± 1.5 | — | Tole. |


NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

- NOTES:—**
1. Ref. Design / Manufacturing Standard = BS EN 593.
 2. All Dimensions are in mm, unless otherwise specified.
 3. Face-to-face dimension are as per BS EN 593.
 4. Wafer Ends shall be suitable for fitment between IS-1538, Table-4, Flanges.
 5. Testing and inspection shall be done as per BS EN ISO 12266-1.
 6. An arrow indicating Direction of Flow shall be marked on valve body.
 7. All other internal & external hardware of valves shall be of SS 316L.

| | | | |
|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- A.V. VALVES LIMITED 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | STAINLESS STEEL BUTTERFLY VALVE Class : PN 10 Rating, Wafer End Suit to IS-1538 Flange (Concentric Type, Motor Operated) AV's DRG. NO. : RK/ 24136 | |
| | | | DRN. : AMIT Kr. RANA |
| | | CHD. : S. K. PATHAK | REV. : 02 |
| | | DATED : 22 / 10 / 2020 | O. A. No. : 4758 |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 08 of 10 |

| Sr. No. | Description | Material | Specification |
|---------|---------------------|----------------------------------------|------------------------|
| 1. | Body | SS 316L. | ASTM A 351, Gr.- CF 3M |
| 2. | Stem / Shaft | SS 316L. | ASTM A 276, TP 316L |
| 3. | Seat (Liner) | Rubber | Nitrile |
| 4. | Disc | SS 316L. | ASTM A 351, Gr.- CF 3M |
| 5. | Shaft Bushing | Gunmetal / PTFE | |
| 6. | Shaft Seal 'O' ring | Nitrile Rubber | |
| 7. | Gear-box & Gears | Housing in Cast Iron and Gears of EN-8 | |
| 8. | Hand-wheel | Carbon Steel | |
| 9. | Name Plate | Aluminum | |




| Valve Tag Nos. | Approx. Wt./pc | Application | Size (NB) | L | H | ØK | ØD | PCD | Tapped Holes | Qty. (Nos.) |
|-----------------------|----------------|-------------|-----------|-------|--------|-------|-------|-------|--------------|-------------|
| △ CMB-BF-3 & CMB-BF-4 | 105Kgs. | Sea Water | 350(14") | 92.0 | 590.0 | 348.0 | 437.0 | 460.0 | M20 | 02 |
| △ GP-BF-1 & GP-BF-2 | 140Kgs. | Sea Water | 400(16") | 102.0 | 685.0 | 394.0 | 488.0 | 515.0 | M24 | 02 |
| — | — | — | — | ± 3.0 | ± 50.0 | ± 5.0 | ± 5.0 | ± 1.5 | — | Tole. |


NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).

| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

NOTES:—

1. Ref. Design / Manufacturing Standard = BS EN 593.
2. All Dimensions are in mm, unless otherwise specified.
3. Face-to-face dimension are as per BS EN 593.
4. Wafer Ends shall be suitable for fitment between IS-1538, Table-4, Flanges.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. An arrow indicating Direction of Flow shall be marked on valve body.
7. All other internal & external hardware of valves shall be of SS 316L.

| | | | |
|-----------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  ISO 9001:2008 CERTIFIED | Manufacturer :- A.V. VALVES LIMITED 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) Phone : + 91 562 2281202 Fax : + 91 562 2281201 email : avvalves@sancharnet.in | | STAINLESS STEEL BUTTERFLY VALVE Class : PN 10 Rating, Wafer End Suit to IS-1538 Flange (Concentric Type, Gear Operated) AV's DRG. NO. : RK/ 24137 |
| | | | DRN. : AMIT Kr. RANA CHD. : S. K. PATHAK APPD. : REV. : 02 DATED : 22 / 10 / 2020 O. A. No. : 4758 |
| SCALE : NTS | | BHEL Doc No.: PE-V0-412-164-A013 | |
| | | Doc. Rev.- 02 SHEET NO.- 09 of 10 | |




| Test Pressure in Kg/cm ² (g) | |
|-----------------------------------------|-----------|
| Test Pressure (Hydrostatic) | BODY — 15 |
| | SEAT — 10 |

| Sr. No. | Description | Material | Specification |
|---------|-----------------|----------------------------------------|-------------------------|
| 1. | Body | Cast Iron | IS : 210 Gr.- FG 260 |
| 2. | Bonnet | Cast Iron | IS : 210 Gr.- FG 260 |
| 3. | Wedge (Disc) | Cast Iron | IS : 210 Gr.- FG 260 |
| 4. | Body Seat Ring | 13% Cr. | ASTM A 217, Gr.- CA 15 |
| 5. | Wedge Seat Ring | 13% Cr. | ASTM A 217, Gr.- CA 15 |
| 6. | Wedge Nut | Bronze | IS : 318, Gr.- LTB 2 |
| 7. | Gasket | Rubber | IS : 638, Type 'B' |
| 8. | Bolt & Nuts | SS 316. | ASTM A193, B8M/ A194,8M |
| 9. | Stuffing Box | Cast Iron | IS : 210 Gr.- FG 260 |
| 10. | Packing | Jute & Hemp IS 5414 / Rubber IS 638, B | |
| 11. | Gland | Cast Iron | IS : 210 Gr.- FG 260 |
| 12. | Stem | 13% Cr. | ASTM A 276, TP 410 |
| 13. | Hand Wheel | Cast Iron | IS : 210 Gr.- FG 260 |
| 14. | Hand Wheel Nut | Steel | IS : 1367, Cl.- 4.0 |
| 15. | Name Plate | Aluminum | |

| Approx. Weight/pc | VALVE TAG No.s | APPLICATION | SIZE ØNB | L | H (Approx.) | Ø C | Ø A | B | PCD | BOLT HOLES | | Qty. (Nos.) |
|-------------------|--------------------|----------------------|----------|-------|-------------|-------|-------|----------------|-------|------------|-----------|-------------|
| | | | | | | | | | | Dia. | Nos. | |
| 25 Kgs. | OWS-SV-1 & TS-SV-1 | Process Water Sludge | 65(2½") | 203.0 | 425.0 | 225.0 | 177.8 | 17.5 | 139.7 | 19.1 | 4 | 02 |
| | | | — | ± 2.0 | ± 25.0 | ± 5.0 | ± 2.0 | + 2.0 - 0.0 | ± 1.5 | + 0.5 | TOLERANCE | |

NOTES:—

1. Ref. Design / Manufacturing Standard = IS 14846-2000.
2. All Dimensions are in mm, unless otherwise specified.
3. Face to face dimensions are as per IS : 14846
4. Flanges and Drilling are as per ASME B16.1 (Class 125#) Flat Face, smooth finish.
5. Testing and inspection shall be done as per BS EN ISO 12266-1.
6. An arrow indicating Direction of Flow shall be marked on valve body.
7. Each Valve shall be supplied with a pair of companion flanges, nuts-bolts (A193,B7 & A194-2H) & gasket.
8. All other internal & external hardware of valves shall be of SS 316.

| | | | |
|-------------------------------------------------------------------------------------|---------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|------------------------|
| Owner : M/s Tamilnadu Gen. And Distri. Corpn. (TANGEDCO) | | Pur. Order No. : 62/17-04, Rev.- 00, P.O. Dated : 04-Oct.-2019 | |
| Project : 2x660 MW, Ennore SEZ Super Thermal Power Project | | Client : M/s Bharat Heavy Electricals Limited | |
| Process : ETP Plant | | Contractor : M/s Clear Water Ltd., New Delhi | |
|  | Manufacturer :- | CAST IRON SLUICE VALVE Pressure Rating : PN 1.0, Flange Ends, Manual H/w Operated, (Inside Screwed – Non-rising Type) | DRN. : AMIT Kr. RANA |
| | A. V. VALVES LIMITED | | CHD. : S. K. PATHAK |
| | 16, Industrial Estate, Nunhai, AGRA 282006 (INDIA) | | APPD. : |
| | Phone : + 91 562 2281202 Fax : + 91 562 2281201 | | REV. : 02 |
| | email : avvalves@sancharnet.in | | DATED : 22 / 10 / 2020 |
| AV's DRG. NO. : RK/ 24948 | | O. A. No. : 4758 | |
| SCALE : NTS | BHEL Doc No.: PE-V0-412-164-A013 | Doc. Rev.- 02 | SHEET NO.- 10 of 10 |

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|---------------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20 dt.07.12.2020 | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | |
| TANGEDCO REF. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | |
| BHEL REF. | | 1.BHEL Emails Dt.05.10.2020 & 04.11.2020. 2.DESEIN REF: D8516,D8517 & D8518 Dt.03.12.2020. | | |
| Subject | | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A024 | 0 | PG test procedure for ETP | 04 |
| 2 | PE-V0-412-164-A013 | 2 | Datasheet & GA for Valves for ETP | 04 |
| 3 | PE-V0-412-164-A023 | 1 | VALVE SCHEDULE FOR ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.07.12.2020 Superintending Engineer/E/PrI | | | | |


CRS FOR VALVE

| S.NO. | Desein Comment | BHEL/CWL Reply |
|--------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 1 | 2 nos 80NB NRV mentioned on Datasheet & GA for Valves for ETP (Page No:4/10) not available in VALVE SCHEDULE FOR ETP. Same is to be incorporated in the valve schedule. | 2 Nos 80 NB NRV considered in valve data sheet in page no 4 of 10, but the application is wrongly indicated as process water, the same shall be for Air application (Blower Outlet). The same is corrected in revised valve data sheet. Please accept. |
| 2 | 2 nos 80NB BFV mentioned on Datasheet & GA for Valves for ETP (Page No:6/10) not available in VALVE SCHEDULE FOR ETP. Same is to be incorporated in the valve schedule. | 2 Nos 80 NB BFV considered in valve data sheet in page number 6 of 10, but the application is wrongly indicated as process water, the same shall be for Air application (Blower Outlet). Corrected in revised document. The same is corrected in revised valve data sheet. Please accept. |
| 3 | 3 nos 65NB motorized BFV mentioned on Datasheet & GA for Valves for ETP (Page No:7/10) not available in VALVE SCHEDULE FOR ETP. Same is to be incorporated in the valve schedule. | Please note that the total 65 NB CF8M Butterfly valves is 3 nos and the same is considered in valve data sheet in page number 7 of 10. Among them 2 nos are manual (as per sl no 43 and 44 of valve schedule) and 1 is motorized (as per sl no 45 of valve schedule). Hence, the quantity indicated in valve schedule hold good. Please accept. |
| 4 | Total number of valves in ETP as per drg. no: PE-Vo-412-164-A004: 1) Motorised valves: 48 nos. 2) Pneumatic operated valves: 50nos. 3) Solenoid operated valves :99nos. 4) NRV:99 nos. 5) Manual valves :99 nos. 6) Pressure relief valves :99 nos. Total:494 nos. But only 176 nos. valves mentioned in the Valve Schedule. M/s BHEL is to clarify. | Please note that the valve schedule is reviewed again for any missing valves and found it is in order, however, please note that any other valves not indicated in valve schedule but required as per P&ID or process requirement the same shall be provided by M/s CWL (ETP supplier) without any price/delivery implication, one note added in this regard. Also please note that the number indicated in comments as 494 nos valves are included for isolation of instrument and the same shall be supplied along with the instrument supplier (as it is an integral part of instrument). hence, the same is not covered in valve schedule. Please accept. |

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|---------------------------------------------|
| | | | | VALVE SCHEDULE FOR EFFLUENT TREATMENT PLANT |
| | | | | |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

This document approved vide. Lr.No.:SE/E/
PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20
dt.07.12.2020

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).



FALGUNI
SAHA
2020.12.09
13:02:12
+05'30'

CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT

| | | | |
|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-------------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. | FALGUNI SAHA 2020.10.2 2 16:23:14 +05'30' |
|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|-------------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|--------------------|----------------------|
| | | | | PE-V0-412-164-A023 | 01 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

| S.No. | Ref. PID No. | TAG NO | Discription and location | Size (NB) | Type | MOC | End Connection | Operation | Qty | Application/ Remark |
|-------|--------------------|--------------|-----------------------------------------------------------------------------------------------------|-----------|-----------|-----------|----------------|-----------|-----|---------------------|
| 1 | PE-VO-412-164-A004 | E1-NR-1 | Transformer Yard Area Oily waste Transfer Pump (10GNA01AP001) Discharge for unit-1. | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 2 | PE-VO-412-164-A004 | E1-NR-2 | Transformer Yard Area Oily waste Transfer Pump (10GNA01AP002) Discharge for unit-1. | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 3 | PE-VO-412-164-A004 | E1-BF-1 | Transformer Yard Area Oily waste Transfer Pump (10GNA01AP001) Discharge for unit-1. | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 4 | PE-VO-412-164-A004 | E1-BF-2 | Transformer Yard Area Oily waste Transfer Pump (10GNA01AP002) Discharge for unit-1. | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 5 | PE-VO-412-164-A004 | E2-NR-1 | Coal Mill Oily waste Transfer Pump (10GNA02AP001) Discharge (for Unit-1, Sump-1). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 6 | PE-VO-412-164-A004 | E2-NR-2 | Coal Mill Oily waste Transfer Pump (10GNA02AP002) Discharge (for Unit-1, Sump-1). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 7 | PE-VO-412-164-A004 | E2-BF-1 | Coal Mill Oily waste Transfer Pump (10GNA02AP001) Discharge (for Unit-1, Sump-1). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 8 | PE-VO-412-164-A004 | E2-BF-2 | Coal Mill Oily waste Transfer Pump (10GNA02AP002) Discharge (for Unit-1, Sump-1). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 9 | PE-VO-412-164-A004 | E3-NR-1 | Coal Mill Oily waste Transfer Pump (10GNA03AP001) Discharge (for Unit-1, Sump-2). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 10 | PE-VO-412-164-A004 | E3-NR-2 | Coal Mill Oily waste Transfer Pump (10GNA03AP002) Discharge (for Unit-1, Sump-2). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 11 | PE-VO-412-164-A004 | E3-BF-1 | Coal Mill Oily waste Transfer Pump (10GNA03AP001) Discharge (for Unit-1, Sump-2). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 12 | PE-VO-412-164-A004 | E3-BF-2 | Coal Mill Oily waste Transfer Pump (10GNA03AP002) Discharge (for Unit-1, Sump-2). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 13 | PE-VO-412-164-A004 | E4-NR-1 | Transformer Yard Area Oily waste Transfer Pump (20GNA01AP001) Discharge for unit-2. | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 14 | PE-VO-412-164-A004 | E4-NR-2 | Transformer Yard Area Oily waste Transfer Pump (20GNA01AP002) Discharge for unit-2. | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 15 | PE-VO-412-164-A004 | E4-BF-1 | Transformer Yard Area Oily waste Transfer Pump (20GNA01AP001) Discharge for unit-2. | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 16 | PE-VO-412-164-A004 | E4-BF-2 | Transformer Yard Area Oily waste Transfer Pump (20GNA01AP002) Discharge for unit-2. | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 17 | PE-VO-412-164-A004 | E5-NR-1 | Coal Mill Oily waste Transfer Pump (20GNA02AP001) Discharge (for Unit-2, Sump-1). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 18 | PE-VO-412-164-A004 | E5-NR-2 | Coal Mill Oily waste Transfer Pump (20GNA02AP002) Discharge (for Unit-2, Sump-1). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 19 | PE-VO-412-164-A004 | E5-BF-1 | Coal Mill Oily waste Transfer Pump (20GNA02AP001) Discharge (for Unit-2, Sump-1). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 20 | PE-VO-412-164-A004 | E5-BF-2 | Coal Mill Oily waste Transfer Pump (20GNA02AP002) Discharge (for Unit-2, Sump-1). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 21 | PE-VO-412-164-A004 | E6-NR-1 | Coal Mill Oily waste Transfer Pump (20GNA03AP001) Discharge (for Unit-2, Sump-2). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 22 | PE-VO-412-164-A004 | E6-NR-2 | Coal Mill Oily waste Transfer Pump (20GNA03AP002) Discharge (for Unit-2, Sump-2). | 50 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 23 | PE-VO-412-164-A004 | E6-BF-1 | Coal Mill Oily waste Transfer Pump (20GNA03AP001) Discharge (for Unit-2, Sump-2). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 24 | PE-VO-412-164-A004 | E6-BF-2 | Coal Mill Oily waste Transfer Pump (20GNA03AP002) Discharge (for Unit-2, Sump-2). | 50 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 25 | PE-VO-412-164-A004 | E7-NR-1 | Pre Settling overflow Pump (10GTA01AP001) Discharge for unit-1. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 26 | PE-VO-412-164-A004 | E7-NR-2 | Pre Settling overflow Pump (10GTA01AP002) Discharge for unit-1. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 27 | PE-VO-412-164-A004 | E7-BF-1 | Pre Settling overflow Pump (10GTA01AP001) Discharge for unit-1. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 28 | PE-VO-412-164-A004 | E7-BF-2 | Pre Settling overflow Pump (10GTA01AP002) Discharge for unit-1. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 29 | PE-VO-412-164-A004 | E8-NR-1 | Pre Settling overflow Pump (20GTA01AP001) Discharge for unit-2. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 30 | PE-VO-412-164-A004 | E8-NR-2 | Pre Settling overflow Pump (20GTA01AP002) Discharge for unit-2. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 31 | PE-VO-412-164-A004 | E8-BF-1 | Pre Settling overflow Pump (20GTA01AP001) Discharge for unit-2. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 32 | PE-VO-412-164-A004 | E8-BF-2 | Pre Settling overflow Pump (20GTA01AP002) Discharge for unit-2. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 33 | PE-VO-412-164-A004 | E9-NR-1 | Power House Oily Service Waste Transfer pump (10GNA04AP001) Discharge for unit-1. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 34 | PE-VO-412-164-A004 | E9-NR-2 | Power House Oily Service Waste Transfer pump (10GNA04AP002) Discharge for unit-1. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 35 | PE-VO-412-164-A004 | E9-BF-1 | Power House Oily Service Waste Transfer pump (10GNA04AP001) Discharge for unit-1. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 36 | PE-VO-412-164-A004 | E9-BF-2 | Power House Oily Service Waste Transfer pump (10GNA04AP002) Discharge for unit-1. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 37 | PE-VO-412-164-A004 | E10-NR-1 | Power House Oily Service Waste Transfer pump (20GTA04AP001) Discharge for unit-2. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 38 | PE-VO-412-164-A004 | E10-NR-2 | Power House Oily Service Waste Transfer pump (20GTA04AP002) Discharge for unit-2. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 39 | PE-VO-412-164-A004 | E10-BF-1 | Power House Oily Service Waste Transfer pump (20GTA04AP001) Discharge for unit-2. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 40 | PE-VO-412-164-A004 | E10-BF-2 | Power House Oily Service Waste Transfer pump (20GTA04AP002) Discharge for unit-2. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 41 | PE-VO-412-164-A004 | CMB-NR-1 | Gardening pump (90GMA01AP001) Discharge. | 65 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 42 | PE-VO-412-164-A004 | CMB-NR-2 | Gardening pump (90GMA01AP002) Discharge. | 65 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 43 | PE-VO-412-164-A004 | CMB-BF-1 | Gardening pump (90GMA01AP001) Discharge. | 65 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 44 | PE-VO-412-164-A004 | CMB-BF-2 | Gardening pump (90GMA01AP002) Discharge. | 65 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 45 | PE-VO-412-164-A004 | CMB-BV-1 | Gardening pump (90GMA01AP001 & 90GMA01AP002) Common Discharge Header (Sampling). | 15 | Ball | CF3M | Flanged | Manual | 1 | Sea Water |
| 46 | PE-VO-412-164-A004 | 90GMA12AA002 | Gardening pump (90GMA01AP001 & 90GMA01AP002) Common Discharge Header. | 65 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 47 | PE-VO-412-164-A004 | CMB-NR-3 | CMB Effluent Transfer pump (90GMA01AP003) Discharge. | 350 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 48 | PE-VO-412-164-A004 | CMB-NR-4 | CMB Effluent Transfer pump (90GMA01AP004) Discharge. | 350 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 49 | PE-VO-412-164-A004 | CMB-BF-3 | CMB Effluent Transfer pump (90GMA01AP003) Discharge. | 350 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 50 | PE-VO-412-164-A004 | CMB-BF-4 | CMB Effluent Transfer pump (90GMA01AP004) Discharge. | 350 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 51 | PE-VO-412-164-A004 | CMB-BV-2 | CMB Effluent Transfer pump (90GMA01AP003 & 10GMA01AP004) Common Discharge Header (Sampling). | 15 | Ball | CF3M | Flanged | Manual | 1 | Sea Water |
| 52 | PE-VO-412-164-A004 | 90GMA11AA001 | CMB Effluent Transfer pump (90GMA01AP003 & 10GMA01AP004) Common recirculation line. | 300 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 53 | PE-VO-412-164-A004 | 90GMA11AA002 | CMB Effluent Transfer pump (90GMA01AP003 & 90GMA01AP004) Common header to CHP D/S. | 350 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 54 | PE-VO-412-164-A004 | 90GMA11AA003 | CMB Effluent Transfer pump (90GMA01AP003 & 90GMA01AP004) Common header to Guard Pond. | 350 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 55 | PE-VO-412-164-A004 | CCS-NR-1 | TPI inlet water transfer pump (90GTA02AP001 & 90GTA02AP002) common discharge header. | 100 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 56 | PE-VO-412-164-A004 | CCS-NR-2 | TPI inlet water transfer pump (90GTA02AP001 & 90GTA02AP002) common discharge header. | 100 | NRV | Cast Iron | Flanged | Manual | 1 | Process Water |
| 57 | PE-VO-412-164-A004 | CCS-BF-1 | TPI inlet water transfer pump (90GTA02AP001 & 90GTA02AP002) common discharge header. | 100 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 58 | PE-VO-412-164-A004 | CCS-BF-2 | TPI inlet water transfer pump (90GTA02AP001 & 90GTA02AP002) common discharge header. | 100 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process Water |
| 59 | PE-VO-412-164-A004 | GP-NR-1 | Guard Pond Effluent Transfer pump (90GMA21AP001) Discharge. | 400 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 60 | PE-VO-412-164-A004 | GP-NR-2 | Guard Pond Effluent Transfer pump (90GMA21AP002) Discharge. | 400 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 61 | PE-VO-412-164-A004 | GP-BF-1 | Guard Pond Effluent Transfer pump (90GMA21AP001) Discharge. | 400 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 62 | PE-VO-412-164-A004 | GP-BF-2 | Guard Pond Effluent Transfer pump (90GMA21AP002) Discharge. | 400 | Butterfly | CF3M | Wafer | Manual | 1 | Sea Water |
| 63 | PE-VO-412-164-A004 | GP-BV-1 | Guard Pond Effluent Transfer pump (90GMA21AP001 & 90GMA21AP002) Common Discharge Header (Sampling). | 15 | Ball | CF3M | Flanged | Manual | 1 | Sea Water |

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO-240)

| | | | | | | | | | | |
|-----|--------------------|--------------|-----------------------------------------------------------------------------------------------------|-----|---------------------|-----------------|----------|-----------|---|---------------|
| 64 | PE-VO-412-164-A004 | 90GMA30AA001 | Guard Pond Effluent Transfer pump (90GMA21AP001 & 90GMA21AP002) Common recirculation line. | 300 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 65 | PE-VO-412-164-A004 | 90GMA30AA002 | Guard Pond Effluent Transfer pump (90GMA21AP001 & 90GMA21AP002) Common Discharge to CW Blow down. | 400 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 66 | PE-VO-412-164-A004 | 90GMA30AA003 | Guard Pond Effluent Transfer pump (90GMA21AP001 & 90GMA21AP002) Common Discharge to Ash water sump. | 350 | Butterfly | CF3M | Wafer | Motorized | 1 | Sea Water |
| 67 | PE-VO-412-164-A004 | GP-NR-3 | Guard Pond Effluent Transfer pump (90GMA21AP001 & 90GMA21AP002) Common Discharge to CW Blow down. | 400 | NRV | CF3M | Flanged | Manual | 1 | Sea Water |
| 68 | PE-VO-412-164-A004 | OVS-SV-1 | OVS sludge outlet. | 65 | Sluice Valve (Gate) | Cast Iron | Flanged | Manual | 1 | Process Water |
| 69 | PE-VO-412-164-A004 | TS-SV-1 | Tube Settler sludge outlet. | 65 | Sluice Valve (Gate) | Cast Iron | Flanged | Manual | 1 | Process Water |
| 70 | PE-VO-412-164-A004 | AB-NR-1 | Air Blower (90GNC01AN001) outlet. | 80 | NRV | Cast Iron | Flanged | Manual | 1 | Air |
| 71 | PE-VO-412-164-A004 | AB-NR-2 | Air Blower (90GNC01AN002) outlet. | 80 | NRV | Cast Iron | Flanged | Manual | 1 | Air |
| 72 | PE-VO-412-164-A004 | AB-BF-1 | Air Blower (90GNC01AN001) outlet. | 80 | Butterfly | Cast Iron | Wafer | Manual | 1 | Air |
| 73 | PE-VO-412-164-A004 | AB-BF-2 | Air Blower (90GNC01AN002) outlet. | 80 | Butterfly | Cast Iron | Wafer | Manual | 1 | Air |
| 74 | PE-VO-412-164-A004 | SP-NR-1 | Sludge Transfer pump (90GNS01AP001) Discharge. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process water |
| 75 | PE-VO-412-164-A004 | SP-NR-2 | Sludge Transfer pump (90GNS01AP002) Discharge. | 65 | NRV | Cast Iron | Flanged | Manual | 1 | Process water |
| 76 | PE-VO-412-164-A004 | SP-BF-1 | Sludge Transfer pump (90GNS01AP001) Discharge. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process water |
| 77 | PE-VO-412-164-A004 | SP-BF-2 | Sludge Transfer pump (90GNS01AP002) Discharge. | 65 | Butterfly | Cast Iron | Wafer | Manual | 1 | Process water |
| 78 | PE-VO-412-164-A004 | PE-DV-1 | PE Dosing system sampling line. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 79 | PE-VO-412-164-A004 | PE-DV-2 | PE Dosing Pump (90GNN03AP001) Suction. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 80 | PE-VO-412-164-A004 | PE-DV-3 | PE Dosing Pump (90GNN03AP002) Suction. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 81 | PE-VO-412-164-A004 | PE-NR-1 | PE Dosing Pump (90GNN03AP001) discharge. | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 82 | PE-VO-412-164-A004 | PE-NR-2 | PE Dosing Pump (90GNN03AP002) discharge. | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 83 | PE-VO-412-164-A004 | PE-DV-4 | PE Dosing Pump (90GNN03AP001) discharge. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 84 | PE-VO-412-164-A004 | PE-DV-5 | PE Dosing Pump (90GNN03AP002) discharge. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 85 | PE-VO-412-164-A004 | PE-DV-6 | PE Dosing Pump (90GNN03AP001 & 90GNN03AP002) common discharge header drain. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 86 | PE-VO-412-164-A004 | LM-PV-1 | Lime Dosing system sampling line. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 87 | PE-VO-412-164-A004 | LM-PV-2 | Lime Dosing Pump (90GNN02AP001) Suction. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 88 | PE-VO-412-164-A004 | LM-PV-3 | Lime Dosing Pump (90GNN02AP002) Suction. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 89 | PE-VO-412-164-A004 | LM-NR-1 | Lime Dosing Pump (90GNN02AP001) Discharge. | 40 | NRV | PP | Flanged | Manual | 1 | Chemical |
| 90 | PE-VO-412-164-A004 | LM-NR-2 | Lime Dosing Pump (90GNN02AP002) Discharge. | 40 | NRV | PP | Flanged | Manual | 1 | Chemical |
| 91 | PE-VO-412-164-A004 | LM-PV-4 | Lime Dosing Pump (90GNN02AP001) Discharge. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 92 | PE-VO-412-164-A004 | LM-PV-5 | Lime Dosing Pump (90GNN02AP002) Discharge. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 93 | PE-VO-412-164-A004 | LM-PV-6 | Lime Dosing Pump (90GNN02AP001 & 90GNN02AP002) common discharge header drain. | 40 | Plug | Cast Iron (R/L) | Flanged | Manual | 1 | Chemical |
| 94 | PE-VO-412-164-A004 | AL-DV-1 | Alum Dosing system sampling line. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 95 | PE-VO-412-164-A004 | AL-DV-2 | Alum Dosing Pump (90GNN01AP001) Suction. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 96 | PE-VO-412-164-A004 | AL-DV-3 | Alum Dosing Pump (90GNN01AP002) Suction. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 97 | PE-VO-412-164-A004 | AL-NR-1 | Alum Dosing Pump (90GNN01AP001) discharge. | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 98 | PE-VO-412-164-A004 | AL-NR-2 | Alum Dosing Pump (90GNN01AP002) discharge. | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 99 | PE-VO-412-164-A004 | AL-DV-4 | Alum Dosing Pump (90GNN01AP001) discharge. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 100 | PE-VO-412-164-A004 | AL-DV-5 | Alum Dosing Pump (90GNN01AP002) discharge. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 101 | PE-VO-412-164-A004 | AL-DV-6 | Alum Dosing Pump (90GNN01AP001 & 90GNN01AP002) common discharge header drain. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 102 | PE-VO-412-164-A004 | AC-DV-1 | Acid Dosing system sampling line. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 103 | PE-VO-412-164-A004 | AC-DV-2 | Acid Dosing Pump (90GNN04AP001) Suction (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 104 | PE-VO-412-164-A004 | AC-DV-3 | Acid Dosing Pump (90GNN04AP002) Suction (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 105 | PE-VO-412-164-A004 | AC-NR-1 | Acid Dosing Pump (90GNN04AP001) discharge (for CMB). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 106 | PE-VO-412-164-A004 | AC-NR-2 | Acid Dosing Pump (90GNN04AP002) discharge (for CMB). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 107 | PE-VO-412-164-A004 | AC-DV-4 | Acid Dosing Pump (90GNN04AP001) discharge (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 108 | PE-VO-412-164-A004 | AC-DV-5 | Acid Dosing Pump (90GNN04AP002) discharge (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 109 | PE-VO-412-164-A004 | AC-DV-6 | Acid Dosing Pump (90GNN04AP001 & 90GNN04AP002) common discharge header drain (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 110 | PE-VO-412-164-A004 | AC-DV-7 | Acid Dosing Pump (90GNN06AP001) Suction (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 111 | PE-VO-412-164-A004 | AC-DV-8 | Acid Dosing Pump (90GNN06AP002) Suction (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 112 | PE-VO-412-164-A004 | AC-NR-3 | Acid Dosing Pump (90GNN06AP001) discharge (for Guard Pond). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 113 | PE-VO-412-164-A004 | AC-NR-4 | Acid Dosing Pump (90GNN06AP002) discharge (for Guard Pond). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 114 | PE-VO-412-164-A004 | AC-DV-9 | Acid Dosing Pump (90GNN06AP001) discharge (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 115 | PE-VO-412-164-A004 | AC-DV-10 | Acid Dosing Pump (90GNN06AP002) discharge (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 116 | PE-VO-412-164-A004 | AC-DV-11 | Acid Dosing Pump (90GNN06AP001 & 90GNN06AP002) common discharge header drain (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 117 | PE-VO-412-164-A004 | AK-DV-1 | Alkali Dosing system sampling line. | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 118 | PE-VO-412-164-A004 | AK-DV-2 | Alkali Dosing Pump (90GNN07AP001) Suction (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 119 | PE-VO-412-164-A004 | AK-DV-3 | Alkali Dosing Pump (90GNN07AP002) Suction (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 120 | PE-VO-412-164-A004 | AK-NR-1 | Alkali Dosing Pump (90GNN07AP001) discharge (for Guard Pond). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 121 | PE-VO-412-164-A004 | AK-NR-2 | Alkali Dosing Pump (90GNN07AP002) discharge (for Guard Pond). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 122 | PE-VO-412-164-A004 | AK-DV-4 | Alkali Dosing Pump (90GNN07AP001) discharge (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 123 | PE-VO-412-164-A004 | AK-DV-5 | Alkali Dosing Pump (90GNN07AP002) discharge (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 124 | PE-VO-412-164-A004 | AK-DV-6 | Alkali Dosing Pump (90GNN07AP001 & 90GNN07AP002) common discharge header drain (for Guard Pond). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 125 | PE-VO-412-164-A004 | AK-DV-7 | Alkali Dosing Pump (90GNN05AP001) Suction (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 126 | PE-VO-412-164-A004 | AK-DV-8 | Alkali Dosing Pump (90GNN05AP002) Suction (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 127 | PE-VO-412-164-A004 | AK-NR-3 | Alkali Dosing Pump (90GNN05AP001) discharge (for CMB). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SECTION-C (SL NO 24.0).

| | | | | | | | | | | |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|----------|-------------------------------------------------------------------------------------------|----|-----------|-----------------|----------|--------|---|---------------|
| 128 | PE-VO-412-164-A004 | AK-NR-4 | Alkali Dosing Pump (90GNN05AP002) discharge (for CMB). | 15 | NRV | PP | Flanged. | Manual | 1 | Chemical |
| 129 | PE-VO-412-164-A004 | AK-DV-9 | Alkali Dosing Pump (90GNN05AP001) discharge (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 130 | PE-VO-412-164-A004 | AK-DV-10 | Alkali Dosing Pump (90GNN05AP002) discharge (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 131 | PE-VO-412-164-A004 | AK-DV-11 | Alkali Dosing Pump (90GNN05AP001 & 90GNN05AP002) common discharge header drain (for CMB). | 15 | Diaphragm | Cast Iron (R/L) | Flanged. | Manual | 1 | Chemical |
| 132 | PE-VO-412-164-A004 | SW-GT-1 | Service Water Tank Inlet. | 50 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| 133 | PE-VO-412-164-A004 | SW-GT-2 | Service Water Tank outlet to PE dosing. | 25 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| 134 | PE-VO-412-164-A004 | SW-GT-3 | Service Water Tank outlet to Lime dosing. | 25 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| 135 | PE-VO-412-164-A004 | SW-GT-4 | Service Water Tank outlet to Alum dosing. | 25 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| 136 | PE-VO-412-164-A004 | SW-GT-5 | Service Water Tank outlet to Alkali dosing. | 25 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| 137 | PE-VO-412-164-A004 | SW-GT-6 | Service Water Tank outlet to Acid dosing. | 25 | Gate | Cast Iron (R/L) | Flanged. | Manual | 1 | Service Water |
| NOTE: ANY VALVES NOT LISTED IN THIS LIST, BUT REQUIRED AS PER P&ID OR PROCESS REQUIREMENTS SHALL BE SUPPLIED BY M/S CWL (ETP SUPPLIER) WITHOUT ANY PRICE/DELIVERY IMPLICATION. | | | | | | | | | | |

NOTE: THOUGH THIS DOC IS APPROVED, HOWEVER, THE VALVES APPLICABLE FROM GUARD POND AND OWARDS SHALL BE AS PER DATA SHEET ENCLOSED IN SCETION-C (SL NO 24.0).

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION


| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------|---------------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20 dt.07.12.2020 | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | |
| TANGEDCO REF. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | |
| BHEL REF. | | 1.BHEL Emails Dt.05.10.2020 & 04.11.2020. 2.DESEIN REF: D8516,D8517 & D8518 Dt.03.12.2020. | | |
| Subject | | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A024 | 0 | PG test procedure for ETP | 04 |
| 2 | PE-V0-412-164-A013 | 2 | Datasheet & GA for Valves for ETP | 04 |
| 3 | PE-V0-412-164-A023 | 1 | VALVE SCHEDULE FOR ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.07.12.2020 Superintending Engineer/E/PrI | | | | |

APPROVED

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|-------------------------------------------------|
| | | | | PG TEST PROCEDURE FOR EFFLUENT TREATMENT PLANT. |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

This document approved vide. Lr.No.:SE/E/
PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.110/20
dt.07.12.2020

FALGUNI
SAHA
2020.12.09
12:54:46
+05'30'



FALGUNI
SAHA
2020.10.0
5 13:48:02
+05'30'

CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. |
|-------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|--------------------|----------------------|
| | | | | PE-V0-412-164-A024 | 00 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

PERFORMANCE GUARANTEE TEST PROCEDURE

FOR EFFLUENT TREATMENT PLANT (ETP).

PROJECT : 2X660 MW ENNORE SEZ SUPERCRITICAL THERMAL POWER PROJECT.

OWNER : TAMILNADU GENERATION AND DISTRIBUTION CORPORATION.

CONSULTANT : DESEIN PRIVATE LTD.

CLIENT : BHARAT HEAVY ELECTRICALS LTD, NEW DELHI.

SUPPLIER : CLEAR WATER LIMITED, NEW DELHI.

TABLE OF CONTENTS

| | | |
|-------------------------------------------------------|----------|------------------------|
| OBJECTIVE | : | PAGE NO 3. |
| ANNEXURE-I (OUTLET WATER ANALYSIS) | : | PAGE NO 4 TO 5. |
| ANNEXURE-II (STANDARD OPERATING CONDITION) | : | PAGE 6. |
| LOG SHEETS | : | PAGE 7. |
| GENERAL CONDITIONS | : | PAGE 8. |

OBJECTIVE

The objective of the PG Test is to ensure that the system is performing well, with respect to meeting/delivering the required parameters of Treated effluent from final treatment Units such as Oil Water Separator and Tube Settler as indicated in this document elsewhere.

The system is closely monitored to ensure trouble free and optimum/efficient performance of all the electrical & mechanical equipments, accuracy of all instruments and functioning of all process interlocks for system reliability and integrity. Further, the PG test will also establish that the consumption of power is as per commitment with in tolerance limits, if any. Noise level for the pumps shall be demonstrated during PG test. The noise level shall not exceed 85 dB at plant boundary. The sound pressure level limit of 85 dB shall be measured at a height of 1.5 m above the floor level in elevation and at a distance of 1.0 m horizontally from the nearest surface of the Equipment/Machine, furnished and installed under these specifications.

ANNEXURE – I

WASTE WATER ANALYSIS (OUTLET TO ETP)

OUTLET WATER QUALITY FROM OIL WATER SEPARATOR AND TUBE SETTLER AND GUARD POND:

| A | OUTLET WATER QUALITY FROM OIL WATER SEPARATOR | | |
|----------|------------------------------------------------------|-----|-----------------------------------------------------------------|
| 1 | OIL (FREE) | ppm | 10 ppm (Subject to 500 ppm max in feed waste to the Separator). |

| A | OUTLET WATER QUALITY FROM TUBE SETTLER. | | |
|----------|------------------------------------------------|-----|------------------------------------------------------------------|
| 1 | TSS | ppm | 100 ppm (Subject to 500 ppm max in feed waste to the Separator). |

| A | OUTLET WATER QUALITY FROM GUARD POND. | | |
|----------|----------------------------------------------|-----|---------|
| 1 | TSS | ppm | <100 |
| | Oil & Grease | ppm | <10 |
| | pH | -- | 6.5-8.5 |

Note:

1. All above mentioned parameters shall be measured by instrument available in Plant Laboratory with prior permission from BHEL and TANGEDCO.
2. The influent qualities being not worse than the qualities indicated in the Annexure-I to guarantee the treated Effluent quality.

ANNEXURE – II

STANDARD OPERATING PROCEDURE (SOP) FOR CONDUCTING THE P.G.TEST

STEP 1: COMPLETION OF ERECTION OF MECHANICAL AND ELECTRICAL EQUIPMENTS.

Certify that all equipments (Mechanical / Electrical / Instrumentation as indicated in P&ID for ETP) have been erected and commissioned and reliability ensured the plant is ready for PG test.

STEP 2: CALIBRATION OF INSTRUMENTS AND INTERLOCKS.

Certify that all instruments (as indicated in P&ID for ETP) have been duly calibrated and all interlocks are provided and tested and operation of complete plant demonstrated.

STEP 3: AUTHORIZATION OF TEAM FOR PG TEST

STEP 4: COLLECTION OF SAMPLES AT FEED TO EFFLUENT TREATMENT PLANT.

Equalized/Homogenized Samples shall be collected for PG test from all sources of effluent as per Annexure-I after 4hrs of respective unit running.

Testing of these samples shall be carried out in Plant Laboratory with prior permission from BHEL and TANGEDCO.

STEP 5: LOG SHEET CERTIFICATION

All readings noted will be jointly signed by representatives of CLEAR WATER LIMITED, BHEL & TANGEDCO.

CLEAR WATER LIMITED:

BHEL:

TANGEDCO:

GENERAL CONDITIONS

- 1) Influent water analysis to Central Monitoring Basin (CMB)/Oil Water Separator (OWS) shall be provided by BHEL prior to the start-up of the P.G. test.
- 2) Required quality and quantity of waste water (as mentioned in Annexure-I) power (as per approved load list of both three and single phase) must be available on continuous basis.

In case of non-availability of the same or in case of any interruption during the PG test, the breakage in sequence will be considered as a part of the PG test.

- 3) All interlocks are process and safety interlocks.
- 4) Wherever flow measuring instruments are not available the flow to be established by measuring the sump/pit filling/evacuating depth w.r.t time.
- 5) PG Test will be conducted for a period of 24 hours. In case of any disruption in between the test due to the cause attributable to TANGEDCO, only then the time lapsed earlier shall be counted for full PG test.
- 6) At the end of the PG test, if the objective mentioned in the beginning of this PG test procedure is established, an MOM (minutes of meeting) will be signed off between CLEAR WATER LIMITED, BHEL & TANGEDCO mentioning that PG test has been completed, in case the plant has not been taken over for operation/running, considering PG test successfully shall be deemed to be taken over for operation to BHEL/TANGEDCO.
- 7) Punch points, if any, may be mentioned in the said MOM to enable CLEAR WATER LIMITED to subsequently address the same. These punch points will not have any effect on the success of the PG Test.

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION


| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|--------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.113/20 dt.23.12.2020 | | | | |
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | | |
| BHEL REF. | 1.BHEL Emails Dt.10.11.2020,15.11.2020 & 12.12.2020. 2.DESEIN REF: D8544 dt.21.12.2020,D8549 & D8551 Dt.22.12.2020. | | | |
| Subject | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-168-A017 | 4 | Piping layout for Hydrogen Generation Plant | 04 |
| 2 | PE-V0-412-164-A028 | 2 | Technical Data Sheet of Blowers for ETP | 04 |
| 3 | PE-V0-412-164-A018 | 2 | QAP of Blowers with motor For ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/Dt.23.012.2020 Superintending Engineer/E/PrI | | | | |

APPROVED

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|-----------------------|
| | | | | QAP FOR BLOWER |
| | | | | |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

Doc approved vide Transmittal no. Lr.No.:SE/
E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.113/20
dt.23.12.2020

**FALGUNI
SAHA**
2020.12.2
3 14:56:56
+05'30'



**FALGUNI
SAHA**
2020.11.0
2 16:22:10
+05'30'

**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| ORGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. |
|------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|---------------------------|----------------------|
| | | | | PE-VO-412-164-A018 | 2 |
| | | | | | |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

| KULKARNI POWER TOOL'S LTD., SHIROL | | QUALITY ASSURANCE PLAN | | | | | | BHEL Doc. No. PE-VO-412-164-A018 | | | |
|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------|-------------------------------------------------|------------------------------------------------------------------------------------------|-----------------|----------------------------------------------------------------|----------------------------------------------------------------|------------------|----------------------------------|--------|---|---------|
| Project name : ETP, Ennore TPP, Chennai | | GAP NO: DAP/17-04M (10B) | | | | | | Rev-01 | | | |
| Customer Name : TANGEDCO | | PO DATE: 12.03.2019 | | | | | | Dt. 19.04.2019 | | | |
| PO No: 147/17-04M C10-B | | QTY: 02 Assly. | | | | | | BHEL Doc. No. PE-VO-412-164-A018 | | | |
| Item Description : Blower Assly. | | Vendor Name: KULKARNI POWER TOOL'S LTD., SHIROL | | | | | | Page: 1/1 | | | |
| SL No | Characteristic/Item | Category | Type/method of Check | Extent of Check | Reference Document | Acceptance Norm | Format of Record | Record to be Furnished (Y/N) | Agency | | Remarks |
| | | | | | | | | | M | C | |
| A | B | C | D | E | F | G | H | I | J | K | |
| 1 | MATERIAL INSPECTION | | | | | | | | | | |
| 1.1 | Case, housing, rotor, and gear | MA | Visual Inspection | 100% | - | Free from defect | IR | N | P | R | |
| | | MA | Dimension Inspection | Sampling | Mfg. drawing | Mfg. drawing | IR | N | P | R | |
| | | MA | Chemical, physical & hardness test if applicable | 1/heat | Apr. GA/Data sheet | Apr. GA/Data sheet | TC | Y | P | R | |
| 1.2 | Accessories | MA | Verification | 100% | Apr. GA/Data sheet/ P.O. | Apr. GA/Data sheet/ P.O. | COC | Y | P | R | |
| 2 | INPROCESS | | | | | | | | | | |
| 2.1 | Rotor balancing | MA | Dynamic balancing | 100% | ISO 1940 Grade 2.5 | ISO 1940 Grade 2.5 | IR | Y | P | R | |
| 3 | PERFORMANCE TESTING | | | | | | | | | | |
| 3.1 | Performace (without acoustic enclosure) At duty point on available shop motor.30 min.Cyle time for witness testing. | MA | Capacity, power consumption,pressure & air temp rise across the blower,Noise & vibration | 1/model | BS ISO 1217:2009 / BS 1571-II DIN VDI 3836 As per Mfg standard | BS ISO 1217:2009 / BS 1571-II DIN VDI 3836 As per Mfg standard | TC | Y | P | W | |
| 4 | FINAL INSPECTION | | | | | | | | | | |
| 4.1 | Overall dimension & completeness (Partialy) | MA | Measurement | 1/Model | Apr. GA/Data sheet P.O. | Apr. GA/Data sheet P.O. | DR | Y | P | R | |
| 5 | SURFACE PREPATION & PAINTING | MA | DFT | 1/Model | As per Approved,P.O. Data Sheet/Mfg Std | As per Approved,P.O. Data Sheet/Mfg Std | IR | Y | P | R | |
| 6 | REVIEW OF QA DOCUMENT | MA | REVIEW | 100% | Approved QAP | Approved QAP | IR/TC | Y | P | R | |
| Noise & Vibration measured at shop for referance purpose. Values as per Spec/Approved drg/DS shall be demonstrated at site. Test report to be obtained after factory test. | | | | | | | | | | | |
| Legend : M- Manufacturer, C -Customer., T.C - Test certificate, P-Perform, W-Witness , R- Review, IR - Inspection report, DR - Dimension report , COC- Certificate of conformance | | | | | | | | | | | |
| Prepared By (Manufacturer) | | | | | | Reviewed & Approved by : | | | | | |




FALGUNI SAHA
2020.11.02 16:22:00 +05'30'

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------|--------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.113/20 dt.23.12.2020 | | | | |
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REF. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | | |
| BHEL REF. | 1.BHEL Emails Dt.10.11.2020,15.11.2020 & 12.12.2020. 2.DESEIN REF: D8544 dt.21.12.2020,D8549 & D8551 Dt.22.12.2020. | | | |
| Subject | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-168-A017 | 4 | Piping layout for Hydrogen Generation Plant | 04 |
| 2 | PE-V0-412-164-A028 | 2 | Technical Data Sheet of Blowers for ETP | 04 |
| 3 | PE-V0-412-164-A018 | 2 | QAP of Blowers with motor For ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/Dt.23.012.2020 Superintending Engineer/E/PrI | | | | |

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|------------------------------|
| | | | | DATA SHEET FOR BLOWER |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

Doc approved vide Transmittal no. Lr.No.:SE/
E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.113/20
dt.23.12.2020



**FALGUNI
SAHA**
2020.12.2
3 15:05:30
+05'30'



**FALGUNI
SAHA**
2020.11.0
2 16:47:01
+05'30'

CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|
| ORGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. DS-01/17-04M(10-B) Dt. 07.05.2019 |
|------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI


| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|---------------------------|----------------------|
| | | | | PE-V0-412-164-A028 | 02 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

| BHEL Doc. No. PE-V0-412-164-A028 | | | | |
|------------------------------------------------------------------------------------|---------------------------------------------------------|-------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase II, New Delhi-11020 | Data Sheet BLOWER | | CWL Doc. No. | DS-01/17-04M(10-B) |
| | | | REV | 01 |
| | | | Sheet | 1 of 3 |
| A | Operating Conditions | | | |
| 1. | Tag No. | 90GNC01 / AE001 & AE002; | | |
| 2. | Application | For Sludge Sump | | |
| 3. | Quantity | 2 (1W + 1 SB) | | |
| 4. | Service | Intermittent ;continuous; to Scour the sludge Bed | | |
| 5. | Fluid Handled | Air | | |
| 6. | Designed Reqd. Capacity | 270 M3/hr | | |
| 7. | Inlet Temperature (°C) | 17 to 50 ; Ambient | | |
| 8. | Discharge Air Temperature (°C) | 45-50 above atmospheric temperature | | |
| 9. | Air Inlet Pressure (kg/cm ² (g)) | Atmospheric Pressure | | |
| 10. | Discharge Pressure (kg / cm ²) (Gauge) Reqd | 0.40 (4000 mmwc) | | |
| 11. | Location | Out Door with Acoustic cover | | |
| 12. | Humidity level | 38 to 82%; Annual mean – 66% | | |
| B | Blower Constructional Features | | | |
| 1. | Blower Type | Air Cooled Rotary Twin Lobe Type ; Oil Free | | |
| 2. | Make | KPT BLOWERS | | |
| 3. | Model No. | SR044 | | |
| 4. | Inlet / Out Let Port Size(mm) | 80/80 NB | | |
| 5. | Flow Direction | Vertical | | |
| 6. | Offer Capacity (LPM) at 0.40 Kg/cm ² | 4500 | | |
| 7. | Outlet Flange Drilling As per (Off-CRS) | ANSI:911 & IS:4762 (Flexible connection) | | |
| 8. | Lubrication Type | Splash Lubrication (Oil) | | |
| 9. | Lubricating Oil | SP460- Single side Oil lubricated | | |
| 10. | Pulley & Bearing | Grease | | |
| 11. | Gear & Gears End Bearing | Oil Splash Or equivalent | | |
| 12. | Seal Type | Lip Seals | | |
| 13. | Drive | Through V belt and Pulley | | |
| 14. | Pressure Gauge (kg / cm ²) | 0-1 kg / cm ² ; 150 dia | | |
| 15. | Test Pressure (Hydro Test Casing) | 1.5 Times Design Pressure ; 2.5 Kg/cm ² of casing for 30 mts - confirmed | | |
| 16. | Suction Silencer | Provided – confirmed | | |
| 17. | Discharge Silencer | Provided – confirmed | | |
| 18. | Noise Level | <85 dB at 1 Mtr from Blower with Silencer- confirmed | | |
| 19. | Dynamic Balancing | All rotor shaft assemblies dynamically balanced to Cl.6.3; ISO 1940 /1 (1986) | | |
| C | Performance Details at duty point | | | |
| 1. | No. of Stages | Single | | |
| 2. | Operating Speed (RPM) | 1500 | | |
| 3. | Mechanical Efficiency % | 74 | | |
| 4. | Volumetric Efficiency % | 68 | | |
| 5. | Shaft Power (BKW) | 4.7 | | |
| 6. | Differential Pressure (Kg/cm ²) | 0.4 | | |
| 7. | Motor Rating (kw / RPM) | 5.5/1500 | | |
| 8. | Power Transmission | Through V Belt Drive | | |
| 01 | Submitted for approval | 07.05.2019 | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi | |
| 0B | Submitted for approval | 12.03.2019 | | |
| Rev | Description | Date | | |




| BHEL Doc. No. PE-V0-412-164-A028 | | | |
|-------------------------------------------------------------------------------------------------|----------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase II, New Delhi-11020 | Data Sheet | CWL Doc. No. | DS-01/17-04M(10-B) |
| | | REV | 01 |
| | | Sheet | 2 of 3 |
| 8 | Vibration Level | 4-5mm/sec | |
| D | Material of Construction | | |
| 1. | Blower Casing ;End Covers | CI IS 210 FG 260 (1993) | |
| 2. | Rotor Lobe + Rotor Shaft (Integral) | CI IS 210 FG 260 (1993)+ Carbon Steel C40 / SGIron Grade SG 600/3 | |
| 3. | Rotor Shaft | Carbon Steel C40 / EN 24 / 19 / SGIron Grade SG 600/3 | |
| 4 | Timing Gears | Forged Alloy Steel , 815M17 / EN -353 of BS- 970, Case hardened , tempered and profile ground | |
| 5 | Shaft Seal | LIP SEAL | |
| 6 | Sealing | LIP SEAL | |
| 7. | Safety Relief Valve | BRASS | |
| 8. | Base Frame Plate | M.S. Fabricated; | |
| 9. | Side Plats, covers & Pulley | CI FG. 260 confirming to IS:210 | |
| 10. | Coupling Pulley | CI FG. 260 confirming to IS:210 | |
| 11. | Belt/ coupling Guard | M.S. Fabricated | |
| 12. | Nut and Bolts | Carbon Steel / GI | |
| E | Accessories by Blower Vendor | Common base frame for motor & blower, Slide rails for motor, Reactive Silencer, Discharge Silencer, Spring loaded safety valve, Non Return Valve, Drive & Driven Pulleys, Pressure Gauge, First Fill Oil, V-belt Guard, Anti vibration pads, Foundation bolts, other Fasteners to tighten the accessories etc. | |
| 1. | Common Base Plate for Blower and Drive | Provided | |
| 2. | Slide Rail & Motor Mounting Bolts | Provided | |
| 3. | Drive & Driven Pulleys | Provided | |
| 4. | V-belts | Provided | |
| 5. | Belt Guard | Provided | |
| 6. | Anti Vibration Pads | Provided | |
| 7. | Foundation bolt | Provided | |
| 8. | Suction Air Filter | Provided; Dry Bag Type | |
| 9. | Suction Silencer | Provided | |
| 10. | Discharge Silencer | Provided | |
| 11. | Safety Relief Valve | Provided | |
| 12. | Companion Flange | Provided; As per ANSI-B 16.5 cl.150 | |
| 13. | Pressure Relief Valve capacity | 10% of Blower capacity; Spring loaded type | |
| 14. | Pressure Gauge | 150 dia; Bourden type; | |
| F | Loading Data | | |
| 1. | Static Load (Kg); approx. | 300 Kg (with all Accessories) without motor | |
| 2. | Gd2 Value (kgmt2) | 0.0565 | |
| | | | |
| | | | |
| | | | |
| | | | |
| 01 | Submitted for approval | 07.05.2019 | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi |
| 0B | Submitted for approval | 12.03.2019 | |
| Rev | Description | Date | |

| BHEL Doc. No. PE-V0-412-164-A028 | | | |
|-------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Clear Water Limited B- 14/1, Okhla Industrial Area Phase II, New Delhi-11020 | | Data Sheet | |
| | | <u>BLOWER</u> | |
| | | CWL Doc. No. | DS-01/17-04(10-B) |
| | | REV | 01 |
| | | Sheet | 3 of 3 |
| G | Motor Details | | |
| 1. | Make | ABB / CGL | |
| 2. | Motor Type | TEFC. SQ. Cage; IP-55; IS : 12615 ; | |
| 3. | Supply by | Clear Water Ltd | |
| 4. | Motor Rating ;Minimum 15 % margin over BKW at rated duty point ; Not less than the maximum power required by the Blower ; KW | (IE-2) ; Intermittant | |
| 5. | Motor RPM | 4 Pole | |
| 6. | Supply of voltage | 415 V +/- 10% Volts | |
| 7. | Supply Power | 3 Phase | |
| 8. | Supply Frequency | 50 Hz, + 3 / - 5% | |
| 9. | Design Temp (Deg. Cent.) | 50 | |
| 10. | Insulation | Class F with Temp. rise limited to Class B [1] | |
| H | Painting | | |
| | | i) Base Plate & Belt Guard shall be epoxy painted | |
| | | ii) Blower Body - RAL-5015 | |
| | | iii) Acoustic Cover - RL - 5015 / Mfr. Std | |
| I | Documents | | |
| 1 | GA & Foundation Plan | attached | |
| 2 | | | |
| 3 | Performance Curve | attached | |
| 4 | QAP | BHEL – PE-V0-412-164-A018 | |
| | | KPT – QAP Attached | |
| J | Test and Inspection Criteria | | |
| 1 | Testing Standard | BS:1571, Part - II / ISO 1217 | |
| 2 | Mechanical Balancing | ISO 1940 Gr.6.3 or better | |
| 2 | Permissible Tolerance in rated capacity, in % | As per BS-1571- Part –II | |
| 3 | Noise Level | < 85 dB at 1Mtr from Blower with Silencer and Acoustic hood | |
| 4 | Performance Test to be done for determination of | Head - Capacity Curve and BHP - Capacity Curve –attached | |
| 5 | Document Review | Attached | |
| K | Mandatory Spares | | |
| | | Supply of no Mandatory Spares for Blowers are specified under Spec. | |
| 01 | Submitted for approval | 07.05.2019 | Project: 2x660 MW Ennore Sez STPP Client: Tamilnadu Generation & Distribution Corporation Limited . Consultant: Desein Pvt Ltd. New Delhi |
| 0B | Submitted for approval | 12.03.2019 | |
| Rev | Description | Date | |


FOUNDATION PLAN



FOUNDATION PLAN (VIEWED FROM X)



| MATERIAL OF CONSTRUCTION | | | |
|--------------------------------------------|------------------------------------------------------------------------------|--------------------------------|--------------------------------|
| CASE / HOUSINGS | ROTORS | GEAR | OIL SEAL |
| CAST IRON GRADE FG 260 IS : 210-1993 | S. C. IRON GRADE SG600 / 3 IS :1865 : 1991 Tensile strength 600 Mpa | En 353 OR En 34 BS : 970 | VITON (Fluorinated rubber) |



| S.R. NO. | DESCRIPTION | MATERIAL | QTY. | SIZE | PART NO. | REMARK |
|----------|------------------|----------|------|-----------------------|----------|-------------|
| 7 | COLLER | RUBBER | 6 | Ø/D 18 X I/D 12 X L 5 | 101050 | — |
| 6 | FOUNDATION BOLTS | M. S. | 6 | M 12 X 150 L | 101051 | — |
| 5 | NYLOCK NUT | STD. | 6 | M 12 X 1.75 | 101658 | — |
| 4 | PLAIN WASHER | M. S. | 6 | FOR M12 | 100615 | STD (THICK) |
| 3 | RUBBER WASHER | RUBBER | 6 | Ø/D 24 X I/D 12 X L 6 | 101052 | — |
| 2 | BASE FRAME | M. S. | 1 | — | — | — |
| 1 | PAD | RUBBER | 2 | L 1056 X W 70 X T 12 | 158097 | — |

- SPECIFICATIONS AND NOTES**
- ALL DIMENSIONS ARE IN mm.
 - AIR FLOW *270 Cu.M/hr
 - PRESSURE 400 mbar
 - STATIC LOAD ON FOUNDATION 300 Kg. (APPROX. EXCLUDING MOTOR)
 - DYNAMIC LOAD = STATIC LOAD x 1.5
 - AVOID BENDS LESS THAN 90° IN THE PIPE WORK.
 - OUTLET PIPE WORK MUST BE ADEQUATELY SUPPORTED.
 - UNIT MUST STAND ON A FLAT LEVEL SURFACE.
 - KEEP 0.75 METER SPACE FOR MAINTANCE ALL AROUND.
 - DIRECTION OF ROTATION - ANTI CLOCK WISE.
 - GD SQ. VALUE OF ROTOR 0.0555 KgMSQ.
 - KPT IS RESPONSIBLE ONLY FOR QUOTED PERFORMANCE OF THE EQUIPMENT AND NOT FOR THE SYSTEM PERFORMANCE OF THE CUSTOMER.
 - STANDBY BLOWER MUST BE INCORPORATED IN CONTINUOUS DUTY SYSTEM SIMILAR TO OPERATING BLOWERS FOR TOTAL RELIABILITY.
 - NOISE LEVEL AT FREE FIELD CONDITION.
 - IN ORDER TO REDUCE NOISE, DISCHARGE PIPE MUST BE COVERED BY SUITABLE NOISE INSULATING MATERIAL AS PER SITE CONDITION BY CLIENT.
 - * TOLERANCES APPLICABLE AS PER STANDARD BS-1571-Part-II/ ISO1217:2009

VARIABLE PARAMETERS

| ITEM | DESCRIPTION | SIZE | MATERIAL | QTY/SET | REMARKS | PART NO. | DRG. NO. | SCOPE |
|------|------------------------------|-----------|---------------------------|---------|----------------------------------------------------|----------|----------|-------|
| 51 | P.D. BLOWER SR044 | 90mm | AS SHOWN ABOVE. | 1 | 1500 RPM (*4.7 BKW) , WITH OUT FOOT | 8013K | — | KPT |
| 52 | MOTOR (FRAME SIZE 132S) | — | CONSIDERED 'CGL/ABB' MAKE | 1 | 1450 RPM, 5.5 KW., 4 POLE ,IE2, TEFC,FOOT MOUNTED. | 5.5KW4P | — | KPT |
| 53 | BLOWER PULLEY | 112X3AX32 | C.I. (IS : 210) | 1 | WITH TAPER LOCK BUSH | 1123A32 | — | KPT |
| 54 | MOTOR PULLEY | 118X3AX38 | C.I. (IS : 210) | 1 | WITH TAPER LOCK BUSH | 1183A38 | — | KPT |
| 55 | V-BELTS | SPA1360 | STD , SPACE SAVER | 3 | FENNER OR EQUIVALENT | SPA1360 | — | KPT |
| 56 | PRESSURE GAUGE KIT | 6" DIAL | STD, BOURDEN TYPE | 1 | 0 - 1 Kg/cm2. | — | — | KPT |
| 57 | SAFETY VALVE (SPRING LOADED) | 1.5" BSP | C.I. AND SPRING STEEL | 1 SET | (SET TO 450 mbar) | 101406 | — | KPT |
| 58 | ACOUSTIC ENCLOSURE | — | — | 1 | WITH EXHAUST FAN | 158761 | — | KPT |

STANDARD SCOPE OF SUPPLY

| ITEM | DESCRIPTION | SIZE | MATERIAL | QTY/SET | REMARKS | PART NO. | DRG. NO. | SCOPE |
|------|-----------------------------------------------|-------|----------------------------------|---------|-------------------------------------------------------|----------|----------|--------|
| 1 | BASE FRAME CUM SILENCER WITH MOTOR SLIDE RAIL | 80 NB | M.S. SHEET | 1 | FABRICATED (IS : 1732) , WITH CLAMPING BLOCK RGMW10 | 158090 | 158090 | KPT |
| 2 | FILTER CUM SILENCER | 80 NB | — | 1 | FIBRICATED | 103483 | 103483 | KPT |
| 3 | BELT GUARD | — | M.S. | 1 | FABRICATED | 700264 | 700264 | KPT |
| 4 | FLEXIBLE CONNECTION | 80 NB | SILICON POLY HOSE & M. S. CLIPS. | 2 | (IS : 911 & IS : 4762) | 100323 | 100319 | KPT |
| 5 | NON RETURN VALVE | 80 NB | M.S. | 1 | SUB ASSY WITH FASTNERS & O RINGS | 100237M | 100237M | KPT |
| 6 | FOUNDATION SET | — | STD | 1 SET | — | 158097SA | 158097SA | KPT |
| 7 | FASTNER SET | — | STD | 1 SET | — | 105064 | — | KPT |
| 8 | LUB. OIL | — | — | 1 LIT | CAN DULY FILLED. | 101690 | — | KPT |
| 9 | GASKET (PORT) | — | NON ASBESTOS | 2 | — | 100250 | — | KPT |
| 10 | STUB PIPE | 80 NB | FABRICATED | 1 | — | 158096 | — | KPT |
| 11 | PIPE SUPPORT | — | FABRICATED | 1 | — | — | — | CLIENT |

Tag no. : 90HNC01/AE001 & AE002
Application : For sludge sump
Project : 2x660 MW Ennore Sez STPP
Client : Tamilnadu Generation & Distribution Corporation Limited
Consultant : Desein Pvt Ltd. New Delhi


CUSTOMER:-CLEAR WATER LIMITED
P.O.NO.-147/17-04 DTD: 12.03.19
CR NO.-IB0872 DTD: 19.03.19
QTY:-02 Sets.

| | | | | | |
|-------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-------------------------------------------|-----------------|------------|------------|
| R2 | AS PER CLIENT COMMENT NOTE REGARDING UNIT MUST BE INSTALLED UNDER ENCLOSED SHED IS REMOVED | 13.07.19 | RSB | AMC | ADC |
| | R1 | PRESSURE GAUGE DIAL SIZE 4" CHANGED TO 6" | 06.07.19 | AMC | RSB |
| REV. NO. | CHANGE | PRD. | CKD | APPD | |
| PRD.-RSB | CKD.-AMC | APPD.-ADC | DATE.- 21.03.19 | | SCALE- 1:1 |
| GA & FOUNDATION DRAWING FOR BLOWER MODEL SR044 | | | | | |
| KULKARNI POWER TOOLS LTD. SHIROL , Dist : Kolhapur - 416 103 , Maharashtra , INDIA. | | PROJ. | SIZE | DRG. NO. | Rev No. |
| | | | A3 | GA/44/8590 | |

PERFORMANCE CURVE OF BLOWER MODEL SR044

Belt pull must not exceed 2450 N
Maximum pressure 830 mbar

Pressure Rise mbar



2019-2-23


TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------|---------------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.02 /21 dt.08.01.2021 | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | |
| TANGEDCO REF. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | |
| BHEL REF. | | 1.BHEL Email Dt. 26.12.2020. 2.DESEIN REF: D8614 dt.08.01.2021. | | |
| Subject | | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A042 | 2 | QAP for Valves of ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.08.01.2021 Superintending Engineer/E/PrI | | | | |

| | | | | |
|-----|------|---------|-----------------|----------------------------------------------------|
| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
| | | | APPROVED | QAP FOR VALVES FOR EFFLUENT TREATMENT PLANT |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

DOC APPROVED VIDE Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/ D.02 /21 dt.08.01.2021.

FALGUNI SAHA
2021.01.08 15:53:05 +05'30'



CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO.  FALGUNI SAHA 2020.12.26 12:11:31 +05'30' |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------|

| | |
|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|
|  | BHARAT HEAVY ELECTRICALS LIMITED PROJECT ENGINEERING MANAGEMENT, NEW DELHI |
|-------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------|

| | | | | | |
|------|------|------|------|---------------------------|----------------------|
| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
| | | | | PE-V0-412-164-A042 | 02 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |



A. V. VALVES LTD.


16, Industrial Estate, Nunhai, Agra - 282 006 (INDIA)
 Phone : +91-562-2281202, 203, 204, 205 Fax : +91-562-2281201
 E-mail: avvalves@sancharnet.in & avengg@dataone.in


QUALITY ASSURANCE PLAN For BUTTERFLY VALVE

| | | |
|-------------------------------------------------------------------------|-----------------------------------------------------|---------------------------------|
| Owner : M/s. TELANGANA STATE POWER GEN. CORPN. LTD. (TSGENCO) | Sheet No. Page 1 of 1 | O. A. No. 4758 |
| Contractor: M/s. CLEAR WATER LIMITED, NEW DELHI Client : M/s BHEL | QAP. No. AV / QP -CBFV - 4758 /19 | Rev.- 00 Dated : 07 / 03 / 2020 |
| Reference : PUR. ORDER NO.: 62 / 17-04, REV.-0 P.O. DATED : 04-OCT-2019 | Project : EFF TREATMENT PLANT , 2x660 MW ENNORE TPS | |

| Sr. No. | Description | Characteristics | Class / Category | Type / Method of Check | Quantum Extent of Check | Reference Document No(s) | Acceptance Norms | Format of Record | INSPECTION BY | | | | Remarks |
|------------|------------------------------------------------------------------|---------------------------|------------------|------------------------|-------------------------|-----------------------------|-----------------------------|------------------|---------------|-------------|------------|-----------|-------------------------------------------------------------|
| | | | | | | | | | AVVL | Clear Water | BHEL/ TPIA | TANG EDCO | |
| 1.0 | <u>RAW MATERIAL</u> | | | | | | | | | | | | |
| 1.1 | Body, Disc and Stem / Shaft | Physical Properties | MA | Physical Analysis | 1 / Lot | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Lab Rep. | P | R | R | R | All T/C's shall be submitted |
| 1.2 | | Chemical Properties | MA | Chemical Analysis | 1 / Lot | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Lab Rep. | P | R | R | R | |
| 1.3 | | Surface Defects | MA | Surface Defect | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | R | R | |
| 2.0 | <u>STAGE / IN - PROCESS INSPECTION</u> | | | | | | | | | | | | |
| 2.1 | Machining of Component | Dimensional Check | MA | Measurement | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Log Book | P | R | R | R | |
| 2.2 | Assembly | Visual : DPT | MA | Surface Defect | 100% | Spec./ Appd Drg / Datasheet | ASTM E - 165 | IR | P | R | R | R | |
| 3.0 | <u>FINAL INSPECTION</u> | | | | | | | | | | | | |
| 3.1 | Testing of Complete Valve | Dimension, Surface Defect | MA | Measurement, Visual | **100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | W | R | **100%by A.V. Valves & 10% by TPIA / Clear Water |
| 3.2 | | Valve Operation | MA | Operation Check | **100% | Approved Drawing | Smooth Operation | IR | P | R | W | R | |
| 3.3 | | Leak-test of Body | MA | Hydraulic Test | **100% | BS EN ISO 12266-1 | APPROVED DRAWINGS | IR | P | R | W | R | |
| 3.4 | | Leak-test of Seat | MA | Hydraulic Test | **100% | BS EN ISO 12266-1 | APPROVED DRAWINGS | IR | P | R | W | R | |
| 4.0 | <u>PAINING, PROTECTION, PACKING & COLOUR CODING :</u> | | | | | | | | | | | | |
| 4.1 | Complete Valve | Appearance | MA | Visual | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | R | R | |

Legends : 1. MA : Major, 2. I/R : Inspection Report, 3. T/C : Test Certificate, 4. P : Performed, 5. W : Witness, 6. R : Review 7. H : Hold


 (Prepared by)
ANIL BHARADWAJ (Mgr- QA)
 For A. V. VALVES LIMITED


FALGUNI SAHA
 (Reviewed by) 2020.12.26
 12:11:41 +05'30'
 (Approved by)



A. V. VALVES LTD.


16, Industrial Estate, Nunhai, Agra - 282 006 (INDIA)
Phone : +91-562-2281202, 203, 204, 205 Fax : +91-562-2281201
E-mail: avvalves@sancharnet.in & avengg@dataone.in

QUALITY ASSURANCE PLAN For CHECK VALVE

| | | |
|-------------------------------------------------------------------------|-----------------------------------------------------|---------------------------------|
| Owner : M/s. TELANGANA STATE POWER GEN. CORPN. LTD. (TSGENCO) | Sheet No. Page 1 of 1 | O. A. No. 4758 |
| Contractor: M/s. CLEAR WATER LIMITED, NEW DELHI Client : M/s BHEL | QAP. No. AV / QP -CHVS - 4758 /19 | Rev.- 00 Dated : 07 / 03 / 2020 |
| Reference : PUR. ORDER NO.: 62 / 17-04, REV.-0 P.O. DATED : 04-OCT-2019 | Project : EFF TREATMENT PLANT , 2x660 MW ENNORE TPS | |

| Sr. No. | Description | Characteristics | Class / Category | Type / Method of Check | Quantum Extent of Check | Reference Document No(s) | Acceptance Norms | Format of Record | INSPECTION BY | | | | Remarks |
|------------|------------------------------------------------------------------|---------------------------|------------------|------------------------|-------------------------|-----------------------------|-----------------------------|------------------|---------------|-------------|------------|-----------|--------------------------------------------------|
| | | | | | | | | | AVVL | Clear Water | BHEL/ TPIA | TANG EDCO | |
| 1.0 | <u>RAW MATERIAL</u> | | | | | | | | | | | | |
| 1.1 | Body, Cover, Hinge, Disc, | Physical Properties | MA | Physical Analysis | 1 / Lot | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Lab Rep. | P | R | R | R | All T/C's shall be submitted |
| 1.2 | Body-seat & Disc-seat | Chemical Properties | MA | Chemical Analysis | 1 / Lot | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Lab Rep. | P | R | R | R | |
| 1.3 | and Hinge-pin | Surface Defects | MA | Surface Defect | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | R | R | |
| 2.0 | <u>STAGE / IN - PROCESS INSPECTION</u> | | | | | | | | | | | | |
| 2.1 | Machining of Component | Dimensional Check | MA | Measurement | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | Log Book | P | R | R | R | |
| 2.2 | Assembly | Visual : DPT | MA | Surface Defect | 100% | Spec./ Appd Drg / Datasheet | ASTM E - 165 | IR | P | R | R | R | |
| 3.0 | <u>FINAL INSPECTION</u> | | | | | | | | | | | | |
| 3.1 | Testing of Complete Valve | Dimension, Surface Defect | MA | Measurement, Visual | **100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | W | R | **100%by A.V. Valves & 10% by TPIA / Clear Water |
| 3.2 | | Valve Operation | MA | Operation Check | **100% | Approved Drawing | Smooth Operation | IR | P | R | W | R | |
| 3.3 | | Leak-test of Body | MA | Hydraulic Test | **100% | API 598/BS EN ISO 12266-1 | APPROVED DRAWINGS | IR | P | R | W | R | |
| 3.4 | | Leak-test of Seat | MA | Hydraulic Test | **100% | API 598/BS EN ISO 12266-1 | APPROVED DRAWINGS | IR | P | R | W | R | |
| 4.0 | <u>PAINING, PROTECTION, PACKING & COLOUR CODING :</u> | | | | | | | | | | | | |
| 4.1 | Complete Valve | Appearance | MA | Visual | 100% | Spec./ Appd Drg / Datasheet | Spec./ Appd Drg / Datasheet | IR | P | R | R | R | |

Legends : 1. MA : Major, 2. I/R : Inspection Report, 3. T/C : Test Certificate, 4. P : Performed, 5. W : Witness, 6. R : Review 7. H : Hold


(Prepared by)
ANIL BHARADWAJ (Mgr- QA)
For A. V. VALVES LIMITED



FALGUNI SAHA
2020.12.26
12:11:54 +05'30'

(Approved by)

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION LTD

| | | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|----------------------------------------------------------------------------------------------------------------------------|---------|--------|-------------------------------------------------------------------------------------------------|
| From Er. B.Bertrand Russel B.E.(Hons)., Chief Engineer/Projects I, TANGEDCO,5 th Floor, Western wing, 144,NPKRRMaaligai, Anna salai, Chennai-2 Tel: 044-28521591,Mobile:+919445857543. Email: cepr@tnebnnet.org | | To Bharat Heavy Electricals Limited, POWER PROJECT ENGINEERING INSTITUTE HRD & ESI COMPLEX NOIDA - 201301(U.P) | | | |
| Lr.No.CE/Proj.1/SE/E/EE2/AEE/F.BHEL/PEM/ D. 10 /21 dt. 27 .01.2021 | | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | | |
| TANGEDCO REFERENCE No. | | LOA. Lr.No. CE / P /SE/M/P/EE-10/E/P/F.2x660 MW Ennore SEZ STPP/ D.60 /14, dt.27.09.2014 | | | |
| BHEL Reference No: | | 1. BHEL Email dated.06.01.2021 2. Desein Comments Ref. Lr.No .8609 dt .07.01.2021 | | | |
| Subject | | TANGEDCO–Approval / Comments- Drive LIST – ETP Plant Documents / Drawings received from BHEL / PEM- Reg | | | |
| Sir, The Approval on the Drawing /Document submitted by M/s BHEL / PEM on the above subject vide BHEL transmittal under reference is furnished below. | | | | | |
| Sl. No | DRG/DOC.No: | DESCRIPTION | Rev No. | Status | Remarks |
| 01 | PE-V0-412-164-A039 | Drive LIST – ETP Plant | 02 | 01 | M/s. BHEL is requested to submit Eight sets of drawing / Document for stamping and distribution |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | | |
| Yours sincerely, ---sd(27.01.21)--- Chief Engineer/Projects-I | | | | | |
| Copy to Shri E.V. Anand/DESEIN Consultants India Pvt. Ltd.,DESEIN HOUSE,Greater Kailash-II New Delhi-48 (E-Mail) Copy submitted to The Chief Engineer/Civil/Ennore SEZ/Chennai 600120.(E-Mail) | | | | | |

ANNEXURE

| S.No | Comments by TANGEDCO/DESEIN. | BHEL/CWL Reply | Tangedco/Dese in Response dated 05/01/2021 | BHEL/CWL Reply dated 05/01/2021 | TANGEDCO/ Desein Response |
|-------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------|--------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------|----------------------------------|
| 1 | Drive list is incomplete when compared with approved P&ID PE-V0-412-164-A004.The same shall be revised. | Revised accordingly | Noted | CLOSED | - |
| 2 | Drive list shall contain Following: a. Rating of motors b. Quantity in service/stand by c. Voltage Code d. Feeder Code e. Continuous/Intermittent f. Location | Noted and incorporated. | Noted | CLOSED | - |
| 3 | | | Sl.no 14-21,29,30,38,40,42 ,44 – description shall be clarified/corrected. | Noted and incorporated. | Noted |
| 4 | | | Sl.no 33, tag no. & description shall be corrected in line with the P&ID drwg.no.PE-V0-412-164-A004 | Tag no (KKS number) corrected. Description rechecked and found ok. Please accept. | Noted |
| 5 | | | Sl.no 22 & 23 tag no & description shall be corrected in line with the P&ID drwg.no.PE-V0-412-164-A004 | Tag no (KKS number) corrected. Description rechecked and found ok. Please accept. | Noted |


---sd(27.01.21)---

Chief Engineer/Projects-I

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|-----------------|---------|----------------------------------|
| | | APPROVED | | DRIVE LIST FOR ETP ENNORE |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

**DOC APPROVED VIDE Lr.No.CE/Proj.1/SE/E/EE2/AEE/
F.BHEL/PEM/ D. 10 /21 dt. 27 .01.2021.**

**FALGUNI
SAHA**
 2021.01.28
 15:08:28
 +05'30'

| | |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------|
|  | BHARAT HEAVY ELECTRICALS LTD PROJECT ENGINEERING MANAGEMENT. |
| <small>This approval status shall be interpreted as laid down in the contract and it shall not relieve the contractor from the contractual obligation.</small> | |
| APPROVAL CATEGORY AWARDED = I | |
| <small>CAT I - Approved CAT II - Approved With Comments as Noted CAT III - Not Approved CAT IV - Reference Drawing</small> | |
| DEPARTMENT | MECHANICAL AUXILIARY |
| NAME: | FALGUNI SAHA |

**CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP**

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in |  FALGUNI SAHA 2021.01.0 7 12:49:26 +05'30' |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|---------------------------|----------------------|
| | | | | PE-VO-412-164-A039 | 02 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

DRIVE LIST (FOR ETP SYSTEM)







REV 01

| LINE | ID | KEL_CODE | DESCRIPTION | PL. | DRIVE_TYPE | DESTINATION | O_C | AREA | PACKAGE | DOCSM_NAME | PROCESS_BLOCK_STREAM | MOTOR RATING KW | WORKING | STANDBY | DUTY (CONT/INT) | VOLTAGE CODE | FEEDER CODE | FE | RID | EQUIP_OR | DOENCOND_OR | DUP_RED_OR | UNCOND_Y | DETAL | SYNCH | REMOTE_OWN | MODULE_TYPE | MODULE_NO | SPECIAL_REMARK | REF_DOC_NO | REV. RE-MARK | REV. NUMBER | REV. CO DE | REF_DOC_NAME | JB No. FOR FEED BACK SIGNALS | JB Term 1 | JB Term 2 | JB No. FOR COMMON SIGNALS |
|------|-----------|-------------|------------------------------------------------------------------|------|------------|-------------|-----|-----------------------------|---------|-------------------|-------------------------|-----------------|---------|---------|-----------------|--------------|-------------|----|-----|----------|-------------|------------|----------|-------|-------|------------|-------------|-----------|--------------------------------|------------|--------------|-------------|------------|-----------------------------|------------------------------|-----------|-----------|---------------------------|
| 1 | ETP-D-001 | DOGNM2AA001 | LIME DOSING TNA-A AGITATOR | UTUD | DCDCMS | O | | LIME DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 2.2 | 1 | 0 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 2 | ETP-D-002 | DOGNM2AA001 | LIME DOSING PUMP-A | UTUD | DCDCMS | O | | LIME DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 3 | ETP-D-003 | DOGNM2AA002 | LIME DOSING PUMP-B | UTUD | DCDCMS | O | | LIME DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 4 | ETP-D-004 | DOGNM2AA001 | ALUM DOSING TNA-A AGITATOR | UTUD | DCDCMS | O | | ALUM DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 1.5 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 5 | ETP-D-005 | DOGNM2AA001 | ALUM DOSING PUMP-A | UTUD | DCDCMS | O | | ALUM DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 6 | ETP-D-006 | DOGNM2AA002 | ALUM DOSING PUMP-B | UTUD | DCDCMS | O | | ALUM DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 7 | ETP-D-007 | DOGNM2AA001 | RE PREPARATION TNA-A AGITATOR | UTUD | DCDCMS | O | | PE DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 1.5 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 8 | ETP-D-008 | DOGNM2AA001 | RE DOSING PUMP-A | UTUD | DCDCMS | O | | PE DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 9 | ETP-D-009 | DOGNM2AA002 | RE DOSING PUMP-B | UTUD | DCDCMS | O | | PE DOS SYS | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 10 | ETP-D-010 | DOGTAGAP01 | PRE SETTLING OVERFLOW PUMP -A (UNIT-1) | UTUD | DCDCMS | O | | PRE SETTLING OVER FLOW | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 11 | ETP-D-011 | DOGTAGAP02 | PRE SETTLING OVERFLOW PUMP -B (UNIT-1) | UTUD | DCDCMS | O | | PRE SETTLING OVER FLOW | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 12 | ETP-D-012 | DOGTAGAP01 | PRE SETTLING OVERFLOW PUMP -A (UNIT-2) | UTUD | DCDCMS | O | | PRE SETTLING OVER FLOW | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 13 | ETP-D-013 | DOGTAGAP02 | PRE SETTLING OVERFLOW PUMP -B (UNIT-2) | UTUD | DCDCMS | O | | PRE SETTLING OVER FLOW | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 14 | ETP-D-014 | DOGNADAP01 | TRANSFORMER YARD OILY WASTE TRANSFER PUMP -A (UNIT-1) | UTUD | DCDCMS | O | | TRANSFORMER YARD OILY WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 15 | ETP-D-015 | DOGNADAP02 | TRANSFORMER YARD OILY WASTE TRANSFER PUMP -B (UNIT-1) | UTUD | DCDCMS | O | | TRANSFORMER YARD OILY WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 16 | ETP-D-016 | DOGNADAP01 | TRANSFORMER YARD OILY WASTE TRANSFER PUMP -A (UNIT-2) | UTUD | DCDCMS | O | | TRANSFORMER YARD OILY WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 17 | ETP-D-017 | DOGNADAP02 | TRANSFORMER YARD OILY WASTE TRANSFER PUMP -B (UNIT-2) | UTUD | DCDCMS | O | | TRANSFORMER YARD OILY WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 18 | ETP-D-018 | DOGNADAP01 | POWER HOUSE AREA SERVICE WASTE TRANSFER PUMP -A (UNIT-1) | UTUD | DCDCMS | O | | POWER HOUSE SERVICE WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 19 | ETP-D-019 | DOGNADAP02 | POWER HOUSE AREA SERVICE WASTE TRANSFER PUMP -B (UNIT-1) | UTUD | DCDCMS | O | | POWER HOUSE SERVICE WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 20 | ETP-D-020 | DOGNADAP01 | POWER HOUSE AREA SERVICE WASTE TRANSFER PUMP -A (UNIT-2) | UTUD | DCDCMS | O | | POWER HOUSE SERVICE WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 21 | ETP-D-021 | DOGNADAP02 | POWER HOUSE AREA SERVICE WASTE TRANSFER PUMP -B (UNIT-2) | UTUD | DCDCMS | O | | POWER HOUSE SERVICE WASTE | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 3.7 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 22 | ETP-D-022 | DOGNADAP01 | TPI INLET WATER TRANSFER PUMP -A | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 2.2 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 23 | ETP-D-023 | DOGNADAP02 | TPI INLET WATER TRANSFER PUMP -B | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 2.2 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 24 | ETP-D-024 | DOGNMA2AP01 | GUARD POND EFFLUENT TRANSFER PUMP -A | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 5.5 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 25 | ETP-D-025 | DOGNMA2AP02 | GUARD POND EFFLUENT TRANSFER PUMP -B | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 5.5 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 26 | ETP-D-026 | DOGNMA3A001 | GUARD POND EFFLUENT TRANSFER PUMP DISCHARGE MOV-1 | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 27 | ETP-D-027 | DOGNMA3A002 | GUARD POND EFFLUENT TRANSFER PUMP DISCHARGE MOV-2 | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 1.5 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 28 | ETP-D-028 | DOGNMA3A003 | GUARD POND EFFLUENT TRANSFER PUMP DISCHARGE MOV-3 | UTUD | DCDCMS | O | | GUARD POND AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 29 | ETP-D-029 | DOGNMA3A004 | SMB GARDENING PUMP-A | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 2.2 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 30 | ETP-D-030 | DOGNMA3A005 | SMB GARDENING PUMP-B | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 2.2 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 31 | ETP-D-031 | DOGNMA2AP01 | SMB EFFLUENT TRANSFER PUMP-A | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 125 | 1 | 1 | C | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 32 | ETP-D-032 | DOGNMA2AP04 | SMB EFFLUENT TRANSFER PUMP-B | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 125 | 1 | 1 | C | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 33 | ETP-D-033 | DOGNMA1AA02 | SMB GARDENING PUMP-TD-HYDROLIC PUMP ISOLATOR VALVE AREA1 | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 34 | ETP-D-034 | DOGNMA1AA02 | SMB EFFLUENT TRANSFER PUMP TO GPP SUST BLOC/ISOLATOR VALVE AREA2 | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 35 | ETP-D-035 | DOGNMA1AA03 | SMB EFFLUENT TRANSFER PUMP TO GUARD POND ISOLATOR VALVE AREA3 | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | ETP DCDCMS | ETP PLANT BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-B | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | | |
| 36 | ETP-D-036 | DOGNMA1AA02 | SMB EFFLUENT TRANSFER PUMP RECIRCULATOR VALVE AREA1 | UTUD | DCDCMS | O | | CMB WATER AREA | ETP | MAIN PLANT DCDCMS | MAIN PLANT DCDCMS BLOCK | 0.75 | 1 | 1 | INTL | D | U | | | ETP_GR-A | NA | NA | NA | NA | - | - | - | - | FE-VD-412-354-ADDOP/PLD/REV-03 | | | | | P&ID FOR EFFLUENT TRT PLANT | | | </ | |

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|---------------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.08/21 dt.03.02.2021 | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | |
| TANGEDCO REF. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | |
| BHEL REF. | | 1.BHEL Email Dt. 28.12.2020. 2.DESEIN REF: D8566 dt.28.12.2020. | | |
| Subject | | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164-A030 | 1 | GA of Oil water separator | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.03.02.2021 Superintending Engineer/E/PrI | | | | |

APPROVED




| TABLE-361 DESIGN DATA | |
|-----------------------------------------|-----------------------------------------------------------------------------------|
| DESIGN | IS:805 |
| WORKING PRESSURE / DESIGN PRESSURE | A.T.M. / FULL OF LIQUID |
| OILY WASTE WATER SEPARATOR MANUFACTURER | CLEAR WATER. |
| WORKING TEMP °C | SS 50 |
| CORROSION ALLOWANCE (mm) | 2.0 |
| TYPE OF HEADS | AS PER DRG. |
| JOINT EFFICIENCY | 0.70 |
| RADIOGRAPHY | NIL |
| POST WELD HEAT TREATMENT | NIL |
| HEAT TREATMENT | NIL |
| WIND SPECIFICATION | IS: 475 |
| BATH QUAKE SPECIFICATION | IS: 1893 |
| OPERATING MEDIUM | WASTE WATER |
| CAP. | (M3/hr.) 40 |
| SIZE (MxMxM) | 5.30x1.65x3.1 S.W.D. |
| PAINING / CLEANING | <input type="checkbox"/> YES. <input checked="" type="checkbox"/> NO. |
| FIRE PROOFING | <input type="checkbox"/> YES. <input checked="" type="checkbox"/> NO. |
| HYDROSTATIC TEST | <input type="checkbox"/> VENDOR <input checked="" type="checkbox"/> CLIENT - BHEL |
| INSPECTION BY | |

| TABLE-362 MATERIAL OF CONSTRUCTION | |
|---------------------------------------|-----------------------------------------|
| SIDE PLATE AND REINFORCEMENT PAD | IS:2052 Gr.A |
| BOTTOM PLATE | IS:2052 |
| NOZZLE NECK | IS:1239 HVY. CLASS |
| NOZZLE FLANGE | IS:2052 |
| GASKET | C.A.F. |
| INTERNAL NUTS AND BOLTS | IS:1363; C.S. TO IS:1367(PART-3) CL-4.8 |
| INTERNAL BOLTS AND NUTS | IS:1363; G.I. TO IS:1367(PART-3) CL-4.8 |
| SUPPORTS | SUPPORTS BASE IS:2052 |
| INTERNAL PARTS | IS:2052 |

| TABLE-363 NOZZLE DETAIL | | | | | | | |
|----------------------------|-----------------|------|------|-------|---------|--------|------------|
| MARK NO. | DESCRIPTION | SIZE | QTY. | CLASS | FLANGES | FACING | PROJECTION |
| 1 | EFFLUENT INLET | 100 | 1 | HVY. | 150# | S.O. | F.F. |
| 2 | EFFLUENT OUTLET | 100 | 1 | HVY. | 150# | S.O. | F.F. |
| 3 | SLUDGE OUTLET | 75 | 1 | HVY. | 150# | S.O. | F.F. |
| 4 | OIL OUTLET | 50 | 1 | HVY. | 150# | S.O. | F.F. |

| TABLE-364 M.S. FLAT FACE SLIP-ON FLANGE AS PER ANSI B-16.5 CL-150, TABLE-5 | | | | | | |
|-------------------------------------------------------------------------------|---------------|--------------------|--------|--------------|---|------|
| SL. NO. | FLANGE (D.D.) | SLIP ON BORE (L.D) | P.C.D. | NO. OF HOLES | H | THK. |
| 1 | 15 | 89 | 22.4 | 60.5 | 4 | 15.8 |
| 2 | 25 | 108 | 34.50 | 79.40 | 4 | 15.8 |
| 3 | 40 | 127 | 49.50 | 96.90 | 4 | 15.8 |
| 4 | 50 | 152.4 | 62.90 | 120.70 | 4 | 19.1 |
| 5 | 65 | 177.8 | 76.70 | 139.70 | 4 | 22.4 |
| 6 | 100 | 228.6 | 116.10 | 190.50 | 8 | 23.9 |
| 7 | 150 | 279.5 | 170.7 | 241.3 | 8 | 22.4 |
| 8 | 200 | 342.9 | 221.50 | 295.40 | 8 | 22.4 |



FALGUNI SAHA
2020.12.2
8 10:21:34
+05'30'

- NOTES:-
- ALL DIMENSIONS ARE IN MM. AND LEVELS ARE IN METER.
 - THIS DRAWING SHOULD NOT BE SCALED.
 - IF ANY DOUBT, PLEASE ASK.
 - EL 0.00M CORRESPONDS TO RL 10.00 M WHICH IS FFL OF TG BUILDING
 - GRIND SMOOTH ALL INTERNAL WELD AND SHARP CORNERS.
 - ALL FLANGES ARE TO BE DRILLED OFF CENTER.
 - ALL DIMENSIONS SHALL CONFORM TO TABLE-314, UNLESS OTHERWISE SPECIFIED.
 - ALL PIPES SHALL BE M.S. BLACK HVY. CLASS CONFORMING TO IS:1239.
 - PIPE & FITTINGS BELOW 50 NB DIA. SHALL BE SCREWED TYPE CONFORMING TO IS:1239.
 - PIPE ABOVE 50 NB & UP TO 150mm DIA. SHALL CONFORM TO IS:1239 (RWP) M.S. BLACK HEAVY CLASS.
 - ALL BENDS ABOVE 50 NB & UP TO 150 DIA. SHALL BE BUTT WELD TYPE CONFORMING TO IS:1239.

- 9.4 FITTINGS OTHER THAN BENDS SHALL BE FABRICATED FROM M.S. BLACK HVY CLASS IS:1239 (BRW) PIPE.
10. PAINTING SCHEDULE:-
- SURFACE PREPARATION SHALL BE MANUAL WITH WIRE BRUSHING, PRIMER SHALL BE APPLIED IMMEDIATELY AFTER SURFACE PREPARATION.
 - INTERNAL FACES OF OIL SEPARATOR SHALL HAVE TWO COATS OF EPOXY ZINC CHROMATE PRIMER, TOTAL THK. DPT=50-60 MICRONS WITH TWO FINISH COATS OF SEA GREEN SELF PRIMING TANK LINER (EPOXY HIGH BUILD COATING, FIELD COATED), TOTAL THK. DPT=40-50 MICRONS PAINT, AGGREGATE TOTAL DPT=90-120, APPLIED BY BRUSH ON DRY SURFACE.
 - EXTERNAL FACES SHALL HAVE TWO COATS OF EPOXY ZINC CHROMATE PRIMER, TOTAL THK. DPT=50-60 MICRONS (SHOP COATED) TWO FINISH COAT OF SEA GREEN ACRYLIC POLYURETHANE PAINT (F2), TOTAL THK. DPT=50 MICRONS AGGREGATE TOTAL DPT=220 MICRONS, APPLIED BY BRUSH ON DRY SURFACE.
 - TP1 SHALL BE OF "CLEAWAT" MAKE AND DESIGN.

| IDENTIFICATION OF DRG. / PLAN / SECTION | |
|-----------------------------------------|-------------------------------|
| 17-04/A/366-11 | WORK DISCIPLINE SHEET NO. |
| 17-04/A/366-12 | PLAN/SECTION NO. |
| 17-04/A/366-13 | DRG. APPROVED BY PUR. JOB NO. |

CAUTION
THIS DRG. IS CONFIDENTIAL AND IS THE PROPERTY OF "CLEAR WATER LTD" FIRST NOT BE DISCLOSED/COPIED OR LENT TO A THIRD PARTY WITHOUT WRITTEN CONSENT OF CLEAR WATER LTD.

QUALITY POLICY
IN ITS DUEST TO SATISFY THE CUSTOMER, CLEAR WATER LTD. PURSUES CONTINUAL IMPROVEMENT IN THE QUALITY OF ITS PRODUCTS, SERVICES AND PERFORMANCE LEADING TO TOTAL CUSTOMER SATISFACTION AND BUSINESS GROWTH THROUGH DEDICATION, COMMITMENT AND TEAM WORK OF ALL EMPLOYEES.

QUALITY OBJECTIVES
* CUSTOMER SATISFACTION BY IMPROVING DELIVERY / COMPLETION PERIOD & RESPONSE.
* AVAILABILITY OF SUPPLIES BY IMPROVING SUB-VENDOR PERFORMANCE.
* AVAILABILITY OF HUMAN RESOURCES BY UPGRADING SKILL AND COMPETENCE.

| REV. NO. | DESCRIPTION | DATE |
|----------|------------------------|------------|
| 1 | CIVIL OUTLINE DRG. | 17-04/2036 |
| 2 | PAI DIAGRAM | 17-04/012 |
| 1 | LAYOUT PLAN | 17-04/011 |
| 0 | submitted for approval | 08-09-2018 |

RRB/17-04D(36)/ DT.26.12.2020

PROJECT: 2 x 660 MW ENNORE SEZ STPP (AT ASH DYKE OF NCTPS, CHENNAI)

OWNER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LIMITED

DESIGN PVT. LIMITED CONSULTING ENGINEERS NEW DELHI HYDRABAD- BHEL

SHARAT HEAVY ELECTRICALS LTD POWER FACTOR PROJECT ENGINEERING MANAGEMENT MUMBAI NEW DELHI

PACKAGE CONTRACTOR :- CLEAR WATER LTD. B-14/1, OKHA INDUSTRIAL AREA SEASIDE-II, NEW DELHI-110020 PHONE :-28386095 E-MAIL :-clearwater@bol.net.in

CLEAWAT DRG. NO. 17-04/A336 (SH. 1 OF 1)

BHEL DRG. NO. PE-VO-412-164-A030

TITLE:- G.A OF OIL WATER SEPARATOR (EFFLUENT TREATMENT PLANT)

SCALE: 1:25

TAMIL NADU GENERATION AND DISTRIBUTION CORPORATION LIMITED

From
Er.B.Bertrand Russell.,B.E (Hons.),
Chief Engineer/Projects-I,
V Floor, Western Wing,
144, Anna Salai,
Chennai-600 002.
Fax No : 044- 28520878
Cell No: 9445857543
Email ID: cepr@tnebn.net.org

To
M/s. Bharat Heavy Electrical Limited,
Project Engineering Management
PPEI Building, HRDI & ESI Complex,
Plot No.25, Sector-16A, Noida-201301(U.P)
Fax : 0120-423522
E mail: permindersingh@bhhelpem.co.in,
jd@bhel.in, rajivb@bhel.in
pmgsalil@bhel.in, akashverma@bhel.in

Lr.No.CE/E/P.I/SE/E/P.I/EE2/E/P/AEE/E/P/F.Ennore SEZ Drg Appl./D. 19/21 Dt. 21.03.2021

Sir.

Sub: TANGEDCO - Setting up of 2x660 MW Ennore SEZ Coal based super critical thermal power project at ash dyke of North Chennai Thermal Power Station (Kattupalli) –EPC cum Debt Finance Contract awarded to M/s.BHEL – Document on Cable Tray / Trench & Conduit Routing Diagram Effluent Treatment Pant (PE-V0-412-164-A033/Rev.00) submitted by M/s.BHEL/PEM – Approval accorded under **Category 4** - Reg.

- Ref: 1)Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW Ennore SEZ STPP/D.60/14 Dt.27.09.2014
2)Your letter Ref: MS-1-13-E-0005 dated 27.09.2014.
3) M/s BHEL/PEM Drg. /Doc. sub ref.: Downloaded from CDF/PEDM on 25.03.2021
4) M/s Desein Pvt. Ltd. Comments ref: D-4027/TANGEDCO/8704 Dt.04.03.2021 downloaded on 04.03.2021.

Please refer to the letters cited above.

The document received from M/s.BHEL/PEM vide ref.(3)

under Cat 1.

Approved vide. Lr.No.CE/E/P.I/SE/
E/P.I/EET/E/P/AEE/E/P/F.Ennore
SEZ Drg Appl./D.19/21 Dt.
21.04.2021.

| Sl. No. | Drawing/Document No. | Rev | Description | TANGEDCO's Approval |
|---------|----------------------|-----|------------------------------------------------------------------------------------------------------------------|-------------------------------------------|
| 01 | PE-V0-412-164-A033 | 00 | Cable Tray / Trench & Conduit Routing Diagram Effluent Treatment Pant Vendor: M/s.Clear Water Ltd., New Delhi | Cat 4 (information furnished is noted) |

It is requested that eight copies of hard copy of the above document shall be submitted immediately for according stamped approval.

Yours sincerely,
[Signature]

CHIEF ENGINEER/PROJECTS-I


Copy to the Chief Engineer/Civil/Ennore SEZ/Chennai-120 (by E-mail)
Copy to the Superintending Engineer/Electrical/Ennore SEZ/Chennai-120 (by E-mail)
Copy to M/s.Desein Pvt Ltd, New Delhi. (By E-mail)

4/5


APPROVED

Approved vide LT No.CE/E/P/SE/E
P/VE/E/P/AE/E/P/E Ennore SEZ
Dng Appr./D.119/21 Dt. 21.04.2021.

FALGUNI
SAHA
2021.04.2
2 15:26:52
+05'30'



| SL.NO. | DESCRIPTION | CAPACITY | QTY. | MOC. | REMARK |
|--------|----------------------------------------------------------|--------------|--------|-------|--------------------------------------------------------------------------------------|
| 1 | LAMELLA CLARIFIER | 125 Cu.M/Hr | 1 | R.C.C | FLOOR ZONE (4 x 5.8M) CLARIFIER (4.0 x 9.6) |
| 2 | SLUDGE SUMP | 20 Cu. M | 1 | R.C.C | 33X33.3M x 1.0 FB |
| 3 | SLUDGE TRANSFER PUMPS | 10 Cu.M/Hr | 1W+1SB | --- | SCREW PUMPS |
| 4 | AIR BLOWER FOR SLUDGE SUMP | 4500 LPM | 1W+1SB | --- | ROOTS BLOWER |
| 5 | GUARD POND (COMP. 1 & 2) | 2500 Cu.M | 2 | R.C.C | 27 x 27 x 3.5M SWD+0.5M F.B |
| 6 | CENTRAL MONITORING BASIN (COMPARTMENT 1 AND 2) | 500 Cu.M | 2 | R.C.C | 12 x 12 x 3.5M SWD+0.5M F.B |
| 7 | CHEMICAL HOUSE | --- | 1 | R.C.C | 7 x 10M; |
| 8 | CMB TRANSFER PUMP | 1000 Cu.M/Hr | 1W+1SB | --- | --- |
| 9 | GUARD POND TRANSFER PUMP | 1200 Cu.M/Hr | 1W+1SB | --- | --- |
| 10 | TO CHIP DUST SUPPRESSION SYST. | 500 Cu.M/Hr | --- | MS-PU | 3500 PIPE UP TO BATTERY LIMIT BY CLEARW. FLOW APPROX. |
| 11 | TO HORTICULTURE | 10-Cu.M/Hr | --- | HDPE | 1000B PIPE, LOC 30M, SLOPE: TOTAL LENGTH |
| 12 | RO REJECT-STAGE 1 FRED PIPE | 1100 Cu.M/Hr | --- | --- | 80NS TO CMB BY DM PLANT VENDOR |
| 13 | DMF-CPU N-PIT(CPU & DM WASTE) | 80 Cu.M/Hr | --- | --- | 150NB TO CMB BY CPU VENDOR; INTER. FLOW |
| 14 | FROM TPI (OIL WATER SEPARATOR) | 40 Cu.M/Hr | --- | MS | 100NB TO CMB |
| 15 | FROM PRE SETTLING OVER FLOW(UNIT-1) | 15 Cu.M/Hr | --- | MS | 65 NB TO LAMELLA CLARIFIER |
| 16 | FROM PRE SETTLING OVER FLOW(UNIT-2) | 15 Cu.M/Hr | --- | MS | 65 NB TO LAMELLA CLARIFIER |
| 17 | LAMELLA CLARIFIER OUT PUT FLOW | 125 Cu.M/Hr | --- | MS | 800 NB TO CMB INLET |
| 18 | RTP SLUDGE SUMP FLOW | 10 Cu.M/Hr | --- | MS | 65 NB TO ASH SLURRY SUMP |
| 19 | RO REJECT STAGE -1 | ---Cu.M/Hr | --- | --- | 300 NB TO GUARD POND BY DM VENDOR |
| 20 | FROM SLUDGE SUMP IN PT AREA | ---Cu.M/Hr | --- | --- | 300 NB TO GUARD POND BY PT VENDOR |
| 21 | FROM PRE BLOW DOWN HEADER | AS REQD. | --- | MS-PU | 450 NB UPTO TP-21 BY CLEARW. 600 NB FROM TP-21 TO HEADER |
| 22 | TO ASH WATER SUMP | AS REQD. | --- | MS-PU | 350 NB UPTO LOC#1; BY CLEARW |
| 23 | TPI | 40 Cu.M/Hr | 1 | MS-EP | 2.35 M X 5.5 M ; FLOW FROM FUEL OIL SEPARATOR/ POWER HOUSE OLY WASTE UNIT 1& 2 |
| 24 | CHEMICAL PIPE LINES TO CMB | --- | --- | --- | PIPE LINE LAID OVER RCC PEDESTAL |
| 25 | CHEMICAL PIPE LINES TO GUARD POND | --- | --- | --- | -40- |
| 26 | CHEMICAL PIPE LINE TO LAMELLA CLARIFIER | --- | --- | --- | -40- |
| 27 | COMMON COLLECTION SUMP | 20 Cu.M/Hr | 1 | RCC | 3.6 M x 4.0 M. |
| 28 | FROM CCS TO TPI | 40 Cu.M/Hr | --- | MS | 100 NB MS |
| 29 | FROM PRE-SETTLING TANK UNIT NO.1 TO LAMELLA CLARIFIER | 15 Cu.M/Hr | --- | MS | 65 NB MS |
| 30 | FROM PRE-SETTLING TANK UNIT NO.2 TO LAMELLA CLARIFIER | 15 Cu.M/Hr | --- | MS | 65 NB MS |
| 31 | CABLE ROUTING | --- | --- | --- | REFER DRG. NO. A033 |



- NOTES:-
- ALL DIMENSIONS ARE IN METRE AND ALL LEVELS ARE IN METRE.
 - THIS DRG. SHOULD NOT BE SCALED.
 - IF IN DOUBT - PLEASE ASK.
 - LOCATION OF FIELD SUMP HAVE BEEN INDICATED UNDER DRAWING NO. 17-04/A01(SEE. 2 OF 2).
 - SL 0.00M CORRESPONDS TO SL 10.00 M WHICH IS FFL OF TO BUILDING.
 - FOR PIPE ROUTING AND PEDESTAL DETAILS REFER SHEET DRG. NO. A033.
 - FOR CABLE TRAY/TRENCH AND CONDUIT ROUTING DETAILS REFER SHEET DRG. NO. A033.
 - FLANGOR CONNECTIONS AT TP-21 ARE TO BE STAGGERED AT 500 MM TO AVOID POULING.
 - SUPPLY PROVISIONS OF FINING ACCESSORIES SUCH AS CLAMPS BARWAGERS, GASKEY AS REQUIRED WITHIN TERMINAL POINTS IS INCLUDED IN CLEAR WATER SCOPE OF WORK.

- PEDESTAL WITHIN PACKAGE AREA SHALL BE PROVIDED AT C/C NOT EXCEEDING 3.0M.
- UNLESS OTHERWISE MENTIONED IN DRAWING.
- ISMC OVER PEDESTAL TO SUPPORT PIPES BY PEDESTAL VENDOR.

| INDICATOR OF DRG. / PLAN / SECTION | WORK DISCIPLINE | SHEET NO. |
|------------------------------------|-----------------|-----------|
| 17-24/A | 015-10 | 1 |

| LEGEND | DATE |
|---------------------------------------------------------|------------|
| 0B ADDITIONAL PEDESTALS ADDED | 15.07.2019 |
| 0A COORDINATES REVISED AS PER BHEL E-MAIL DT.06.07.2019 | 15.07.2019 |
| 0C SUBMITTED FOR APPROVAL | 21.04.2021 |
| 0D SUBMITTED FOR APPROVAL | 17-11-2021 |
| 0E DETAILS REVISIONS | DATE |

RRB/17-04D(11)/ DT: 15.07.2019

PROJECT 2 x 650 MW ENNORE SEZ STPP
(AT ASH DIKE OF NTPS, CHENNAI)

TAMILNADU GENERATION & DISTRIBUTION CORPORATION LIMITED

DESIGN PVT. LIMITED
CORPORATE OFFICE
NO. 85, CHENNAI BYPASS ROAD,
CHENNAI - 600 092

CLIENT SHEAR & MCMURDO
CORPORATE OFFICE
NO. 10, CHENNAI BYPASS ROAD,
CHENNAI - 600 092

PACKAGE CONTRACTOR -1 CLEARWATER INT. DT: 17-04/A01 (SEE. 1 OF 2) VBR
B-1/L1, GEDA INDUSTRIAL AREA BHEL DRG. NO. PP-70-412-184-A033 REV. 00
E-MAIL - clearwater@redhat.in (SEE. 1 OF 1)

DESIGN PVT. LIMITED
CORPORATE OFFICE
NO. 85, CHENNAI BYPASS ROAD,
CHENNAI - 600 092

CLIENT SHEAR & MCMURDO
CORPORATE OFFICE
NO. 10, CHENNAI BYPASS ROAD,
CHENNAI - 600 092

PACKAGE CONTRACTOR -1 CLEARWATER INT. DT: 17-04/A01 (SEE. 1 OF 2) VBR
B-1/L1, GEDA INDUSTRIAL AREA BHEL DRG. NO. PP-70-412-184-A033 REV. 00
E-MAIL - clearwater@redhat.in (SEE. 1 OF 1)

CABLE TRAY / TRENCH & CONDUIT ROUTING DIAGRAM SCALE 1:400
EFFLUENT TREATMENT PLANT

TAMIL NADU GENERATION AND DISTRIBUTION CORPORATION LTD

| | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <p>From Er.N.Narayanan.,B.E., Chief Engineer/Projects I, TANGEDCO,5th Floor, Western wing, 144,NPKRRMaaligai, Anna salai, Chennai-2 Tel: 044-28521591,Mobile:+919445857543. Email: cepr@tnebnet.org</p> | <p>To M/s.Bharat Heavy Electrical Limited, Project Engineering Management PPEI Building, HRDI & ESI Complex, Plot No.25, Sector-16A, Noida-201301(U.P) Fax : 0120-423522 E mail: permindersingh@bhhelpem.co.in, jd@bhel.in, rajivb@bhel.in pmgsalil@bhel.in, akashverma@bhel.in</p> |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|

**Lr.No.CE/Proj.I/SE/E/Pr-I/EE 2/AEE/E/P/F. SEZ –BHEL-PEM/ D. 28/21
dt. 11.08.2021**

| | |
|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Project Title | 2x660 MW ENNORE SEZ Supercritical TPP |
| TANGEDCO Ref No. | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW Ennore SEZ STPP/ D.60/14dt.27.09.2014 |
| BHEL Reference No: | <ol style="list-style-type: none"> 1. Lr.No. SE/E/P.I/EE2/AEE/F.BHEL-ISG/ D.825/19 dt.21.09.2019 2. Lr.No. SE/E/P.I/EE2/AEE/F.BHEL-ISG/ D.07/21 dt.12.01.2021 3. Lr.No. SE/E/P.I/EE2/AEE/F.BHEL-ISG/ D.19/21 dt.30.04.2021 4. BHEL Email Dt .10.07.2021. 5. M/s. Desein Pvt.Ltd. Comments ref:D-4027/TANGEDCO/8906 Dt.15.07.2021 downloaded on 15.07.2021 |
| Subject | TANGEDCO – 2x660 MW ENNORE SEZ Supercritical TPP – Control Write up for ETP - submitted by M/s.BHEL/ISG - Reg |

Sir,
The Approval on the drawing/document submitted by M/s BHEL on the above subject received vide M/s.Desein transmittal under reference (5) is furnished below.

| Sl. No. | DRG/DOC.No: | DESCRIPTION | Rev No. | Status | Remarks |
|---------|--------------------|--------------------------|---------|--------|-------------------------------------------------------------------------------------------------|
| 01 | PE-V0-412-164-A040 | Control Write up for ETP | 03 | 01 | M/s. BHEL is requested to submit Eight sets of drawing / document for stamping and distribution |

Status : Category **1**- Approved. Category: **2** – Approved with comments, Resubmit for approval under, Category **1**. Category **3** – Not approved (See attachment Memo) Resubmit for approval. Category **4** – Information furnished is noted.

Thanking you.

Yours faithfully,
Sd./11.08.2021
Chief Engineer/projects-I

Copy to Shri E.V. Anand/DESEIN Consultants India Pvt. Ltd., DESEIN HOUSE, Greater Kailash-II New Delhi-48(by E-mail)
Copy submitted to The Chief Engineer/Civil/Ennore SEZ/Chennai 600120.(by E-mail)

ANNEXURE

| Sl. No. | Comments on 21/09/2019 by TANGEDCO/DESEIN. | BHEL/CWL Reply | Comment by TANGEDCO/ DESEIN dated 13/01/2021. | BHEL/CWL Reply dated 13/01/2021 | Comment by TANGEDCO/D ESEIN dated 13/04/2021. | BHEL/CWL Reply dated 14/07/2021 | Comment by TANGEDCO/DES EIN dated 15/07/2021. |
|---------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------|
| 1. | Control Philosophy shall be updated as per final approved P&ID FOR EFFLUENT TREATMENT PLANT, # PE-V0-412-164-A004. Reference of same shall also be included. | Control philosophy updated as per final approved P&ID for ETP (PE-V0-412-164-A004). | Noted | CLOSED | CLOSED | CLOSED | -- |
| 2. | "Control System for Mechanical Auxiliary Packages, # PE-DM-412-145-1900" shall be included as a reference document in the design philosophy. | Noted and incorporated. | Noted | CLOSED | CLOSED | CLOSED | -- |
| 3. | "Drive Control Philosophy, # PE-DM-412-145-1002" shall be included as a reference document in the design philosophy. | Noted and incorporated. | Noted | CLOSED | CLOSED | CLOSED | -- |
| 4. | <p>Please note that</p> <p>i. opening & closing of discharge MOV/SOV shall be interlocked with pump status (start or stop) and as well as with pump individual discharge pressure as per approved P&IDs.</p> <p>ii. Auto start of standby pump or blower shall also be interlocked with discharge pressure low in addition to tripping of main pump.</p> <p>iii. Standby Pump shall not start if the running pump trips because of low-low level.</p> <p>iv. Discharge pressure low shall also be included for Tripping of pump.</p> | <p>i) Noted and updated.</p> <p>ii) Noted and updated.</p> <p>iii) Noted and updated.</p> <p>iv) Noted and updated.</p> | <p>Comments are not incorporated. Please mark the revision with cloud, wherein the comments are incorporated.</p> | <p>i) Please note automatic Open/close of these MOV/SOV has been envisaged based on the outlet water parameters like pH, turbidity, etc and the protection for the same has already included in control write up. In the P&ID the dotted line has been shown to clubbed all the instrument/analyser/signal to a common JB. The opening of MOV/SOV is to be decided as per system requirement base on the water demand (where to pump the water). However, for pump protection MOV opening is included before starting of pump as start permissive (refer sl no B-8, B-9 for CMB</p> | <p>i) MOV opening before starting of pump as start permissive is not recommended. Opening & closing of discharge MOV/SOV shall be interlocked with pump status (start or stop) and as well as with pump individual discharge pressure.</p> <p>MOV/SOV at discharge of pump should open with time delay after the start command to respective pump or pressure in the pipe.</p> | <p>i) Please note that all the MOV/SOV shall be open after a certain pressure developed (predefined set pressure activated) at pump discharge. The same is incorporated in revised control write up. Please accept.</p> <p>ii) CLOSED.</p> <p>iii) CLOSED.</p> <p>iv) CLOSED.</p> | <p>i) Noted.</p> |



| Sl. No. | Comments on 21/09/2019 by TANGEDCO/DESEIN. | BHEL/CWL Reply | Comment by TANGEDCO/DESEIN dated 13/01/2021. | BHEL/CWL Reply dated 13/01/2021 | Comment by TANGEDCO/D ESEIN dated 13/04/2021. | BHEL/CWL Reply dated 14/07/2021 | Comment by TANGEDCO/DES EIN dated 15/07/2021. |
|---------|------------------------------------------------------------------------------------------|----------------------|----------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------|---------------------------------|-----------------------------------------------|
| | | | | <p>and C-6 for Guard pond pump. Please accept.</p> <p>ii) The same is already included under "Protection" in Sl No A-2, B-2, C-2, D-2, E-2, F-2, G-2, H-2, I-2 and J-2 (for outside of ETP area) and Sl No A-2, B-2 & B-3, C-2 and D-2 & D-6 (for inside ETP area). Also Rev-2 marking is added. Please accept.</p> <p>iii) Noted and updated.</p> <p>iv) The same is already included under "Interlock Description of Equipment" in Sl No A-2, B-2, C-2, D-2, E-2, F-2, G-2, H-2, I-2 and J-2 (for outside of ETP area) and Sl No A-2, B-2 & B-3, C-2 and D-2 & D-6 (for inside ETP area). Also Rev-2 marking is added. Please accept.</p> | <p>ii) Noted.</p> <p>iii) Noted.</p> <p>iv) Noted.</p> | | |
| 5. | Modify the project title at the footer as 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS | Noted and corrected. | Noted | CLOSED | CLOSED | CLOSED | -- |

Sd./11.08.2021
CHIEF ENGINEER/PROJECTS-I

APPROVED

| | | | | |
|-----|------|---------|---------|------------------------------------------------------|
| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
| | | | | CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

FALGUNI
SAHA
2021.08.1
3 14:18:19
+05'30'



FALGUNI
SAHA
2021.07.1
4 14:37:21
+05'30'

APPROVED VIDE Lr.No.CE/Proj./SE/E/Pr-I/EE 2/AEE/E/ P/F. SEZ -BHEL-PEM/ D. 28/21, dt. 11.08.2021

CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP


PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. 17-04/E(71-CP) Dt. 31.10.2020 |
|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------|



BHARAT HEAVY ELECTRICALS LIMITED
PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|---------------------------|-----------|
| | | | | PE-V0-412-164-A040 | 03 |
| | | | | NO. OF SHEETS | 18 |
| | | | | EXCLUDING COVER PAGE | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 1 of 18 |

Reference Drawing/Document:

- 1) P&ID for Effluent Treatment Plant : PE-V0-412-164-A004.
- 2) Drive Control Philosophy : PE-DM-412-145-I002.
- 3) Control System for Mech Aux Package : PE-DM-412-145-I900.

ETP PLANT OPERATION AND CONTROL PHILOSOPHY (GENERAL):

The overall operation & control of all ETP units installed in ETP area shall be through standalone control system of DDCMIS family (ETP DDCMIS), located in ETP Control Room adjacent to ETP Plant area. Clear Water shall provide Junction Box at each Unit to which cables from LT / PT / FM Instruments shall be terminated. BHEL shall connect the respective Junction Box to Control System located in ETP Control Room. For Junction Box details refer document GA & WIRING DETAILS OF Junction Box doc no. PE-V0-412-164-A035.

Sumps outside ETP area shall be controlled from nearby Control System (Main Plant DDCMIS). Clear Water shall provide Junction Box at each sump to which cables from Instruments shall be terminated. BHEL shall connect the respective Junction Box to nearby Control System. For Junction Box details of Sumps locate outside refer document GA & WIRING DETAILS OF Junction Box doc no. PE-V0-412-164-A035

All Sump / Guard Pond and CMB Pumps will be auto/manually operated by Level Transmitters (running trip on low level and Start ready/running pump on high level of water in sump) and Pressure Transmitters (running pump trip on high pressure) located over the Sumps/ Guard Pond and CMB tanks and on pump discharge headers respectively .

One pump shall be kept in Auto running and the other pump shall be kept in Auto standby. The pump selected in Auto running shall start at high level LT and trip at low level LT.


All controls, fault indications / alarms, interlocks, logics shall be implemented in standalone control system of DDCMIS family.

The control philosophy of various systems is described below. However, for all the systems, following basic process related interlocks, alarms/ pre-warning signals shall be implemented in the control system located in BHEL Panels as per requirement.


- a) Among the equipments, it shall be possible to select a specific pump or tank or sump for working/ standby/ maintenance etc. through control system.
- b) Permissive & Interlocks.
 - o Starting & tripping of pumps with respect to liquid level in the respective sump/ tanks or liquid pressure in the Delivery lines,
 - o Starting & tripping of agitators with respect to liquid level in the respective sump/ tanks.
 - o Vertical Pumps shall have oil lubrication. One Solenoid (inbuilt and as applicable) valve per pump shall be looped with power supply to Pumps. Starting and tripping of Pumps shall open or close the Solenoid valve feeding Oil to system.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| Rev | Date | | |

Page 270 of 480

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 2 of 18 |

- Tripping of pumps when the discharge pressure is very high to avoid operation of the pump under shutoff head,
- Automatic opening / closing of actuator/motor operated valves provided on discharge/re-circulation lines of CMB and Guard pond delivery header has been envisaged in conjunction with preset feed backs from monitoring equipment such as pH / Turbidity meter / temperature,
- Automatic starting of standby pumps upon failure of starting of selected pump or tripping of running pump as the case may be.
- Capacity of the metering pump shall be controllable from 10-100% continuously by adjusting the stroke length manually by a micro meter dial calibrated for 0-100% of pump capacity integral with the pump,
- Various annunciations related to low level of the chemical tanks & sumps shall be provided.
- All the MOV shall be open after activated predefined set pressure at pump discharge line.



c) Alarms/ Signals.

- Abnormal parameters such as Low & High level in tanks/sumps; High and Low pressure at pump discharge header,
- Failure of starting of equipment such as pumps, blowers etc. upon start command.
- Tripping of equipment due to protection logic.
- In addition, the control system shall facilitate the operator to know the status of various equipment (Whether equipment is running or stopped or tripped etc., whether the equipment is selected for operation/ standby duty /maintenance mode etc. as the case may be).


d) For provision of Various Pumps; instruments such as Pressure Gauges ; Level Transmitters ;

Pressure transmitters ; Flow Meters ; MOVs; DPI please refer to P & I Drg. No PE-V0-41-164-A004)

e) Chemical solution shall be prepared manually.

f) All sump pump motors shall be provided with start and an emergency stop push button station near the motor.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 3 of 18 |

CONTROL FOR SYSTEM LOCATED OUTSIDE ETP AREA.

A) CONTROL FOR RETENTION PIT FOR OILY WASTE FROM TRANSFORMER YARD AREA (FOR UNIT-1)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (10GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-1. | -- | The running Transformer Yard Area Oily Waste Transfer Pump (10GNA01AP001/10GNA01AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (10GNA01AP001/10GNA01AP002). | -- | The running Transformer Yard Area Oily Waste Transfer Pump (10GNA01AP001/10GNA01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At high level of Level Transmitter (10GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-1. | The Transformer Yard Area Oily Waste Transfer Pump (10GNA01AP001/10GNA01AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (10GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (10GNA01AP001/10GNA01AP002). | -- | The running Transformer Yard Area Oily Waste Transfer Pump (10GNA01AP001/10GNA01AP002) will be stopped. |
| 5 | At high level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1. | -- | The running Transformer Yard Area Oily Waste Transfer Pump (10GNA01AP001/10GNA01AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (10GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-1.
2. At Low and High pressure of Pressure Transmitter (10GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (10GNA01AP001/10GNA01AP002).
3. Running Transformer Yard Area Oily Waste Transfer Pump's Motor (10GNA01AE001/10GNA01AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 4 of 18 |

B) COAL MILL OILY WASTE SUMP-1 (UNIT-1)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (10GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-1. | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA02AP001/10GNA02AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA02AP001/10GNA02AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA02AP001/10GNA02AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (10GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-1. | The Coal Mill Oily Waste Transfer Pump (10GNA02AP001/10GNA02AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (10GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA02AP001/10GNA02AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA02AP001/10GNA02AP002) will be stopped. |
| 5 | At high level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1. | -- | The running Coal Mill Oily Waste Transfer Pumps (10GNA02AP001/10GNA02AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (10GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-1.
2. At Low and High pressure of Pressure Transmitter (10GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA02AP001/10GNA02AP002).
3. Running Coal Mill Oily Waste Transfer Pump's Motor (10GNA02AE001/10GNA02AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 5 of 18 |

C) COAL MILL OILY WASTE SUMP-2 (UNIT-1)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (10GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-1. | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA03AP001/10GNA03AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA03AP001/10GNA03AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA03AP001/10GNA03AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (10GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-1. | The Coal Mill Oily Waste Transfer Pump (10GNA03AP001/10GNA03AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (10GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA03AP001/10GNA03AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (10GNA03AP001/10GNA03AP002) will be stopped. |
| 5 | At high level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1. | -- | The running Coal Mill Oily Waste Transfer Pumps (10GNA03AP001/10GNA03AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (10GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-1.
2. At Low and High pressure of Pressure Transmitter (10GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (10GNA03AP001/10GNA03AP002).
3. Running Coal Mill Oily Waste Transfer Pump's Motor (10GNA03AE001/10GNA03AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 6 of 18 |

D) POWER HOUSE OILY WASTE SUMP FOR UNIT-1.

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1. | -- | The running Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pumps (10GNA04AP001/10GNA04AP002). | -- | The running Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1. | The Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (10GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pumps (10GNA04AP001/10GNA04AP002). | -- | The running Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002) will be stopped. |
| 5 | At high level of Level Transmitter (90GTA02CL001) in Common Collection Sump. | -- | The running Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (10GNA04CL001) in Power House Oily Waste Sump for Unit-1.
2. At Low and High pressure of Pressure Transmitter (10GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pump (10GNA04AP001/10GNA04AP002).
3. Running Power House Area Service Waste Transfer Pump's Motor (10GNA04AE001/10GNA04AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 7 of 18 |

E) PRE-SETTLING PIT AT ESP AREA (FOR UNIT-1)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (10GTA01CL001) in Pre-Settling Pit at ESP area for Unit-1. | -- | The running Pre-Settling Overflow Pump (10GTA01AP001/10GTA01AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GTA01CP001) at common discharge header of Pre-Settling Overflow Pump (10GTA01AP001/10GTA01AP002). | -- | The running Pre-Settling Overflow Pump (10GTA01AP001/10GTA01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At high level of Level Transmitter (10GTA01CL001) in Pre-Settling Pit at ESP area for Unit-1. | The Pre-Settling Overflow Pump (10GTA01AP001/10GTA01AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (10GNA01CP001) at common discharge header of Pre-Settling Overflow Pumps (10GTA01AP001/10GTA01AP002). | -- | The running Pre-Settling Overflow Pump (10GTA01AP001/10GTA01AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (10GTA01CL001) in Pre-Settling Pit at ESP area for Unit-1.
2. At Low and High pressure of Pressure Transmitter (10GTA01CP001) at common discharge header of Pre-Settling Overflow Pumps (10GTA01AP001/10GTA01AP002).
3. Running Pre-Settling Overflow Pump's Motor (10GTA01AE001/10GTA01AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 8 of 18 |

F) CONTROL FOR RETENTION PIT FOR OILY WASTE FROM TRANSFORMER YARD AREA (FOR UNIT-2)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (20GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-2. | -- | The running Transformer Yard Area Oily Waste Transfer Pump (20GNA01AP001/20GNA01AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (10GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (20GNA01AP001/20GNA01AP002). | -- | The running Transformer Yard Area Oily Waste Transfer Pump (20GNA01AP001/20GNA01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At high level of Level Transmitter (20GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-2. | The Transformer Yard Area Oily Waste Transfer Pump (20GNA01AP001/20GNA01AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (20GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (20GNA01AP001/20GNA01AP002). | -- | The running Transformer Yard Area Oily Waste Transfer Pump (20GNA01AP001/20GNA01AP002) will be stopped. |
| 5 | At high level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2. | -- | The running Transformer Yard Area Oily Waste Transfer Pump (20GNA01AP001/20GNA01AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (20GNA01CL001) in Retention Pit for Oily Waste from Transformer Yard Area for Unit-2.
2. At Low and High pressure of Pressure Transmitter (20GNA01CP001) at common discharge header of Transformer Yard Area Oily Waste Transfer Pumps (20GNA01AP001/20GNA01AP002).
3. Running Transformer Yard Area Oily Waste Transfer Pump's Motor (20GNA01AE001/20GNA01AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 9 of 18 |

G) COAL MILL OILY WASTE SUMP-1 (UNIT-2)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (20GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-2. | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA02AP001/20GNA02AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (20GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA02AP001/20GNA02AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA02AP001/20GNA02AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (20GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-2. | The Coal Mill Oily Waste Transfer Pump (20GNA02AP001/20GNA02AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (20GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA02AP001/20GNA02AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA02AP001/20GNA02AP002) will be stopped. |
| 5 | At high level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2. | -- | The running Coal Mill Oily Waste Transfer Pumps (20GNA02AP001/20GNA02AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (20GNA02CL001) in Coal Mill Oily Waste Sump-1 for Unit-2.
2. At Low and High pressure of Pressure Transmitter (20GNA02CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA02AP001/10GNA02AP002).
3. Running Coal Mill Oily Waste Transfer Pump's Motor (20GNA02AE001/20GNA02AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 10 of 18 |

H) COAL MILL OILY WASTE SUMP-2 (UNIT-2)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|--------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (20GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-2. | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA03AP001/20GNA03AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (20GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA03AP001/20GNA03AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA03AP001/20GNA03AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (20GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-1. | The Coal Mill Oily Waste Transfer Pump (20GNA03AP001/20GNA03AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (20GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA03AP001/20GNA03AP002). | -- | The running Coal Mill Oily Waste Transfer Pump (20GNA03AP001/20GNA03AP002) will be stopped. |
| 5 | At high level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2. | -- | The running Coal Mill Oily Waste Transfer Pumps (20GNA03AP001/20GNA03AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (20GNA03CL001) in Coal Mill Oily Waste Sump-2 for Unit-2.
2. At Low and High pressure of Pressure Transmitter (20GNA03CP001) at common discharge header of Coal Mill Oily Waste Transfer Pumps (20GNA03AP001/20GNA03AP002).
3. Running Coal Mill Oily Waste Transfer Pump's Motor (20GNA03AE001/20GNA03AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 11 of 18 |

I) POWER HOUSE OILY WASTE SUMP FOR UNIT-2.

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2. | -- | The running Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (20GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pumps (20GNA04AP001/20GNA04AP002). | -- | The running Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2. | The Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (20GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pumps (20GNA04AP001/20GNA04AP002). | -- | The running Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002) will be stopped. |
| 5 | At high level of Level Transmitter (90GTA02CL001) in Common Collection Sump. | -- | The running Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (20GNA04CL001) in Power House Oily Waste Sump for Unit-2.
2. At Low and High pressure of Pressure Transmitter (20GNA04CP001) at common discharge header of Power House Area Service Waste Transfer Pump (20GNA04AP001/20GNA04AP002).
3. Running Power House Area Service Waste Transfer Pump's Motor (20GNA04AE001/20GNA04AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 12 of 18 |

J) PRE-SETTLING PIT AT ESP AREA (FOR UNIT-2)

Operations of for this area/system shall be from nearby Control System (Main Plant DDCMIS).

Following Interlocks has been be provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (20GTA01CL001) in Pre-Settling Pit at ESP area for Unit-2. | -- | The running Pre-Settling Overflow Pump (20GTA01AP001/20GTA01AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (20GTA01CP001) at common discharge header of Pre-Settling Overflow Pump (20GTA01AP001/20GTA01AP002). | -- | The running Pre-Settling Overflow Pump (20GTA01AP001/20GTA01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At high level of Level Transmitter (20GTA01CL001) in Pre-Settling Pit at ESP area for Unit-2. | The Pre-Settling Overflow Pump (20GTA01AP001/20GTA01AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (20GNA01CP001) at common discharge header of Pre-Settling Overflow Pumps (20GTA01AP001/20GTA01AP002). | -- | The running Pre-Settling Overflow Pump (20GTA01AP001/20GTA01AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (20GTA01CL001) in Pre-Settling Pit at ESP area for Unit-2.
2. At Low and High pressure of Pressure Transmitter (20GTA01CP001) at common discharge header of Pre-Settling Overflow Pumps (20GTA01AP001/20GTA01AP002).
3. Running Pre-Settling Overflow Pump's Motor (20GTA01AE001/20GTA01AE002) tripped.

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 13 of 18 |

CONTROL FOR SYSTEM LOCATED INSIDE ETP AREA.

A) COMMON COLLECTION SUMP.

The overall operation & control of all ETP units installed in ETP area shall be through standalone control system of DDCMIS family (ETP DDCMIS).

Following Interlocks has been provided.


| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|---------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (90GTA02CL001) in Common Collection Sump. | -- | The running TPI Inlet Water Transfer Pump (90GTA02AP001/90GTA02AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (90GTA02CP001) at common discharge header of TPI Inlet Water Transfer Pumps (20GNA02AP001/20GNA02AP002). | -- | The running TPI Inlet Water Transfer Pump (90GTA02AP001/90GTA02AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At HIGH level of Level Transmitter (90GTA02CL001) in Common Collection Sump. | The TPI Inlet Water Transfer Pump (90GTA02AP001/90GTA02AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (90GTA02CP001) at common discharge header of TPI Inlet Water Transfer Pumps (90GTA02AP001/90GTA02AP002). | -- | The running TPI Inlet Water Transfer Pump (90GTA02AP001/90GTA02AP002) will be stopped. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (90GTA02CL001) in Common Collection Sump.
2. At Low and High pressure of Pressure Transmitter (90GTA02CP001) at common discharge header of TPI Inlet Water Transfer Pumps (90GTA02AP001/90GTA02AP002).
3. Running TPI Inlet Water Transfer Pump's Motor (90GTA02AE001/90GTA02AE002) tripped.



| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 14 of 18 |


B) CENTRAL MONITORING BASIN (CMB).



The overall operation & control of all ETP units installed in ETP area hall be through standalone control system of DDCMIS family (ETP DDCMIS).

Following Interlocks has been be provided.

| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (At Low and High level of Level Transmitter (90GMA01CL001) in Over Flow Sump of CMB. | -- | <p>The running Gardening Pump (90GMA01AP001/90GMA01AP002) will be stopped and Standby Pump will not start.</p> <p>The running Central Monitoring Basin Effluent Transfer Pump (90GMA01AP003/90GMA01AP004) will be stopped and Standby Pump will not start.</p> |
| 2 | At low pressure of Pressure Transmitter (90GMA12CP001) at common discharge header of Gardening Pumps (90GMA01AP001/90GMA01AP002). | -- | The running Gardening Pump (90GMA01AP001/90GMA01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At low pressure of Pressure Transmitter (90GMA11CP001/90GMA11CP002) at common discharge header of Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004). | -- | The running Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004) will be tripped and Standby pump will be start respectively. |
| 4 | At low Flow in Flow Transmitter (90GMA11CF001) at common at common discharge header of Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004). | -- | The running Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004) will be tripped and Standby pump will be start respectively. |
| 5 | At High level of Level Transmitter (90GMA01CL001) in Over Flow Sump of CMB. | <p>The Gardening Pump (90GMA01AP001/90GMA01AP002) will start.</p> <p>The Central Monitoring Basin Effluent Transfer Pump (90GMA01AP003/90GMA01AP004) will start.</p> | -- |
| 6 | At predefined set pressure of Pressure Transmitter (90GMA12CP001) activated at common discharge header of Gardening Pumps (90GMA01AP001/90GMA01AP002). |  | Motorized Discharge Valve (90GMA12AA002) will open. |
| 7 | At predefined set pressure Transmitter (90GMA11CP001/90GMA11CP002) activated at common discharge header of Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004). |  | Motorized Discharge Valve (90GMA11AA002/90GMA11AA002) will open. |

| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 15 of 18 |


| | | | | |
|----|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----|-----------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| 8 | At High pressure of Pressure Transmitter (90GMA12CP001) at common discharge header of Gardening Pumps (90GMA01AP001/90GMA01AP002). | -- |  | The running Gardening Pump (90GMA01AP001/90GMA01AP002) will be stopped. |
| 9 | At High pressure of Pressure Transmitter (90GMA11CP001/90GMA11CP002) at common discharge header of Central Monitoring Basin (CMB) Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004). | -- |  | The running Central Monitoring Basin Effluent Transfer Pumps (90GMA01AP003/90GMA01AP004) will be stopped. |
| 10 | pH Low in pH Transmitter (90GMA11CQ001) | -- | | Motorized Discharge Valve (90GMA11AA002/90GMA11AA002) will be closed and Motorized Discharge Valve (90GMA11AA001) for recirculation shall be open. Alkali Dosing Pump for CMB (90GNN05AP001/90GNN05AP002) will start. |
| 11 | pH High in pH Transmitter (90GMA11CQ001) | -- | | Motorized Discharge Valve (90GMA11AA002/90GMA11AA002) will be closed and Motorized Discharge Valve (90GMA11AA001) for recirculation shall be open. Acid Dosing Pump for CMB (90GNN04AP001/90GNN04AP002) will start. |
| 12 | Turbidity High in Turbidity Meter (90GMA11CQ002) | -- | | Motorized Discharge Valve (90GMA11AA002/90GMA11AA002) will be closed and Motorized Discharge Valve (90GMA11AA001) for recirculation shall be open. |
| 13 | Temperature High in Temperature Transmitter (90GMA11CT201) | -- | | Motorized Discharge Valve (90GMA11AA002/90GMA11AA002) will be closed and Motorized Discharge Valve (90GMA11AA001) for recirculation shall be open. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (90GMA00CL001) in Compartment-1 of CMB.
2. At Low and High level of Level Transmitter (90GMA00CL002) in Compartment-2 of CMB.
3. At Low and High level of Level Transmitter (90GMA00CL002) in Over Flow Sump of CMB.
4. At Low and High pressure of Pressure Transmitter (90GMA12CP001) at Common Discharge Header of Gardening Pump (90GMA01AP001/90GMA01AP002).
5. At Low and High pressure of Pressure Transmitter (90GMA11CP001/90GMA11CP002) at Common Discharge Header of Central Monitoring Basin Effluent Transfer Pump (90GMA01AP003/90GMA01AP004).
6. Running Gardening Pump's Motor (90GMA01AE001/90GMA01AE002) tripped.
7. Running Central Monitoring Basin Effluent Transfer Pump's Motor (90GMA01AE003/90GMA01AE004) tripped.
8. pH High and Low of pH Transmitter (90GMA11CQ001), Turbidity High (90GMA11CQ002), Temperature High in Temperature Transmitter (90GMA11CT201), Flow Low in Flow Transmitter (90GMA11CF001).



| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 16 of 18 |


C) GUARD POND.

The overall operation & control of all ETP units installed in ETP area hall be through standalone control system of DDCMIS family (ETP DDCMIS).

Following Interlocks has been be provided.

| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|-------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (At Low and High level of Level Transmitter (90GMA21CL001) in Over Flow Sump of Guard Pond. | -- | The running Guard Pond Effluent Transfer Pump (90GMA21AP001/90GMA21AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (90GMA30CP001/90GMA30CP002) at Guard Pond Effluent Transfer Pumps (90GMA21AP001/90GMA21AP002). | -- | The running Guard Pond Effluent Transfer Pump (90GMA21AP001/90GMA21AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At low Flow in Flow Transmitter (90GMA30CF001) at common at common discharge header of Guard Pond Effluent Transfer Pumps (90GMA21AP001/90GMA21AP002). | -- | The running Guard Pond Effluent Transfer Pump (90GMA21AP001/90GMA21AP002) will be tripped and Standby pump will be start respectively. |
| 4 | At High level of Level Transmitter (At Low and High level of Level Transmitter (90GMA21CL001) in Over Flow Sump of Guard Pond. | The Guard Pond Effluent Transfer Pump (90GMA21AP001/90GMA21AP002) will start. | -- |
| 5 | At predefined set pressure of Pressure Transmitter (90GMA30CP001/90GMA30CP002) activated at Guard Pond Effluent Transfer Pumps (90GMA21AP001/90GMA21AP002). |  | Motorized Discharge Valve (90GMA30AA002/90GMA30AA003) will open. |
| 6 | At High pressure of Pressure Transmitter (90GMA30CP001/90GMA30CP002) at Guard Pond Effluent Transfer Pumps (90GMA21AP001/90GMA21AP002). |  | The running Guard Pond Effluent Transfer Pump (90GMA21AP001/90GMA21AP002) will be stopped. |
| 7 | pH Low in pH Transmitter (90GMA30CQ001) | -- | Motorized Discharge Valve (90GMA30AA002/90GMA30AA002) will be closed and Motorized Discharge Valve (90GMA30AA001) for recirculation shall be open. Alkali Dosing Pump for Guard Pond (90GNN07AP001/90GNN07AP002) will start. |
| 8 | pH High in pH Transmitter (90GMA30CQ001) | -- | Motorized Discharge Valve (90GMA30AA002/90GMA30AA002) will be closed and Motorized Discharge Valve (90GMA30AA001) for recirculation shall be open Acid Dosing Pump for Guard Pond (90GNN06AP001/90GNN06AP002) will start. |

| | | | |
|------------|-------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| Rev | Date | | |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 17 of 18 |


| | | | |
|----|------------------------------------------------------------|----|----------------------------------------------------------------------------------------------------------------------------------------------------|
| 9 | Turbidity High in Turbidity Meter (90GMA30CQ002) | -- | Motorized Discharge Valve (90GMA30AA002/90GMA30AA002) will be closed and Motorized Discharge Valve (90GMA30AA001) for recirculation shall be open. |
| 10 | Temperature High in Temperature Transmitter (90GMA30CT201) | -- | Motorized Discharge Valve (90GMA30AA002/90GMA30AA002) will be closed and Motorized Discharge Valve (90GMA30AA001) for recirculation shall be open. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (90GMA20CL001) in Compartment-1 of Guard Pond.
2. At Low and High level of Level Transmitter (90GMA20CL002) in Compartment-2 of Guard Pond.
3. At Low and High level of Level Transmitter (90GMA21CL001) in Over Flow Sump of Guard Pond.
4. At Low and High pressure of Pressure Transmitter (90GMA30CP001/90GMA30CP002) at Common Discharge Header of Guard Pond Effluent Transfer Pumps (90GMA21AP001/90GMA21AP002).
5. Running Guard Pond Effluent Transfer Pump's Motor (90GMA21AE001/90GMA21AE002) tripped.
6. pH High and Low of pH Transmitter (90GMA30CQ001), Turbidity High (90GMA30CQ002), Temperature High in Temperature Transmitter (90GMA30CT201), Flow Low in Flow Transmitter (90GMA30CF001).

| | | | |
|------------|-------------|------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| Rev | Date | | Page 286 of 480 |

| | | |
|-----------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------|
|  | CLEAR WATER LIMITED B-14/1, Okhla Industrial Area Phase-II New Delhi – 110020 | Email: clearwater@bol.net.in Tel.: 011- 26386095 |
| | TITLE: CONTROL WRITE UP FOR EFFLUENT TREATMENT PLANT | Sheet 18 of 18 |

D) SLUDGE PIT.

The overall operation & control of all ETP units installed in ETP area hall be through standalone control system of DDCMIS family (ETP DDCMIS).

Following Interlocks has been be provided.

| Sr. No | Interlock Description of Equipment | Interlock Effect | |
|--------|----------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------|
| | | Permissive | Protection |
| 1 | At low level of Level Transmitter (90GNS01CL001) in Sludge Pit. | -- | The running Sludge Transfer Pump (90GNS01AP001/90GNS01AP002) will be stopped and Standby Pump will not start. |
| 2 | At low pressure of Pressure Transmitter (90GNS01CP001) at common discharge header of Sludge Transfer Pumps (90GNS01AP001/90GNS01AP002). | -- | The running Sludge Transfer Pump (90GNS01AP001/90GNS01AP002) will be tripped and Standby pump will be start respectively. |
| 3 | At High level of Level Transmitter (90GNS01CL001) in Sludge Pit. | The Sludge Transfer Pump (90GNS01AP001/90GNS01AP002) will start. | -- |
| 4 | At High pressure of Pressure Transmitter (90GNS01CP001) at common discharge header of Sludge Transfer Pumps (90GNS01AP001/90GNS01AP002). | -- | The running Sludge Transfer Pump (90GNS01AP001/90GNS01AP002) will be stopped. |
| 5 | At low level of Level Transmitter (90GNS01CL001) in Sludge Pit. | -- | The running Air Blower for Sludge Sump (90GNC01AN001/90GNC01AN002) will be stopped. |
| 6 | At Low pressure of pressure transmitter (90GNC10CP001) at common discharge header of Air Blower for Sludge Sump (90GNC01AN001/90GNC01AN002). | -- | The Running Air Blower for Sludge Sump (90GNC01AN001/90GNC01AN002) will stop and standby blower will be start respectively. |
| 7 | At Low Flow in Flow Transmitter (90GNC10CF001) at common header of Air Blower for sludge sump (90GNC01AN001/90GNC01AN002). | -- | The Running Air Blower for Sludge Sump (90GNC01AN001/90GNC01AN002) will stop and standby blower will be start respectively. |

Facility of Auto starting of standby pump in case of running pump is tripped.

Following annunciations shall be provided

1. At Low and High level of Level Transmitter (90GNS01CL001) in Sludge Pit.
2. At Low and High pressure of Pressure Transmitter (90GNS01CP001) at common discharge header of Sludge Transfer Pumps (90GNS01AP001/90GNS01AP002).
3. Running Sludge Transfer Pump's Motor (90GNS01AE001/90GNS01AE002) tripped.
4. At Low and High pressure of Pressure Transmitter (90GNC10CP001) at common discharge header of Air Blower for Sludge Sump (90GNC01AN001/90GNC01AN002).
5. Running Air Blower's (for Sludge Pit) Motor (90GNC01AE001/90GNC01AE002) tripped.



| | | | |
|------------|-------------|--------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|
| | | JOB No. 17-04 | PROJECT: 2 X 660MW Ennore SEZ STPP at Ash dyke of NCTPS. CLIENT: TANGEDCO, Chennai Consultant : M/s. Desein Pvt. Ltd, Delhi |
| | | | |
| | | | |
| Rev | Date | | |

TAMILNADU GENERATION AND DISTRIBUTION CORPORATION

| | | | | |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------|---------------|
| From Er.S.SUYA JOTHI,B.E., Superintending Engineer/Electrical/ Projects-I, TANGEDCO,5 th Floor, Western wing, 144,NPKRR Maaligai, Anna salai, Chennai-2 Mobile:+919445859001 Email: sepr1@tnebnet.org | | To Shri Yogender Pal, AGM,BHEL/PS-PMG, Tower-A,4 th floor, Advant Navis Business Park, Plot No:7, Sector-142, Expressway Noida, Gautam Buddh Nagar(UP) - 201305 Direct:0120- 6748021 Mobile :+919818144689 Email : yogender@bhel.in) | | |
| Lr.No.:SE/E/PrI/EE-7/M/AEE/M/F.En SEZ STPP/D.68/21 dt.06.11.2021 | | | | |
| Project Title | | 2x660 MW ENNORE SEZ Supercritical TPP | | |
| TANGEDCO REF. | | LOA. Lr.No. CE/P/SE/M/P/EE-10/E/P/F.2x660 MW En SEZ STPP/D.60/14,dt.27.09.14 | | |
| BHEL REF. | | 1.BHEL Email Dt. 27.08.2021. 2.DESEIN REF: D9081 dt.05.11.2021. | | |
| Subject | | TANGEDCO –Approval for PEM drawing -submitted by M/s BHEL – Reg | | |
| Sir, The approval on the drawing/document submitted by M/s BHEL on the above subject received vide BHEL transmittal under reference (1) is furnished below. | | | | |
| S.No. | DRG/DOC.No: | Rev. | DESCRIPTION | Status |
| 1 | PE-V0-412-164A-A032 | 7 | Cable & Pipe routing for 1200 Cu.M/Hr ETP | 04 |
| Status : Category 1 - Approved. Category: 2 – Approved with comments, Resubmit for approval under, Category 1 . Category 3 – Not approved (See attachment Memo) Resubmit for approval. Category 4 – Information furnished is noted. | | | | |
| Yours faithfully, -sd-/dt.06.11.2021 Superintending Engineer/E/PrI | | | | |

DOCUMENT APPROVED FOR L1M SE (P/11/EE/7/M)
 APPROVED BY: M/S STP/2021/001, 20.11.2021.

APPROVED



| SL. NO. | DESCRIPTION | CAPACITY | QTY. | MOC. | REMARK |
|---------|-------------------------------------------------------|--------------|--------|-------|-------------------------------------------------------------------------------|
| 1 | LAMELLA CLARIFIER | 125 Cu.M/Hr | 1 | R.C.C | PLACC. ZONE (4 x 5.8M); CLARIFIER (4.0 x 9.8) |
| 2 | SLUDGE SUMP | 20 Cu. M | 1 | R.C.C | 33X33.5M+1.0 FB |
| 3 | SLUDGE TRANSFER PUMPS | 10 Cu.M/Hr | 1W+1SB | --- | SCREW PUMPS |
| 4 | AIR BLOWER FOR SLUDGE SUMP | 4000 LPM | 1W+1SB | --- | ROOTS BLOWER |
| 5 | GUARD FOND (COMP. 1 & 2) | 2800 Cu.M | 2 | R.C.C | 27 x 27 x 3.5M SWD+0.5M F.B |
| 6 | CENTRAL MONITORING BASIN (COMPARTMENT 1 AND 2) | 500 Cu.M | 2 | R.C.C | 12 x 12 x 3.5M SWD+0.5M F.B |
| 7 | CHEMICAL HOUSE | --- | 1 | R.C.C | 7 x 10M; |
| 8 | CMB TRANSFER PUMP | 1000 Cu.M/Hr | 1W+1SB | --- | --- |
| 9 | GUARD FOND TRANSFER PUMP | 1200 Cu.M/Hr | 1W+1SB | --- | --- |
| 10 | TO CHP DUST SUPPRESSION SYST. | 500-Cu.M/Hr | --- | MS-PU | 350# PIPE UP TO BATTERY LIMIT BY ALUMINA FLOW APPROX. |
| 11 | TO HORTICULTURE | 10-Cu.M/Hr | --- | HDPE | 105NB PIPE/LOC. 350MM TOTAL LENGTH |
| 12 | TO HORTICULTURE | 20 Cu.M/Hr | --- | --- | 80NB TO CMB BY DM PLANT VENDOR |
| 13 | DMP-CPU N-PIT(CPU & DM WASTE) | 80 Cu.M/Hr | --- | --- | 160NB TO CMB BY CPU VENDOR; INTER. FLOW |
| 14 | FROM TPI (OIL WATER SEPARATOR) | 40 Cu.M/Hr | --- | MS | 100NB TO CMB |
| 15 | FROM PRE SETTLING OVER FLOW(UNIT-1) | 15 Cu.M/Hr | --- | MS | 65 NB TO LAMELLA CLARIFIER |
| 16 | FROM PRE SETTLING OVER FLOW(UNIT-2) | 15 Cu.M/Hr | --- | MS | 65 NB TO LAMELLA CLARIFIER |
| 17 | LAMELLA CLARIFIER OUT FLOW | 125 Cu.M/Hr | --- | MS | 200 NB TO CMB INLET |
| 18 | ETP SLUDGE SUMP FLOW | 10 Cu.M/Hr | --- | MS | 65 NB TO ASH SLURRY SUMP |
| 19 | NO REJECT STAGE -1 | --- | --- | --- | 300 NB TO GUARD POND BY DM VENDOR |
| 20 | FROM SLUDGE SUMP IN PT AREA | --- | --- | --- | 300 NB TO GUARD POND BY PT VENDOR |
| 21 | TO CW BLOW DOWN HEADER | AS REQD. | --- | MS-PU | 450 NB UP TO TP-21 BY CLEAWAY; 500 NB FROM TP-21 TO HEADER |
| 22 | TO ASH WATER SUMP | AS REQD. | --- | MS-PU | 500 NB UP TO LOC.1; BY CLEAWAY |
| 23 | TPI | 40 Cu.M/Hr | 1 | MS-SP | 5.83 M X 5.5 M FLOW FROM FUEL OIL SEPARATOR/ POWER HOUSE OLY WASTE UNIT 1 & 2 |
| 24 | CHEMICAL PIPE LINES TO CMB | --- | --- | --- | PIPE LINE LAID OVER RCC PEDESTAL |
| 25 | CHEMICAL PIPE LINES TO GUARD POND | --- | --- | --- | -40- |
| 26 | CHEMICAL PIPE LINE TO LAMELLA CLARIFIER | --- | --- | --- | -40- |
| 27 | COMMON COLLECTION SUMP | 20 Cu.M/Hr | 1 | RCC | 3.6 M x 4.0 M. |
| 28 | FROM CCS TO TPI | 40 Cu.M/Hr | --- | MS | 100 NB MS |
| 29 | FROM PRE-SETTLING TANK UNIT NO.1 TO LAMELLA CLARIFIER | 15 Cu.M/Hr | --- | MS | 65 NB MS |
| 30 | FROM PRE-SETTLING TANK UNIT NO.2 TO LAMELLA CLARIFIER | 15 Cu.M/Hr | --- | MS | 65 NB MS |
| 31 | CABLE ROUTING | --- | --- | --- | MAJOR ROUTING INDICATED |
| 32 | OVERFLOW LINP FROM OVERHEAD TANK TO CMB | --- | --- | GI | 40 NB GI |

FALGUNI SAHA
 2021.11.0
 9 16:00:23
 +05'30'

- NOTES:-**
1. ALL DIMENSIONS ARE IN METRE AND ALL LEVELS ARE IN METRE.
 2. THIS Dwg. SHOULD NOT BE SCALED.
 3. IF IN DOUBT, PLEASE ASK.
 4. LOCATION OF FIELD STOP HAVE BEEN INDICATED UNDER DRAWING NO. 17-04/AM/118. 1 OF 1.
 5. EL 0.00M CORRESPONDS TO RL 10.00 M WHICH IS SPL. OF TC BUILDING.
 6. FOR PIPE ROUTING AND PEDESTAL DETAILS REFER BHEL Dwg. NO. A003.
 7. FOR CABLE TRAY/TRENCH AND CONDUIT ROUTING DETAILS REFER BHEL Dwg. NO. A003.
 8. FLANGE CONNECTIONS AT TP-21 ARE TO BE STAGGERED AT 250 MM TO AVOID FOULING.
 9. SUFFICIENT PROVISION OF FITTING ACCESSORIES SUCH AS CLAMPS, HARDWARE, GASKETS AS REQUIRED WITHIN TERMINAL POINTS IS INCLUDED IN CLEAR WATER SCOPE OF WORK.

10. PEDESTAL WITHIN PACKAGE AREA SHALL BE PROVIDED AT C/C NOT EXCEEDING 3.0M. UNLESS OTHERWISE MENTIONED IN DRAWING.
11. ISMC OVER PEDESTAL TO SUPPORT PIPES BY FRIEDSTAL VENDOR.

LEGEND

F.G.L. = FINISH GROUND LEVEL
 T.P.L. = TOP WATER LEVEL
 T.P. = TERMINAL POINT
 LOC. = LOCATION

REVISIONS

| SL. NO. | DESCRIPTION | CWL. Dwg. NO. | BHEL Dwg. NO. |
|---------|--------------------------------|------------------------------|--------------------|
| 1 | LAYOUT OF ETP (OFF SITE SUMPS) | PE-10-115-16A-1-LOCUSER OF 2 | PE-DC-412-100-1001 |
| 2 | WORK DISCIPLINE SHEET NO. | | |
| 3 | PLAN/SECTION NO. | | |
| 4 | DATE APPROVED BY PUR. DSG. NO. | | |

DETAILS REVISIONS

| SL. NO. | DESCRIPTION | DATE |
|---------|------------------------------------------------------|------------|
| 01 | REVISED AS PER CUSTOMER COMMENTS | 07.10.2019 |
| 02 | REVISED AS PER CUSTOMER COMMENTS | 12.02.2019 |
| 03 | ADDITIONAL PEDESTALS ADDED | 15.07.2019 |
| 04 | COORDINATES REVISED AS PER BHEL E-MAIL DT.08.07.2019 | 15.07.2019 |
| 05 | SUBMITTED FOR APPROVAL | 21.04.2019 |
| 06 | SUBMITTED FOR APPROVAL | 17-11-2018 |

RRB/17-04D(11/)
 DT: 03.07.2021

PROJECT: 2 x 560 MW ENMORE SHZ STPP (AT ASH DYKE OF NCTPS, CHENNAI)

OWNER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LIMITED

DESIGNER: DESHIN PVT. LIMITED

CONTRACTOR: BHEL HEAVY ELECTRICALS LTD

SCALE: 1:400

| REV | DATE | ALTERED | CHECKED | DOC. TITLE : |
|-----|------|---------|---------|---------------------------------------------|
| | | | | CABLE SCHEDULE FOR EFFLUENT TREATMENT PLANT |
| | | | | |
| | | | | STATUS : CONTRACT |
| | | | | JOB NO.: 17-04 |

FALGUNI SAHA
 2022.01.24 13:20:13
 +05'30'



CUSTOMER: TAMILNADU GENERATION & DISTRIBUTION CORPORATION LTD.
2x660 MW Ennore Sez STPP

PACKAGE: EFFLUENT TREATMENT PLANT

| | | |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|
| ORIGINATOR | TURNKEY CONTRACTOR:- CLEAR WATER LTD. B-14/1, OKHLA INDUSTRIAL AREA PHASE-II, NEW DELHI-110020 PHONE: 011 26386095 EMAIL: clearwater@bol.net.in | CWL. DOC. NO. |
|-------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------|



BHARAT HEAVY ELECTRICALS LIMITED
 PROJECT ENGINEERING MANAGEMENT, NEW DELHI

| REV. | NAME | SIGN | DATE | BHEL DOCUMENT NO. | REV |
|------|------|------|------|--------------------|----------------------|
| | | | | PE-V0-412-164-A019 | 00 |
| | | | | NO. OF SHEETS | EXCLUDING COVER PAGE |

CABLE SCHEDULE DRIVE

| Sl No | Unit Cable No | From | To | Purpose | Cable Type | Remarks | Length (m) | Cable Route |
|-------|---------------|--------------------------------------------------------------------------------------------|------------|-------------------------------------------|----------------------|---------|------------|-----------------------------|
| 1 | ETP-007-OG01 | ALKALI Dosing Pump Motor-1, for CMB, MCC Module at ETP MCC Building | ETP DDCMIS | ALKALI Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 2 | ETP-007-OG02 | ALKALI Dosing Pump Motor-1, for CMB, (LPBS) | ETP DDCMIS | ALKALI Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 3 | ETP-008-OG01 | ALKALI Dosing Pump Motor-2, for CMB, MCC Module at ETP MCC Building | ETP DDCMIS | ALKALI Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 4 | ETP-008-OG02 | ALKALI Dosing Pump Motor-2, for CMB, (LPBS) | ETP DDCMIS | ALKALI Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 5 | ETP-005-OG01 | ALKALI Dosing Pump Motor-1, for GUARD POND, MCC Module at ETP MCC Building | ETP DDCMIS | ALKALI Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 6 | ETP-005-OG02 | ALKALI Dosing Pump Motor-1, for GUARD POND, (LPBS) | ETP DDCMIS | ALKALI Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 7 | ETP-006-OG01 | ALKALI Dosing Pump Motor-2, for GUARD POND, MCC Module at ETP MCC Building | ETP DDCMIS | ALKALI Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 8 | ETP-006-OG02 | ALKALI Dosing Pump Motor-2, for GUARD POND, (LPBS) | ETP DDCMIS | ALKALI Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 9 | ETP-010-OG01 | Agitator Motor for ALKALI dosing tank for CMB & GUARD POND, MCC Module at ETP MCC Building | ETP DDCMIS | ALKALI Dosing tank agitator Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 10 | ETP-010-OG02 | Agitator Motor for ALKALI dosing tank for CMB & GUARD POND, (LPBS) | ETP DDCMIS | ALKALI Dosing tank agitator Drive control | 2PX0.5 Sqmm (F-Type) | | | Refer cable tray layout Drg |
| 11 | ETP-001-OG01 | ACID Dosing Pump Motor-1, for CMB, MCC Module at ETP MCC Building | ETP DDCMIS | ACID Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 12 | ETP-001-OG02 | ACID Dosing Pump Motor-1, for CMB, (LPBS) | ETP DDCMIS | ACID Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 51 | Refer cable tray layout Drg |
| 13 | ETP-002-OG01 | ACID Dosing Pump Motor-2, for CMB, MCC Module at ETP MCC Building | ETP DDCMIS | ACID Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 14 | ETP-002-OG02 | ACID Dosing Pump Motor-2, for CMB, (LPBS) | ETP DDCMIS | ACID Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 15 | ETP-003-OG01 | ACID Dosing Pump Motor-1, for GUARD POND, MCC Module at ETP MCC Building | ETP DDCMIS | ACID Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 16 | ETP-003-OG02 | ACID Dosing Pump Motor-1, for GUARD POND, (LPBS) | ETP DDCMIS | ACID Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 17 | ETP-004-OG01 | ACID Dosing Pump Motor-2, for GUARD POND, MCC Module at ETP MCC Building | ETP DDCMIS | ACID Dosing pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 18 | ETP-004-OG02 | ACID Dosing Pump Motor-2, for GUARD POND, (LPBS) | ETP DDCMIS | ACID Dosing pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 19 | ETP-016-OG01 | Agitator Motor for ALUM dosing tank, MCC Module at ETP MCC Building | ETP DDCMIS | ALUM Dosing tank agitator Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 20 | ETP-016-OG02 | Agitator Motor for ALUM dosing tank, (LPBS) | ETP DDCMIS | ALUM Dosing tank agitator Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 21 | ETP-014-OG01 | ALUM Dosing Pump-1 Motor, MCC Module at ETP MCC Building | ETP DDCMIS | ALUM Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 22 | ETP-014-OG02 | ALUM Dosing Pump-1 Motor, (LPBS) | ETP DDCMIS | ALUM Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 23 | ETP-015-OG01 | ALUM Dosing Pump-2 Motor, MCC Module at ETP MCC Building | ETP DDCMIS | ALUM Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 24 | ETP-015-OG02 | ALUM Dosing Pump-2 Motor, (LPBS) | ETP DDCMIS | ALUM Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 25 | ETP-019-OG01 | Agitator Motor for Lime dosing tank, MCC Module at ETP MCC Building | ETP DDCMIS | Lime Dosing tank agitator Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |

| | | | | | | | | |
|----|--------------|----------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------------------|----------------------|--|----|-----------------------------|
| 26 | ETP-019-OG02 | Agitator Motor for Lime dosing tank, (LPBS) | ETP DDCMIS | Lime Dosing tank agitator Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 27 | ETP-017-OG01 | Lime Dosing Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | Lime Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 28 | ETP-017-OG02 | Lime Dosing Pump Motor-1, (LPBS) | ETP DDCMIS | Lime Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 29 | ETP-018-OG01 | Lime Dosing Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | Lime Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 30 | ETP-018-OG02 | Lime Dosing Pump Motor-2, (LPBS) | ETP DDCMIS | Lime Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 31 | ETP-011-OG01 | PE Dosing Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | PE Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 32 | ETP-011-OG02 | PE Dosing Pump Motor-1, (LPBS) | ETP DDCMIS | PE Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 33 | ETP-012-OG01 | PE Dosing Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | PE Dosing Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 34 | ETP-012-OG02 | PE Dosing Pump Motor-2, (LPBS) | ETP DDCMIS | PE Dosing Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 35 | ETP-013-OG01 | Agitator Motor-1 for PE Dosing Tank, MCC Module at ETP MCC Building | ETP DDCMIS | PE Dosing Tank Agitator Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 36 | ETP-013-OG02 | Agitator Motor-1 for PE Dosing Tank, (LPBS) | ETP DDCMIS | PE Dosing Tank Agitator Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 37 | ETP-032-00G1 | CMB EFFLUENT TRANSFER PUMP RECIR VLV,at CMB Area, MCC Module ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 38 | ETP-033-00G1 | Butterfly Valve Motor-2 at CMB Area, MCC Module at ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 39 | ETP-034-00G1 | CMB GARDENING PUMP TO HORTICULTURE ISO VLV,at CMB Area, MCC Module ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 40 | ETP-035-00G1 | CMB EFFLUENT TRSFR PMP TO CHP DUST SUPP ISO VLV,at CMB Area, MCC Module ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 41 | ETP-036-00G1 | CMB EFFLUENT TRSFR PMP TO GUARD POND ISO VLV,at CMB Area, MCC Module ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 42 | ETP-037-00G1 | GUARD POND EFFLUENT DISPOSAL PUMP RECIR VLV, GUARD POND Area, MCC Module at ETP MCC Building | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 43 | ETP-038-00G1 | TREATED EFFLUENT TO ASH WATER SUMP ISO VLV ,GUARD POND Area, MCC Module at Chemical House Area | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 44 | ETP-039-00G1 | TREATED EFFLUENT TO CW BLOWDOWN HDR ISO VLV ,GUARD POND Area, MCC Module at Chemical House Area | ETP DDCMIS | Butterfly Valve Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 45 | ETP-044-00G1 | Coal Mill Oily Waste Transfer Pump(Unit-1) Motor-1,COAL MILL AREA-1,MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 46 | ETP-044-00G2 | Coal Mill Oily Waste Transfer Pump(Unit-1) Motor-1,COAL MILL AREA-1 (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 47 | ETP-045-00G1 | Coal Mill Oily Waste Transfer Pump(Unit-1) Motor-2,COAL MILL AREA-1,MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 48 | ETP-045-00G2 | Coal Mill Oily Waste Transfer Pump(Unit-1) Motor-2,COAL MILL AREA-1, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |

| | | | | | | | | |
|----|--------------|-------------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------------------------------|----------------------|--|----|-----------------------------|
| 49 | ETP-046-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-1) Motor-1, COAL MILL AREA-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 50 | ETP-046-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-1) Motor-1, COAL MILL AREA-2, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 51 | ETP-047-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-1) Motor-2, COAL MILL AREA-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 52 | ETP-047-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-1) Motor-2, COAL MILL AREA-2, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 53 | ETP-048-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-1, COAL MILL AREA-1, MCC Module at ETP MCC | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 54 | ETP-048-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-1, COAL MILL AREA-1 (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 55 | ETP-049-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-2, COAL MILL AREA-1, MCC Module at ETP MCC | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 56 | ETP-049-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-2, COAL MILL AREA-1, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 57 | ETP-050-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-1, COAL MILL AREA-2, MCC Module at ETP MCC | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 58 | ETP-050-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-1, COAL MILL AREA-2, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 59 | ETP-051-00G1 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-2, COAL MILL AREA-2, MCC Module at ETP MCC | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 60 | ETP-051-00G2 | Coal Mill Oily Waste Transfer Pump (Unit-2) Motor-2, COAL MILL AREA-2, (LPBS) | MAIN PLANT DDCMIS | Coal Mill Waste Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 61 | ETP-056-00G1 | Pre Settling Overflow Pump (Unit-1) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 62 | ETP-056-00G2 | Pre Settling Overflow Pump (Unit-1) Motor-1 (LPBS) | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 63 | ETP-057-00G1 | Pre Settling Overflow Pump (Unit-1) Motor-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 64 | ETP-057-00G2 | Pre Settling Overflow Pump (Unit-1) Motor-2 (LPBS) | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 65 | ETP-058-00G1 | Pre Settling Overflow Pump (Unit-2) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 66 | ETP-058-00G2 | Pre Settling Overflow Pump (Unit-2) Motor-1 (LPBS) | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 67 | ETP-059-00G1 | Pre Settling Overflow Pump (Unit-2) Motor-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 68 | ETP-059-00G2 | Pre Settling Overflow Pump (Unit-2) Motor-2 (LPBS) | MAIN PLANT DDCMIS | Pre Settling overflow Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 69 | ETP-040-00G1 | Transformer Oily Waste Transfer Pump (Unit-1) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 70 | ETP-040-00G2 | Transformer Oily Waste Transfer Pump (Unit-1) (LPBS) | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 71 | ETP-041-00G1 | Transformer Oily Waste Transfer Pump (Unit-2) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |

| | | | | | | | | |
|----|--------------|-----------------------------------------------------------------------------------------------|-------------------|---------------------------------------------------------------------|----------------------|--|----|-----------------------------|
| 72 | ETP-041-00G2 | Transformer Oily Waste Transfer Pump (Unit-2) (LPBS) | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 73 | ETP-052-00G1 | Power House Area Service Waste Transfer Pump (Unit-1) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 74 | ETP-052-00G2 | Power House Area Service Waste Transfer Pump (Unit-1) Motor-1, (LPBS) | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 75 | ETP-053-00G1 | Power House Area Service Waste Transfer Pump (Unit-1) Motor-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 76 | ETP-053-00G2 | Power House Area Service Waste Transfer Pump (Unit-1) Motor-2, (LPBS) | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 77 | ETP-054-00G1 | Power House Area Service Waste Transfer Pump (Unit-2) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 78 | ETP-054-00G2 | Power House Area Service Waste Transfer Pump (Unit-2) Motor-1, (LPBS) | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 79 | ETP-055-00G1 | Power House Area Service Waste Transfer Pump (Unit-2) Motor-2, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 80 | ETP-055-00G2 | Power House Area Service Waste Transfer Pump (Unit-2) Motor-2, (LPBS) | MAIN PLANT DDCMIS | Power House Area Service Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 81 | ETP-028-0G01 | TPI Inlet Water Transfer Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | TPI Inlet Water Transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 82 | ETP-028-0G02 | TPI Inlet Water Transfer Pump Motor-1, (LPBS) | ETP DDCMIS | TPI Inlet Water Transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 83 | ETP-029-0G01 | TPI Inlet Water Transfer Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | TPI Inlet Water Transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 84 | ETP-029-0G02 | TPI Inlet Water Transfer Pump Motor-2, (LPBS) | ETP DDCMIS | TPI Inlet Water Transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 85 | ETP-030-0G01 | Guard Pond effluent Transfer Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | Guard Pond Effluent Transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 86 | ETP-030-0G02 | Guard Pond effluent Transfer Pump Motor-1, (LPBS) | ETP DDCMIS | Guard Pond Effluent Transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 87 | ETP-031-0G01 | Guard Pond effluent Transfer Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | Guard Pond Effluent Transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 88 | ETP-031-0G02 | Guard Pond effluent Transfer Pump Motor-2, (LPBS) | ETP DDCMIS | Guard Pond Effluent Transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 89 | ETP-024-0G01 | Guardening Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | Guardening Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 90 | ETP-024-0G02 | Guardening Pump Motor-1, (LPBS) | ETP DDCMIS | Guardening Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 91 | ETP-025-0G01 | Guardening Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | Guardening Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 92 | ETP-025-0G02 | Guardening Pump Motor-2, (LPBS) | ETP DDCMIS | Guardening Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 93 | ETP-026-0G01 | CMB Effluent Transfer Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | CMB Effluent Transfer Drive Pump control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |

| | | | | | | | | |
|-----|--------------|---------------------------------------------------------------------------------------|-------------------|-------------------------------------------------------------|----------------------|--|----|-----------------------------|
| 94 | ETP-026-OG02 | CMB Effluent Transfer Pump Motor-1, (LPBS) | ETP DDCMIS | CMB Effluent Transfer Drive Pump control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 95 | ETP-027-OG01 | CMB Effluent Transfer Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | CMB Effluent Transfer Drive Pump control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 96 | ETP-027-OG02 | CMB Effluent Transfer Pump Motor-2, (LPBS) | ETP DDCMIS | CMB Effluent Transfer Drive Pump control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 97 | ETP-022-OG01 | Sludge transfer Pump Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | Sludge transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 98 | ETP-022-OG02 | Sludge transfer Pump Motor-1, (LPBS) | ETP DDCMIS | Sludge transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 99 | ETP-023-OG01 | Sludge transfer Pump Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | Sludge transfer Pump Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 100 | ETP-023-OG02 | Sludge transfer Pump Motor-2, (LPBS) | ETP DDCMIS | Sludge transfer Pump Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 101 | ETP-020-OG01 | Air Blower Motor-1, MCC Module at ETP MCC Building | ETP DDCMIS | Air Blower Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 102 | ETP-020-OG02 | Air Blower Motor-1, (LPBS) | ETP DDCMIS | Air Blower Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 103 | ETP-021-OG01 | Air Blower Motor-2, MCC Module at ETP MCC Building | ETP DDCMIS | Air Blower Drive control | 8PX0.5 Sqmm (G-Type) | | 50 | Refer cable tray layout Drg |
| 104 | ETP-021-OG02 | Air Blower Motor-2, (LPBS) | ETP DDCMIS | Air Blower Drive control | 2PX0.5 Sqmm (F-Type) | | 50 | Refer cable tray layout Drg |
| 105 | ETP-056-00G1 | Transformer Oily Waste Transfer Pump (Unit-1) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-1) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 106 | ETP-057-00G2 | Transformer Oily Waste Transfer Pump (Unit-1) (LPBS) | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-1) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |
| 107 | ETP-058-00G1 | Transformer Oily Waste Transfer Pump (Unit-2) Motor-1, MCC Module at ETP MCC Building | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-2) | 8PX0.5 Sqmm (G-Type) | | 75 | Refer cable tray layout Drg |
| 108 | ETP-059-00G2 | Transformer Oily Waste Transfer Pump (Unit-2) (LPBS) | MAIN PLANT DDCMIS | Transformer Oily Waste Transfer Pump Drive control (Unit-2) | 2PX0.5 Sqmm (F-Type) | | 75 | Refer cable tray layout Drg |