

TEST PLANT CTs/PTs for CALIBRATION - ENQUIRY NO TTL/PT/710

Sl.No.	kV Class	Sl. No.	Measuring Range	Qty (No of Pieces)	Accuracy	Burden	NABL Certification Please indicate Yes / No	Rate /Piece (Rs)
CURRENT TRANSFORMER								
1	176 kV CT	New	100-50-25-10/5A	3	± 0.1%	15VA		
2	160 kV CT	2447817, 2447818, 2447819	100-50-25-10(± 0.5%)/1A	3	± 0.2%	15VA		
3	132 kV CT	6146401, 6146402, 6146403	100-50-25-10/1A	3	± 0.2%	5VA		
4	66 kV CT	2451405, 2451406, 2451407	1000-500/1 A	3	± 0.2%	30VA		
5	66 kV CT	6143810, 6143811, 6143812	80-40-20-10-8/1A	3	± 0.5%	30VA		
6	66 kV CT	New	100-50-25-10/5A	3	± 0.1%	15VA		
7	66 kV CT	New	1000-500-250/5A	3	± 0.1%	15VA		
8	33 kV CT	6145443, 6145444, 6145445	1000-500-250/1A	3	± 0.5%	30VA		
9	33 kV CT	6145446, 6145447, 6145448	200-100-50/1A	3	± 0.2%	30VA		
10	11 kV CT	6145554, 6145555, 6145556	1200-600-300-150/1A	3	± 0.2%	15VA		
11	11 kV CT	6145557, 6145558, 6145559	200-100-50-25/1A	3	± 0.2%	15VA		
			Total (A)	33				
VOLTAGE TRANSFORMER								
1	160kV VT	2447820, 2447821, 2447822	(160kV/√3-80kV/√3 -40kV/√3)/(110V/√3)	3	± 0.5%	30VA		
2	132kV VT	511-017, 511-018, 511-019	(132kV/√3(± 0.5%)-66kV/√3 -33kV/√3)/(110V/√3)	3	± 0.2%	5VA		
3	66kV VT	6145734, 6145735, 6145736	(66kV/√3-33kV/√3 -16.5kV/√3)/(110V/√3)	3	± 0.5%	10VA		
4	33kV VT	6145731, 6145732, 6145733	(33kV/√3(± 0.5%)-16.5kV/√3 -8.2kV/√3)/(110V/√3)	3	± 0.2%	10VA		
5	11 kV VT	6145400, 6145401, 6145402	(11kV/√3-5.5kV/√3 -2.75kV/√3)/(110V/√3)	3	± 0.2%	10VA		
			Total (B)	15				