

	<p align="center">Checklist of UPS</p> <p align="center">50MW P-4 BLOCK,NTPC,SOLAR POWER PLANT,MANDSAUR,MP.</p>			
				Date: Time:
S.No	DESCRIPTION	Status before PM		Corrective Action
		OK	Not OK	
1	VISUAL CHECK OF UPS			
1.1	Cleanness of UPS & batteries			
1.2	Check whether any unusual smell and abnormal hissing sound from the UPS			
1.3	Visual check the burn mark on the battery terminals.			
2	UPS CHECKING TERM			
2.1	Check of any loosed connection			
2.2	Check Cable Dressing.			
2.3	Tighten all the connections, especially neutral connections.			
2.4	Check for any discoloring of cables			
2.5	Check & clear for any sign of overheating or burning.			
2.6	Check and record incoming & outgoing supply voltage.			
2.7	Check and record the input & output current.			
2.8	Check all nuts, bolts, screws, and connectors for tightness.			
3	Parameters			
3.1	UPS Incoming and outgoing voltage and Currents.			

Note: Deviation permitted +/- for Half Yearly (one Month)

Manpower Utilization: TM: Helper: Spared / Tools Used: Outage__day
