

Type: LR 1350/1 // Serial-No.: 074 351									PACKING LIST			
LIEBHERR-CRAWLER CRANE TYPE LR 1350/1 (REV-01 dated 31/01/2011)												
EQUIPMENT: SL 84m / F 24m / 38 to. center counterweight / 105 to. superstructure counterweight / Hookblocks (SWL) 250 to.,125 to., 50 to., 16 to.												
Sl.No.	Colli-No.:	qty	Packages:	Description	Dimensions in m/feet			Gross-weight	Net-weight	total Gross-weight	total Net-weight	Type of Trailor
					Length	Width	Height	in kgs	in kgs	in kgs	in kgs	
1	1	1	unpacked	crawler (shoe 1,2m) incl. 1x driving gear	9.7/31.82'	1.2/3.93'	1.5/4.92'	22,200	22,200	22,200	22,200	22 MT Standard Trailor
2	2	1	unpacked	crawler (shoe 1,2m) incl. 1x driving gear	9.7/31.82'	1.2/3.93'	1.5/4.92'	22,200	22,200	22,200	22,200	22 MT Standard Trailor
3	3	1	unpacked	superstructure incl. center section, SA-frame incl. winch IV, slewing gears	11.9/39.04'	3/9.84'	3.2/10.49'	41,800	41,800	41,800	41,800	45 MT Low Bed Trailor
4	4 & 5	2	unpacked	center counterweight I	5.5/18.04'	1.5/4.92'	0.07/0.229'	4,000	4,000	8,000	8,000	22 MT Standard Trailor
5	6 to 7	2	unpacked	center counterweight II	2.4/7.87'	1.2/3.93'	0.9/2.95'	7,500	7,500	15,000	15,000	22 MT Standard Trailor
	11	1	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.4/1.312'	5,000	5,000	5,000	5,000	
6	8 to 9	2	unpacked	center counterweight II	2.4/7.87'	1.2/3.93'	0.9/2.95'	7,500	7,500	15,000	15,000	22 MT Standard Trailor
	12	1	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.4/1.312'	5,000	5,000	5,000	5,000	
7	10	1	unpacked	counterweight base frame	7.15/23.45'	2.2/7.21'	0.55/1.8'	15,000	15,000	15,000	15,000	22 MT Standard Trailor
	13	1	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.4/1.312'	5,000	5,000	5,000	5,000	
8	16 to 17	2	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.7/2.29'	10,000	10,000	20,000	20,000	22 MT Standard Trailor

9	18 to 19	2	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.7/2.29'	10,000	10,000	20,000	20,000	22 MT Standard Trailor
10	20 to 21	2	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.7/2.29'	10,000	10,000	20,000	20,000	22 MT Standard Trailor
11	22	1	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.7/2.29'	10,000	10,000	10,000	10,000	22 MT Standard Trailor
	14 to 15	2	unpacked	counterweight slabs	2.2/7.21'	2.1/6.88'	0.4/1.312'	5,000	5,000	10,000	10,000	
	39	1	pallet	hook block ball hook SWL 16 to.	1.4/4.59'	0.62/2.03'	0.8/2.62'	1,200	1,100	1,200	1,100	
12	23	1	unpacked	S-pivot section 10 m	10.4/34.12'	3/9.84'	2.5/8.2'	7,700	7,700	7,700	7,700	22 MT Standard Trailor
13	24	1	bundle	interm. section 6 m (S/Li)	6.6/21.65'	3/9.84'	2.4/7.87'	3,600	3,600	3,600	3,600	15 MT Standard Trailor
14	25	1	bundle	interm. section 12 m (S/Li)	12.6/41.33'	3/9.84'	2.4/7.87'	6,800	6,800	6,800	6,800	22 MT Standard Trailor
15	26	1	bundle	interm. section 12 m (S/Li)	12.6/41.33'	3/9.84'	2.4/7.87'	6,800	6,800	6,800	6,800	22 MT Standard Trailor
16	27 & 28	2	unpacked	interm. section 6 m (F)	6.2/20.34'	1.2/3.93'	1/3.28'	800	800	1,600	1,600	15 MT Standard Trailor
17	29	1	unpacked	F-pivot section 6m	6.2/20.34'	1.2/3.93'	1/3.28'	700	700	700	700	22 MT Standard Trailor
	30	1	unpacked	F-head section 6m	6.4/20.99'	1.2/3.93'	1/3.28'	1,000	1,000	1,000	1,000	
18	31	1	unpacked	FA-frame	6.2/20.34'	2.6/8.53'	0.9/2.95'	1,200	1,200	1,200	1,200	22 MT Standard Trailor

	32	1	unpacked	SL-reducing	6.3/20.66'	3/9.84'	2.4/7.87'	1,900	1,900	1,900	1,900	
19	33	1	unpacked	L-head section 8m, 200to	8.6/28.21'	2.6/8.53'	2.4/7.87'	3,800	3,800	3,800	3,800	15 MT Standard Trailor
20	34	1	pallet	winch I	1.65/5.41'	1.3/4.265'	1.55/5.08'	7,140	7,080	7,140	7,080	22 MT Standard Trailor
	35	1	pallet	winch II	1.65/5.41'	1.3/4.265'	1.55/5.08'	4,140	4,080	4,140	4,080	
	36	1	unpacked	hook block 7 sheaves SWL 250t	1.76/5.77'	1.1/3.6'	1.5/4.92'	5,170	5,080	5,170	5,080	
	37	1	pallet	hook block 3 sheaves SWL 125t	1.5/4.92'	0.82/2.69'	1.5/4.92'	3,390	3,320	3,390	3,320	
	38	1	pallet	hook block 1 sheave SWL 50t	1.4/4.59'	0.62/2.03'	1.25/4.1'	2,060	2,000	2,060	2,000	
21	40	1	case	spare parts	2/6.56'	1.6/5.24'	1.9/6.23'	3,500	3,400	3,500	3,400	Truck 10 MT
	41	1	case	small parts	2/6.56'	1.6/5.24'	1.9/6.23'	3,500	3,400	3,500	3,400	
					TOTAL:					2,99,400	2,98,760	