

 Quality Assurance MANUFACTURER'S NAME & ADDRESS M/S BHEL: BAP/ RANIPET TAMIL NADU-632 406		STANDARD QUALITY PLAN									
		ITEM /SUB SYSTEM: Speed Reducer (Type I, II, III, 4HR, 8APB & 9APB)					DOC. NO SQP APH 111 Rev. No: 02 Date: 17/06/2015 Page: Page 1 of 5				
SL NO	COMPONENT & OPERATION	CHARACTERISTICS	Class	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENTS	ACCEPTANCE NORMS	FORMAT OF RECORD	Agency		REMARKS
1	2	3	4	5	6	7	8	9	10	11	12

1.0	Raw Material Inspection										
1.1	Gear Case (CI)	Surface Defect	Major	Visual	100%	Vendor Drawing	As per relevant Standard	Inspection Report	W	V	Material specified as per BHEL approved drawing
		Tensile Strength	-do-	Tensile Strength	Sample Per heat	-do-	-do-	-do-	W	V	
1.2	Pinion shaft, Gears (Case hardened steel) and output shaft	Chemical	-do-	Chemical Analysis	-do-	-do-	-do-	-do-	W	V	
		SOUNDNESS	-do-	UT	100%	-do-	-do-	-do-	W	V	
		Microstructure	-do-	Microtest	100%	-do-	-do-	-do-	W	V	
2.0	Inprocess Inspection										
2.1	Gear Case	Shot blasting	-do-	Visual	100%	As per approved Drg	.sa 2 1/2 30 microns (Min)	-do-	W	V	
		Primer Painting (1 coat of zinc phosphate –white - shade)	-do-	-do-	100%			-do-	W	V	

LEGENDS: M - Manufacturer, BHEL SHOP /Subcontractor, B - BHEL QC/ Authorized Inspection agency, P - Perform, V - Verification of reports, W - Witness, TC - Test certificate, R - Report , HT - Heat treatment.			Prepared By (S.DAMODARAN) DY.MANAGER / QA	Reviewed By (R.RUNACHALAM) SR MANAGER / QA	Approved By (J.RAVISHANKAR) SDGM/QA,BE,QC(Proc)
--	--	--	---	--	---

 Quality Assurance MANUFACTURER'S NAME & ADDRESS M/S BHEL: BAP/ RANIPET TAMIL NADU-632 406			STANDARD QUALITY PLAN																					
ITEM /SUB SYSTEM: Speed Reducer (Type I, II, III, 4HR, 8APB & 9APB)			DOC. NO SQP APH 111		Rev. No: 02		Date: 17/06/2015		Page: 2 of 5															
SL NO COMPONENT & OPERATION			CHARACTERISTICS		CLASS		TYPE OF CHECK		QUANTUM OF CHECK		REFERENCE DOCUMENTS		ACCEPTANCE NORMS		FORMAT OF RECORD		Agency		REMARKS					
1			2		3		4		5		6		7		8		9		10		11		12	

		Dimensions	-do-	Measurement	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	V	(##) When back wall echo is set to 100% of FSH in sound area.
2.2	Pinion shaft & gears	Dimensions	-do-	-do-	-do-	-do-	-do-	-do-	W	V	
		Soundness	-do-	UT	100%	ASTM A 388 (##)	-do-	-do-	W	V	a) Defect echo not to exceed 20% of FSH during scan.
		Surface Hardness	-do-	Hardness	100%	BHEL appvd drawing / vendor drawing	-do-	-do-	W	V	
		Case Depth	-do-	Case Depth	100%	-do-	-do-	-do-	W	V	
2.3	Output Shaft & Input shaft	Dimension	Major	Measurement	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	W	b) Back wall echo loss permissible 20% of FSH
		Soundness	-do-	UT	100%	ASTM A 388 (##)	-do-	-do-	W	V	
		Surface Hardness	-do-	Hardness	-do-	BHEL approved drawing / vendor drawing.	-do-	-do-	W	V	
2.4	Pre Assembly Test	Blue match	-do-	Visual	-do-	-do-	25%min for Helical & 40%for Bevel gear DIN 3990	-do-	W	W#	W#- NOTE 1

LEGENDS: M - Manufacturer, BHEL SHOP /Subcontractor, B - BHEL QC/ Authorized Inspection agency , P - Perform, V - Verification of reports , W - Witness, TC - Test certificate, R - Report , HT - Heat treatment.			Prepared By (S.DAMODARAN) DY.MANAGER / QA		Reviewed By (R.RUNACHALAM) SR MANAGER / QA		Approved By (J.RAVISHANKAR) SDGM/QA,BE,QC(Proc)	
--	--	--	--	--	---	--	--	--



RANIPET

Quality Assurance

MANUFACTURER'S NAME &
ADDRESS
M/S BHEL: BAP / RANIPET
TAMIL NADU-632 406

STANDARD QUALITY PLAN

ITEM /SUB SYSTEM:

Speed Reducer
(Type I, II, III, 4HR, 8APB & 9APB)

DOC. NO SQP APH 111

Rev. No: 02

Date: 17/06/2015

Page: Page 3 of 5

SL NO	COMPONENT & OPERATION	CHARACTERISTICS	Class	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENTS	ACCEPTANCE CE NORMS	FORMAT OF RECORD	Agency		REMARKS
1	2	3	4	5	6	7	8	9	M	B	12

		Bearings	-do-	make	-do-	-do-	-do-	-do-	W	W	
		Over running clutch	-do-	make	-do-	-do-	-do-	-do-	W	V	
3.0	Final Inspection										
3.1	Assembly	Verification of arrangement/ Direction of rotation	Critical	Visual	100%	BHEL appvd drawing /vendor drawing	BHEL appvd drawing /vendor drawing	-do-	W	W	
3.2	Mounting dimension (Air motor,electric motor,spare motor,distance between input drive /gear box to output shaft) etc	dimension	-do-	-do-	-do-	-do-	-do-	-do-	W	W	
3.3	No load test run	Leakage	Critical	Visual	100%	No leakage	No leakage	-do-	W	W	
		Reduction ratio	Major	Measurement	100%	BHEL appvd drawing /vendor drawing	BHEL appvd drawing /vendor drawing	-do-	W	W	
		Temperature rise (4hrs)	-do-	-do-	-do-	Ambient temperature	30 degree over ambient temperature	-do-	W	W	


LEGENDS:

M - Manufacturer, BHEL SHOP /Subcontractor,
B - BHEL QC/ Authorized Inspection agency, P - Perform,
V - Verification of reports, W - Witness, TC - Test certificate,
R - Report, HT - Heat treatment.

Prepared By (S.DAMODARAN) DY.MANAGER / QA	Reviewed By (R.RUNACHALAM) SR MANAGER / QA	Approved By (J.RAVISHANKAR) SDGM/QA,BE,QC(Proc)
---	--	---

 Quality Assurance MANUFACTURER'S NAME & ADDRESS M/S BHEL: BAP / RANIPET TAMIL NADU-632 406			STANDARD QUALITY PLAN									
ITEM / SUB SYSTEM: Speed Reducer (Type I, II, III, 4HR, 8APB & 9APB)			DOC. NO SQP APH 111		Rev. No: 02		Date: 17/06/2015		Page: Page 4 of 5			
SL NO	COMPONENT & OPERATION	CHARACTERISTICS	Class	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENTS	ACCEPTANCE CE NORMS	FORMAT OF RECORD	Agency M B		REMARKS	
1	2	3	4	5	6	7	8	9	10	11	12	

		Noise level (85 db max , 4 hrs run) Maximum	Major	Measurement	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	W	
		Vibration	-do-	-do-	100%	Velocity – Max. 7.5mm/sec Displacement- Max. 50 µ	Velocity – Max. 7.5mm/sec Displacement- Max. 50 µ	-do-	W	W \$	
		Lube oil pump	Major	Make	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	W \$	W \$- NOTE-2
		Pressure gauge	Major	make	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	W \$	
		Oil seals	Major	make	100%	BHEL appvd drawing / vendor drawing	BHEL appvd drawing / vendor drawing	-do-	W	V	

LEGENDS: M - Manufacturer, BHEL SHOP /Subcontractor, B - BHEL QC/ Authorized Inspection agency , P - Perform, V - Verification of reports , W - Witness, TC - Test certificate, R - Report , HT - Heat treatment.			
	Prepared By (S.D.DAMODARAN) DY.MANAGER / QA	Reviewed By (R.ARUNACHALAM) SR MANAGER / QA	Approved By (J.RAVISHANKAR) SDGM/QA,BE,QC(Proc)

 Quality Assurance MANUFACTURER'S NAME & ADDRESS M/S BHEL: BAP / RANIPET TAMIL NADU-632 406			STANDARD QUALITY PLAN									
ITEM / SUB SYSTEM: Speed Reducer (Type I, II, III, 4HR, 8APB & 9APB)			DOC. NO SQP APH 111		Rev. No: 02		Date: 17/06/2015		Page 5 of 5			
SL NO	COMPONENT & OPERATION	CHARACTERISTICS	Class	TYPE OF CHECK	QUANTUM OF CHECK	REFERENCE DOCUMENTS	ACCEPTANCE NORMS	FORMAT OF RECORD	Agency M B		REMARKS	
1	2	3	4	5	6	7	8	9	10	11	12	

4.0	Painting	Visual	Major	Visual	100%	2 coats of Red Oxide Zinc Phosphate Primer to IS: 12744 DFT of 60 micron min. and 3 coats of Synthetic Enamel to IS 2932 Smoke Grey Shade No. 692 of IS 5 DFT of 60 micron min. Total DFT of 120 micron min.	-do-	W	W	
5.0	Packing (polythene cover, wooden packing)	Visual	Major	Visual	100%	BHEL appvd drawing / vendor drawing	-do-	W	W@	

Note:-

- 1) W#-One number of each 50 nos will be dismantled to verify the record for Type I, II, 8APB & 9APB only.
- 2) W\$ - NOT APPLICABLE FOR SPEED REDUCER TYPE III & 4 HR.
- 3) Protection cover screws should not be of through hole type.
- 4) W @ Packing : One typical packing is to shown to TP1 .

RECORD OF REVISION

REV NO	DATE	DETAILS OF REVISION MADE
REV. 00	--	Original Issue – First submission
REV 01	25-02-2010	Type 4HR also added in the scope. Dismantling requirement is restricted to Type I&II only.
REV 02	17-06-2015	Type 8APB & 9APB also added in the scope. Vibration value updated. Dismantling requirement is restricted to Type I,II,8APB & 9APB only.

LEGENDS:

M - Manufacturer, BHEL SHOP /Subcontractor,
 B - BHEL QC/ Authorized Inspection agency, P - Perform,
 V - Verification of reports, W - Witness, TC - Test certificate,
 R – Report , HT – Heat treatment.

Prepared By (S.DAMODARAN) DY.MANAGER / QA	Reviewed By (R.ARUNACHALAM) SR MANAGER / QA	Approved By (J.RAVISHANKAR) SDGM/QA,BE,QC(Proc)
---	---	---