

BILL OF QUANTITY AND RATE SCHEDULE FOR PEB SHEDS

Part - A: Closed shed with provision of MM office and C&I materials storage room

Overall Size of shed: 15mx60M				
Sl.no	Description of work	Unit	Qty	Estimated value
1	Preparation of Civil foundation Design and drawing: Providing most optimistic Design and Drawing for civil sub structures like footings, Columns including foundation bolts (for holding PEB super structures), grade beam/tie beam etc in line with minimum design requirements given under technical specification. The top of RCC columns shall be 600mm above Avg. GL. and RCC garde beam shall be at GL. The design of foundation should be adequate to take the load of super structures of PEB. The quoted value shall include all applicable taxes & duties.	LS		50000.00
2	Structural, roofing & cladding sheets and wall panneling work : Consists of Design, Drawings, supply of all materials (except foundation bolts & nuts), Fabrication at works, transportation & receipt at site, erection and handing over in all respect as per specification mentioned under scope. The quoted value shall include all applicable taxes & duties levied by Govt./Local Authority and no reimbursement shall be made on this account.	sqm	900	3930700.00
	Estimated value..... Rs.			3980700.00
	Bidders to quote +/- Percentage (+/- %) over the estimated value			%
	Net quoted Price..... Rs.			
	In word..... Rs.			

Part - B: Closed shed

Overall Size of shed: 15mx60M

Sl.no	Description of work	Unit	Qty	Estimated value
1	Preparation of Civil foundation Design and drawing: Providing most optimistic Design and Drawing for civil sub structures like footings, Columns including foundation bolts (for holding PEB super structures), grade beam/tie beam etc in line with minimum design requirements given under technical specification. The top of RCC columns shall be 600mm above Avg. GL. and RCC garde beam shall be at GL. The design of foundation should be adequate to take the load of super structures of PEB. The quoted value shall include all applicable taxes & duties.	LS		50000.00
2	Structural, roofing & cladding sheets: Consists of Design, Drawings, supply of all materials (except foundation bolts & nuts), Fabrication at works, transportation & receipt at site, erection and handing over in all respect as per specification mentioned under scope. The quoted value shall include all applicable taxes & duties levied by Govt./Local Authority and no reimbursement shall be made on this account.	sqm	900	3655300.00
	Estimated value..... Rs.			3705300.00
	Bidders to quote +/- Percentage (+/- %) over the estimated value			%
	Net quoted Price..... Rs.			
	In word..... Rs.			

Part - C: Semi-Closed shed

Overall Size of shed: 15mx60M

Sl.no	Description of work	Unit	Qty	Estimated value
1	Preparation of Civil foundation Design and drawing: Providing most optimistic Design and Drawing for civil sub structures like footings, Columns including foundation bolts (for holding PEB super structures), grade beam/tie beam etc in line with minimum design requirements given under technical specification. The top of RCC columns shall be 600mm above Avg. GL. and RCC garde beam shall be at GL. The design of foundation should be adequate to take the load of super structures of PEB. The quoted value shall include all applicable taxes & duties.	LS		50000.00
2	Structural, roofing & cladding sheets: Consists of Design, Drawings, supply of all materials (except foundation bolts & nuts), Fabrication at works, transportation & receipt at site, erection and handing over in all respect as per specification mentioned under scope. The quoted value shall include all applicable taxes & duties levied by Govt./Local Authority and no reimbursement shall be made on this account.	sqm	900	2931500.00
	Bidders to quote +/- Percetage (+/- %) over the estimated value			%
	Net quoted Price..... Rs.			
	In word..... Rs.			
	Overall Net quoted value (Part A + Part B + Part C) Rs.....			