BA R CHART FOR " SPV Control room

		First month	Second month	Third month	Fourth month	Fifth month
1	Mobilation of labour ,material,infrastructure					
2	marking with total station & Excavation for footings					
3	PCC 1:4:8 ,fabrication and Laying of Footings					
4	Laying of coloumns up to plinth beams					
5	Excavation and Construction of CRS masonary					
6	Filling and consolidation of morrum brought from out side in coloumns ,under floor					
7	CRS masonary for trenches ,including excavation,pcc ,					
8	shuttering ,reinforcement & Laying of Plinth Beams					
9	Laying of coloumns up to **Ground Floor** Roof beam,laying of staircase up to 2.4m lvl					
10	Centering ,reinforcement **Ground floor** slab laying.					
11	fabrication & laying trench covers					
12	Removal of Shuttering for **Ground floor** slab and beams					
13	Constr .of Brick masonary above the roof level					
14	providing coloumns for head room					
15	Centering ,reinforcement head room slab laying.					
16	Constr .of Brick masonary in Ground floor up to lintel					
17	Providing C & Shuttering and reinf for lintels & chajjas					
18	Completion of balance brick work in ground floor					
19	Constr .of Brick masonary in head room					
20	Laying of PVC pipes and boxes in brick wall					
21	First coat plastering for walls & ceiling in side Ground floor& head room					
22	Second coat plastering for walls & ceiling in side Ground floor & head room					
23	External plastering for walls ,chajjas					
24	Cement concrete flooring in side					

		First month	Second month	Third month	Fourth month	Fifth month
25	Vitrified flooring					
26	Anitskid tile flooring					
27	Granite slab flooring stair case					
28	Fixing of door window shutters					
29	Fixing of armstrong sheets to falce ceiling .					
30	Stainless steel railing for staircase.					
31	plinth protection wall ,pCC .40mm th CC Flooring					
32	Flooring under portico with parking tiles					
33	Fixing of Al. Sliding Windows,Ventilators,main door					
34	MS grills with powder coating					
35	Impervious pleaster over roof					
36	Painting with plastic emulsion paint					
37	UNIGLOSS painting out side-snow					
38	Synthetic enamel paint					
39	Misc ,cleaning and handing over the building					
	Contractor		**accepting officer**			