

ANNEXURE-10 TO PY55294

PACKAGE EXECUTION MILESTONES/ SCHEDULE

COPYRIGHT AND CONFIDENTIAL

The information on this document is the property of BHARAT HEAVY ELECTRICALS LIMITED,
It must not be used directly or indirectly in any way detrimental to the interest of the company.

PROJECT	75MW VISAKH REFINERY MODERNIZATION PROJECT (VRMP)
CUSTOMER	M/S HINDUSTAN PETROLEUM CORPORATION LIMITED,VIZAG,A.P
CONSULTANT	ENGINEERS INDIA LIMITED

TD-201 Rev No. 00 Form No.	 	PRODUCT STANDARD PROJECT ENGINEERING & SYSTEMS DIVISION, HYDERABAD		ANNEXURE-10 to PY55294
				Rev No. 00
				Page 2 of 2

COPYRIGHT AND CONFIDENTIAL
 The information on this document is the property of BHARAT HEAVY ELECTRICALS LIMITED,
 It must not be used directly or indirectly in any way detrimental to the interest of the company.

S/N	Event	Schedule	
		For GA & SLD Drawings	For Scheme Drawings
1	Kick Off Meeting/ Revised Inputs Submission (if any)	Within 1 week of P.O. / L.O.I. date (Note-1)	
2	Drawings submission	Within 2 weeks from P.O. date (Note-2)	Within 3 weeks from P.O. date (Note-2)
3	BHEL Comments *	Within 2 week from receipt of the "Drawings in line with Inputs" (Note-2)	Within 2 weeks from receipt of the "Drawings in line with Inputs" (Note-2)
4	Revised Drawings submission	Within 2 weeks from BHEL's comments date	Within 2 weeks from BHEL's comments date
5	BHEL Comments / Approval for Manufacture Clearance *	Within 2 weeks from receipt of the revised Drawings	Within 2 weeks from receipt of the revised Drawings
6	Revised Drawings submission	Within 2 weeks from BHEL's comments/ Manufacture Clearance date	Within 2 weeks from BHEL's comments / Manufacture Clearance date
7	BHEL Approval on Revised Drawings	Within 2 weeks from receipt of the revised Drawings	Within 2 weeks from receipt of the revised Drawings
8	Manufacturing cycle time	Within 22 weeks from Manufacture clearance date of GA & SLD Drawings (progressively)	
9	As-Manufactured Drawings + Commissioning Manuals	Note-3	

NOTES:

- Kick off Meeting will be held after order placement at BHEL-Hyderabad. It is Vendor's responsibility to call and fix up date for the meeting. It is intended to provide revised inputs by BHEL (if any) and clarifications on the inputs during the Kick off meeting. It is vendor's responsibility to collect the above within 1 week from P.O. / L.O.I. beyond which delays will be to the vendor's account.
- It is Vendor's responsibility to submit the Drawings in line with the latest inputs else the drawings will be rejected. Delays on account of this will be attributed to the Vendor.
- Two sets of As-Manufactured drawings and Commissioning Manuals shall be dispatched along with the first consignment. For further submission, refer the annexure for "Documents to be submitted after award of contract".
- For package execution schedule and accounting of delays, the schedule for GA & SLD drawings shall be taken as reference.
- Above schedule is a guideline for deliverables. Event marked * above is BHEL's minimum cycle time for according manufacturing clearance/approvals. Other milestones are general guidelines within which the Vendor may accordingly plan their activities. Hence, the overall execution schedule remains same as defined above.